

## Appendix E

### Project Schedule W.O. 15-10—Water Treatment Plant Chemical Building/Disinfection Improvements

---

Based on a notice to proceed by Billings dated no later than October 28, 2014, the completion date for the Engineer's work shall be:

- A. Preliminary Design
  - 1. RFQ Process Complete – December 2014
  - 2. Preliminary Selection of UV Equipment Supplier – February 2015
  - 3. Target DEQ approval of UV Equipment Supplier – April 2015
  - 4. Design Report Complete – May 2015
- B. Design
  - 1. 60% Design Complete – July 2015
  - 2. 95% Design Complete – September 2015
  - 3. Final Design Complete – October 2015
- C. Bid – November 2015
- D. Award – December 2015
- E. Construction Substantial Completion – October, 2016

Delays affecting the completion of the work within the time specified of more than ninety (90) days, not attributable to or caused by the Parties hereto, may be considered as cause for the renegotiation or termination of this Contract.

If the Engineer is behind on this Contract due to no fault of Billings, then the Engineer hereby acknowledges the right of Billings to withhold future Contracts to the Engineer in addition to any other remedy until this Contract is brought back on schedule or otherwise resolved.