



MTECC PROJECT STATUS REPORT- JUNE 2025

LYONS ROAD PEDESTRIAN SAFETY PROJECT, City of Coconut Creek

On June 2, 2025, 60% Plans were received by MTECC to include the Lighting Plans, Lighting Report, and Cost Estimate from design firm, Marlin Engineering. Technical review is underway by city and MTECC team with comments due 6/13/25. Broward County permit required only within Broward County ROW limits. Coordination meeting with County permit lead held in April 2025. 60% plans will be submitted week 6/2/25 to County for initial review. Three rounds of reviews are expected before approved plans are received from Broward County. Preparing for city requested public presentation to Commission at 7/10/25 meeting to include short presentation and discussion. Vendor provided light fixture to present at meeting per City request. Right-of-ways/easements for lighting being researched and confirmed through city collaboration. On track to meet next submittal on 7/30/25 of 100% plans.

PEMBROKE MOBILITY HUB, City of Pembroke Pines

Design consultant, CTS Engineering, notice to proceed issued on April 18, 2025. Design kick-off meeting held May 15, 2025 with all stakeholders. Bi-weekly project meetings started in June. FDOT Geotech permit approved for soil investigations in early June. Field survey estimated to be completed in mid-June then survey processing begins. FDOT Signal coordination meeting held on 5/22/25. First plan submittal of 30% Design will be submitted on October 2, 2025.

SE 17th STREET MOBILITY HUB, City of Fort Lauderdale

Design consultant selected in April to be CHA Consultants. Three negotiation meetings were held with design team in May 2025. MTECC staff met with Brightline team to discuss scope/timing of adding the FEC railroad improvements within Brightline construction scope. CHA consultant will include railroad plans/details as separate design package for submittal in late summer 2025 to Brightline. Design consultant notice to proceed is expected in June 2025, with design kick-off meeting within a few weeks.