



Chandler Municipal Airport Construction Report

Meeting Date:
June 8, 2022

Projects – Design Phase:

- **Wildlife Hazard Perimeter Fence:** Environmental/Design phase underway. Environmental documentation submitted to ADOT. Design underway. 100% ADOT funding at \$1,107,500.
- **Arizona Pavement Management System:** Grant approved by City Council on April 28. Field visit June 13th. 90% ADOT funding at \$617,574 with City match of \$61,758. ADOT handling contractor procurement.

Projects - Construction Phase:

- **Terminal Plumbing Renovation:** Construction underway with mainline work and internal plumbing work. Completion date planned for end of June. City funding at \$115,771 for construction.
- **Helipoint Lighting Replacement:** Kickoff meeting TBD. City funding at \$277,771 for construction.