

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322070
INVOICE DATE: 12/22/06

BILL TO: 34

Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 060801

FM 88 ROW
 c/o County of Hidalgo PCT#1
 1902 Joe Stephens Ave.
 Weslaco, TX 78596

PO# 569911 Contract# C-06-145-03-06

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
ENGINEERING SERVICES FOR THE MONTH OF DECEMBER 2006.						
05001-Direct Expense	15,380.00	8,151.40	922.80	9,074.20	59.0	6,305.80
16401-Engineer Svc	121,869.00	64,590.57	7,312.14	71,902.71	59.0	49,966.29
60000-Row Acq. Admin	183,000.00	81,069.00	8,601.00	89,670.00	49.0	93,330.00
60100-Title Services	34,200.00	5,745.60	1,915.20	7,660.80	22.4	26,539.20
60200 Appraisal Srv	77,300.00	13,141.00	24,736.00	37,877.00	49.0	39,423.00
60210-Apprsal Srv/Sub	76,600.00	13,022.00	24,512.00	37,534.00	49.0	39,066.00
60300-Appraisal Rvw	37,500.00		17,625.00	17,625.00	47.0	19,875.00
60310-Apprsal Rvw/Sub	19,500.00		9,165.00	9,165.00	47.0	10,335.00
60400-Parcel Negtion	199,500.00		41,895.00	41,895.00	21.0	157,605.00
60500-Clsng Srvs Fee	17,100.00				0.0	17,100.00
60600-Apprsal Update	8,550.00				0.0	8,550.00
TOTALS	790,499.00	185,719.57	136,684.14	322,403.71	40.8	468,095.29

ORIGINAL CONTRACT SUM \$ 790,499.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 790,499.00
 TOTAL COMPLETED TO DATE \$ 322,403.71
 LESS PREVIOUS INVOICES \$ 185,719.57

 CURRENT PAYMENT DUE \$ 136,684.14

[Signature]
 PROJECT MANAGER'S SIGNATURE

6-1315-431-00-121-037-0-841
 PO 569911

INVOICE RECEIVED BY *[Signature]* 1/29/07
 CODE SERVICE RECEIVED BY *[Signature]* 1/29/07



L & G Engineering

Transportation Consultants

January 01, 2007

Hon. Sylvia S. Handy
Hidalgo County Commissioner, Pct. #1
Attn: Joseph Palacios
1902 Joe Stephens Ave.
Weslaco, Texas 78596

RE: FM 88-From Mile 12 Rd. North to FM 1925
Work Authorization No. 1

Dear Commissioner Handy:

The attached submittal is our second invoice for this Work Authorization for the month of December, 2006. We are attaching Work Order #1 for your reference. The following is attached:

- L & G's Invoice for Engineering and Right and Way Acquisition Services for project administration.
- Project Work Schedule
- Exhibit D Fee Schedule

This work authorization consists of the following tasks, identified as per the Texas Department of Transportation (TxDOT) function codes (FC) for engineering and right-of-way services:

Engineering Services & Direct Expenses: We have completed an overall percentage of 59% for the Engineering Services and Direct Expenses as outlined on the attached EXHIBIT D "Fee Schedule". These services have been closely coordinated with the Pct #1 staff and we have identified a percent complete for each task.

ROW Acquisition Administration: L & G Engineering-Transportation Consulting Engineers Right of Way Office has been set up and business functional at 2100 W. Expressway in Mercedes, Texas 78570 and staffed with a Project Manager, Office Manager, Right of Way Administrator, Right of Way Acquisition Manager, Acquisition Negotiators and an Office Administrative Technician. Our office is presently equipped with functional phones and utility services. We have under contract two State Certified Appraisers to perform the primary appraisal and review process for all parcels of this project. Furthermore, a local reputable title company (Sierra Title Co.) has been contracted to perform all of the title services for the project. They have already provided us with initial title commitments in accordance to TxDOT policy for all the parcels. We now invoice for this task in accordance to Exhibit "D"/Attachment "D" (fee schedule) item 1-Section a-(3) a monthly payment of 4.71% outlined in the attached referred schedule. Contractual Agreement for Right of Way Procurement between State (TxDOT) and the County of Hidalgo was approved by TxDOT's ROW Division in Austin on August 21, 2006. Pharr TxDOT District office has now provided the County with a full project release dated September 27, 2006. We have now completed 49.01% of this task.

Title Services: L & G Engineering is in receipt of fifty-three (53) initial Title Commitments from Sierra Title Company for this project. We are invoicing 5.6% for this task for the month of December, 2006. We have now completed 22.40% of this task.

Appraisal Services: We have selected the firm of Professional Appraisal Services to perform the primary appraisal reports for the approximate 54 parcels for this project. They have provided L&G Engineering with 26 out of 54 appraisal reports for this project. We have now completed 49% of this task for this project.

Appraisal Services Sub: Professional Appraisal Services has completed and provided L&G Engineering with 26 out of 54 appraisal review reports for this project. We have now completed 49% of this task for this project.

Appraisal Review: We have selected the firm of HLH Appraisal Services to perform the appraisal review for the approximate 54 parcels for this project as per TxDOT policy. They have provided L&G Engineering with 25 out of 54 appraisal review reports for this project. We have now completed 47% of this task for this project.


Appraisal Review Sub: HLH Appraisal Services has completed and provided L&G with 25 out of the 54 appraisal review reports for this project. We have now completed 47% of this task for this project.

Parcel Negotiations: Negotiations for this project have begun and we now have presented 11 offers for this project. We have completed 21% of this task.

Please contact me or Jacinto Garza, Project Manager at 956-565-9813 should you have any questions or concerns regarding this project.

Sincerely,

L & G Engineering



Ramiro Cantú
ROW Administrator

Attachments

FM 88/Mile 12 Rd. North to FM 1925

**EXHIBIT "D"/
ATTACHMENT "D"****FEE SCHEDULE****Payment Schedule for General Engineer Services**

The Engineer will be paid for the work completed as identified on Attachment "B" Services to be Provided by the Engineer and paid for by Hidalgo County on a percent complete basis after the work is reviewed and approved by Hidalgo County Precinct #1.

Payment Schedule for Services Provided by the Acquisition Provider

- 1) Project Administration (includes coordination with County & State)
 - a) Payment
 - i) Full Project Office
 - (1) Lump Sum Basis (percent completed)
 - (2) Initial payment of 20% upon establishment of a project office with functional phone and utility services.
 - (3) Remainder paid out in equal monthly installments, starting the following month and continuing over remainder of project.
 - (4) Monthly billing to Hidalgo County PCT #1 will be required.
 - (5) Condemnation Support Services (Negotiations, Task, and Fees)
- 2) Title Services
 - a) Payment
 - i) Per Parcel basis. (percent completed)
- 3) Appraisal Services
 - a) Payment
 - i) Per Parcel Basis. (percent completed)
- 4) Appraisal Review
 - a) Payment
 - i) Per Parcel Basis. (percent completed)
- 5) Appraisal Update
 - a) Payment (percent completed)
 - i) Per Parcel Basis

FM 88/Mile 12 Rd. North to FM 1925

- 6) Negotiation Fees
 - a) Payment (percent completed)
 - i) Per Parcel Basis

- 7) Closing Service Fees
 - a) Payment (percent completed)
 - i) Per Parcel Basis

- 8) Relocation Fees- (N/A)

- 9) Disposal of Property- (N/A)

The following is an estimated Manhour Cost for the Engineering Services and the Parcel No. Cost for completing the subject project's scope of work outlined in Attachment B according to the Attachment D 'Fee Schedule' of the contract. The man-hours are estimated and the parcels are based on the TxDOT Right-of-Way Map. The work and payment for these services will be accomplished by L&G Engineering and approved and paid for by Hidalgo County - on a percent complete basis as approved by Hidalgo County Pct. #1. L&G Engineering will be completing the work on the approximate schedule provided in Attachment C of the Work Order or as approved by Hidalgo County Precinct #1.

L&G ENGINEERING SERVICES

TASK	MANHOURS	PROFESSIONAL SERVICES					Total	
		No. of sheets (estimated)	Project Manager	ENV Specialist	Senior Engineer	Designer		Administrative Assistant
1 Coordinate with TxDOT and County on Progress of Engineering Project	16 mo/2 mths per month/2 periods	0	218	0	216	0	100	532
2 Attend Pct #1 Meetings for bi-weekly for project updates	16 mo/2 mths per month/2 periods	0	216	0	216	0	100	532
3 Refine Cost Estimates County Participation for Road	n/a	0	40	0	60	0	0	120
4 Coordination with City of Bsa	n/a	0	40	0	40	0	0	80
5 Review for the proposed connection of the FM 1925 intersection (Proposed Freeway) with the needed ROW for the County to modify or correct on at the upcoming Public Meeting for FM 1925.	n/a	0	120	0	120	120	0	360
5 Review the proposed county road intersections with Pct #1 on designing the county intersections to provide for the Bus turning movements and future county designation of roadways as arterial or collectors of the County Thoroughfare Plan.	n/a	0	100	0	120	60	0	300
5 Coordination with Hidalgo County and TxDOT on purchasing the parcel acquisitions based on the proposed Traffic Control and proposed storm drainage and Streets at the intersection.	n/a	0	120	0	120	0	0	240
5 Coordination with Hidalgo County Irrigation District #9	n/a	0	40	0	40	0	0	80
6 Coord with County to set up Temp Accounting for payment and reimbursement of funds used to pay parcels and further submit to TxDOT for reimbursement	n/a	0	80	0	0	0	0	80
7 Establish an acceptable process with Precinct 1 for Coord between the Co. and County Auditors Office, County Clerk Office and Parcel Reimbursements by TxDOT	n/a	0	80	0	0	0	0	80
8 Coordinate and Review New Subdivision Maps that affect this project	n/a	0	0	0	0	60	0	60
9 Coordinate and Review ROW Map as provided by TxDOT	n/a	0	0	0	40	0	0	40
	Subtotal	0	1052	0	992	260	200	2504

Total Sheets/Labor Hours		Contract Rates		Direct Salary Cost		Overhead Multiplier		Fixed Fee		Sub-Total Labor Costs	
0	1052	\$ 50.00	\$ 43.00	\$ 44.00	\$ 33.00	\$ 17.50	\$ 17.50	\$ 3,500.00	\$ 487.50	\$ 13,541.00	\$ 121,899.00
175,000%		\$ 52,000.00	\$ -	\$ 43,648.00	\$ 8,580.00	\$ 3,500.00	\$ -	\$ -	\$ 487.50	\$ 13,541.00	\$ 121,899.00
12.50%		\$ 6,575.00	\$ -	\$ 5,456.00	\$ 1,072.50	\$ -	\$ -	\$ -	\$ 487.50	\$ 13,541.00	\$ 121,899.00
		\$ 59,175.00	\$ -	\$ 49,104.00	\$ 9,652.50	\$ 3,500.00	\$ -	\$ -	\$ 487.50	\$ 13,541.00	\$ 121,899.00

The following is an estimated Manhour and Parcel No. Cost for completing the subject project's scope of work outlined in Attachment B according to the Attachment D "Fee Schedule" of the contract. The man-hours are estimated and the parcels are based on the TxDOT Right-of-Way Map. The work and payment for these services will be accomplished by L&G Engineering and approved and paid for by Hidalgo County Precinct #1, on a percent complete basis as approved by Hidalgo County Pct. #1. L&G Engineering will be completing the work on the approximate schedule provided in Attachment C of this Work Order as approved by Hidalgo County Precinct #1.

RIGHT-OF-WAY ACQUISITION SERVICES

Parcel No.	Project Month	This Service Per Parcel	Title	Appraisal Services Per Parcel	Appraisal Services Per Parcel	Appraisal Update Per Parcel (*)	Integration Fee Per Parcel	Closing Services Per Parcel	Reduction (Reduction) Per Parcel	Reduction (Reduction) Per Parcel	Disposal of Property Per Parcel	Parcel Totals
1	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
2	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
3	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
4	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
5	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
6	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
7	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
8	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
9	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
10	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
11	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
12	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
13	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
14	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
15	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
16	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
17	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
18	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
19	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
20	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
21	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
22	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
23	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
24	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
25	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
26	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
27	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
28	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
29	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
30	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
31	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
32	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
33	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
34	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
35	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
36	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
37	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
38	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
39	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
40	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
41	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
42	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00
43	\$2,200.00	\$600.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,200.00

The following is an estimated Manhour and Parcel No. Cost for completing the subject project's scope of work outlined in Attachment B according to the Attachment D "Fee Schedule" of the contract. The man-hours are estimated and the parcels are based on the TxDOT Right-of-Way Map. The work and payment for these services will be accomplished by L & G Engineering and approved and paid for by Hidalgo County Precinct #1 - on a percent complete basis as approved by Hidalgo County Precinct #1. L & G Engineering will be completing the work on the appropriate schedule provided in Attachment C of this Work Order or as approved by Hidalgo County Precinct #1.

RIGHT-OF-WAY ACQUISITION SERVICES

Parcel No.	(*) Project Month (including Condensation Support Services)	This Service Per Parcel	Title Insurance Policy	Appraisal Services Per Parcel	Appraisal Review Per Parcel	Appraisal Update Per Parcel (*)	Negotiation Fees Per Parcel	Cherry Services Per Parcel	Relocation (Residential) Per Relocation	Relocation (Commercial) Per Relocation	Deposal of Property Per Parcel	Parcel Totals	
44	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
45	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
46	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
47	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
48	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
49	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
50	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
51	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
52	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
53	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
54	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
55	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
56	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
57	\$2,200.00	\$400.00	TxDOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$10,500.00	
- Determination Support Services													
	\$57,250.00											\$67,650.00	
Total of Work Authorization				\$183,900.00	\$0.00	\$183,900.00	\$57,000.00	\$4,550.00	\$198,500.00	\$17,000.00	\$0.00	\$0.00	\$385,250.00

(*) Appraisal updates based on 33% of total parcels to require an appraisal update
 (**) Condensation support services based on 6 parcels going to Brantcomb Domain Proceedings (80 hrs total/per parcel condemnation at \$120/hr).

L & G ENGINEERING DIRECT EXPENSES
 Delivery expenses (subs, COUNTY and TxDOT etc)
 Auto Mileage
 Airfares
 Rental Vehicles
 Per Diem
 Reproduction Costs
 L & G ENGINEERING DIRECT EXPENSES

TOTAL L & G ENGINEERING PROJECT COSTS

\$790,499.00

**EXHIBIT "C"/ATTACHMENT "C"
WORK SCHEDULE
TITLE, APPRAISAL AND ACQUISITION PROCESS
FM 88**

TASK AND DESCRIPTION	2006 - 2007																		
	Mo. 1	Mo. 2	Mo. 3	Mo. 4	Mo. 5	Mo. 6	Mo. 7	Mo. 8	Mo. 9	Mo. 10	Mo. 11	Mo. 12	Mo. 13	Mo. 14	Mo. 15	Mo. 16	Mo. 17	Mo. 18	
ESTIMATED TOTAL PARCELS = 57																			
Project Administration																			
Coordination with TXDOT																			
Preliminary Administrative & Acquisition Preesse																			
Title Commitments																			
Appraisal Reports																			
Appraisal Review Reports																			
Appraisal Update Reports																			
Approved Values by TXDOT																			
Acquisition Negotiation Offers																			
Title Curative Process																			
Title Commitment Updates																			
Acquisition Approved by TXDOT																			
Payments for Parcels																			
L&G Condemnation Support Process																			
Eminent Domain Proceedings by County																			
Title Insurance Policies - Negotiations/ED																			
Consummation of Outstanding Cases																			

TXDOT FUNCTION
L&G FUNCTION
HIDALGO COUNTY FUNCTION