

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322111
INVOICE DATE: 02/28/07

BILL TO: 34

Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 060801

FM 88 ROW
 c/o County of Hidalgo PCT#1
 1902 Joe Stephens Ave.
 Weslaco, TX 78596

PO# 569911 Contract# C-06-145-03-06

<u>DESCRIPTION</u>	<u>CONTRACT</u>	<u>PREVIOUS APPLICATIONS</u>	<u>CURRENT COMPLETED</u>	<u>TOTAL COMPLETED</u>	<u>% COMPL</u>	<u>BALANCE TO FINISH</u>
Engineering services for the month of February 2007.						
05001-Direct Expense	15,380.00	9,997.00	922.80	10,919.80	71.0	4,460.20
16401-Engineer Svc	121,869.00	79,214.85	7,312.14	86,526.99	71.0	35,342.01
60000-Row Acq. Admin	183,000.00	98,271.00	8,601.00	106,872.00	58.4	76,128.00
60100-Title Services	34,200.00	9,576.00	1,915.20	11,491.20	33.6	22,708.80
60200-Appraisal Srv	77,300.00	40,196.00	4,638.00	44,834.00	58.0	32,466.00
60210-Apprsal Srv/Sub	76,600.00	39,832.00	4,596.00	44,428.00	58.0	32,172.00
60300-Appraisal Rvw	37,500.00	19,500.00	2,250.00	21,750.00	58.0	15,750.00
60310-Apprsal Rvw/Sub	19,500.00	10,140.00	1,170.00	11,310.00	58.0	8,190.00
60400-Parcel Negtion	199,500.00	47,880.00	7,980.00	55,860.00	28.0	143,640.00
60500-Clng Srvs Fee	17,100.00	684.00		684.00	4.0	16,416.00
60600-Apprsal Update	8,550.00				0.0	8,550.00
TOTALS:	790,499.00	355,290.85	39,385.14	394,675.99	49.9	395,823.01

ORIGINAL CONTRACT SUM \$ 790,499.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 790,499.00
 TOTAL COMPLETED TO DATE \$ 394,675.99
 LESS PREVIOUS INVOICES \$ 355,290.85

CURRENT PAYMENT DUE \$ 39,385.14

[Handwritten Signature]
 PROJECT MANAGER'S SIGNATURE

nm
 7-1315-431-00-121-037-0-841
 PO # 569911

INVOICE RECEIVED BY
[Signature] on 3/1/07
 GOODS/SERVICES RECEIVED BY
[Signature] on 3/1/07



L&G Engineering

Transportation Consultants

March 01, 2007

Hon. Sylvia S. Handy
Hidalgo County Commissioner, Pct. #1
Attn: Joseph Palacios
1902 Joe Stephens Ave.
Weslaco, Texas 78596

RE: FM 88-From Mile 12 Rd. North to FM 1925
Work Authorization No. 1

Dear Commissioner Handy:

The attached submittal is our invoice for this Work Authorization for the month of February, 2007. We are attaching Work Order #1 for your reference. The following is attached:

- L & G's Invoice for Engineering and Right and Way Acquisition Services for project administration.
- Project Work Schedule
- Exhibit D Fee Schedule

This work authorization consists of the following tasks, identified as per the Texas Department of Transportation (TxDOT) function codes (FC) for engineering and right-of-way services:

Engineering Services& Direct Expenses: We have completed an overall percentage of 71% for the Engineering Services and Direct Expenses as outlined on the attached EXHIBIT D "Fee Schedule". These services have been closely coordinated with the Pct #1 staff and we have identified a percent complete for each task.

ROW Acquisition Administration: L & G Engineering-Transportation Consulting Engineers Right of Way Office has been set up and business functional at 2100 W. Expressway in Mercedes, Texas 78570 and staffed with a Project Manager, Office Manager, Right of Way Administrator, Right of Way Acquisition Manager, Acquisition Negotiators and an Office Administrative Technician. Our office is presently equipped with functional phones and utility services. We have under contract two State Certified Appraisers to perform the primary appraisal and review process for all parcels of this project. Furthermore, a local reputable title company (Sierra Title Co.) has been contracted to perform all of the title services for the project. They have already provided us with initial title commitments in accordance to TxDOT policy for all the parcels. We now invoice for this task in accordance to Exhibit "D"/Attachment "D" (fee schedule) item 1-Section a-(3) a monthly payment of 4.71% outlined in the attached referred schedule. Contractual Agreement for Right of Way Procurement between State (TxDOT) and the County of Hidalgo was approved by TxDOT's ROW Division in Austin on August 21, 2006. Pharr TxDOT District office has now provided the County with a project release dated September 27, 2006 for Phase I and a secondary release on January 8, 2007 for Phase II of this project. We have now completed 58.42% of this task.

Title Services: L & G Engineering is in receipt of fifty-three (53) initial Title Commitments from Sierra Title Company for this project. We are invoicing 5.6% for this task for the month of February, 2007. We have now completed 33.60% of this task.

Appraisal Services: We have selected the firm of Professional Appraisal Services to perform the primary appraisal reports for the approximate 54 parcels for this project. They have provided L&G Engineering with 31 out of 54 appraisal reports for this project. We have now completed 58% of this task for this project.

Appraisal Services Sub: Professional Appraisal Services has completed and provided L&G Engineering with 31 out of 54 appraisal review reports for this project. We have now completed 58% of this task for this project.

Appraisal Review: We have selected the firm of HLH Appraisal Services to perform the appraisal review for the approximate 54 parcels for this project as per TxDOT policy. They have provided L&G Engineering with 31 out of 54 appraisal review reports for this project. We have now completed 58% of this task for this project.

2100 W. Expressway 83 • Mercedes, TX 78570 • (956) 565-9813 • Office Fax: (956) 565-9018 • ROW Dept. Fax: (956) 565-9953

Appraisal Review Sub: HLH Appraisal Services has completed and provided L&G with 31 out of the 54 appraisal review reports for this project. We have now completed 58% of this task for this project.


Parcel Negotiations: Negotiations for this project have begun and we have presented an additional 2 parcels for this project for a total of 15 offers. We have now completed 28% of this task.

Closing Service Fee: We will conduct all closings as per Title Company and TxDOT requirements. We have now closed 2 out of the 54 parcels. We have completed 4% of this task. **We will not be invoicing for the month of February, 2007 for this task.**

Please contact me or Jacinto Garza, Project Manager at 956-565-9813 should you have any questions or concerns regarding this project.

Sincerely,

L & G Engineering



Ramiro Cantú
ROW Administrator

Attachments

**EXHIBIT "D"/
ATTACHMENT "D"**

FEE SCHEDULE

Payment Schedule for General Engineer Services

The Engineer will be paid for the work completed as identified on Attachment "B" Services to be Provided by the Engineer and paid for by Hidalgo County on a percent complete basis after the work is reviewed and approved by Hidalgo County Precinct #1.

Payment Schedule for Services Provided by the Acquisition Provider

- 1) Project Administration (includes coordination with County & State)
 - a) Payment
 - i) Full Project Office
 - (1) Lump Sum Basis (percent completed)
 - (2) Initial payment of 20% upon establishment of a project office with functional phone and utility services.
 - (3) Remainder paid out in equal monthly installments, starting the following month and continuing over remainder of project.
 - (4) Monthly billing to Hidalgo County PCT #1 will be required.
 - (5) Condemnation Support Services (Negotiations, Task, and Fees)
- 2) Title Services
 - a) Payment
 - i) Per Parcel basis. (percent completed)
- 3) Appraisal Services
 - a) Payment
 - i) Per Parcel Basis. (percent completed)
- 4) Appraisal Review
 - a) Payment
 - i) Per Parcel Basis. (percent completed)
- 5) Appraisal Update
 - a) Payment (percent completed)
 - i) Per Parcel Basis

- 6) Negotiation Fees
 - a) Payment (percent completed)
 - i) Per Parcel Basis
- 7) Closing Service Fees
 - a) Payment (percent completed)
 - i) Per Parcel Basis
- 8) Relocation Fees- (N/A)
- 9) Disposal of Property- (N/A)

Hidalgo County Precinct #1

EXHIBIT 'D'-/ATTACHMENT 'D'- FEE SCHEDULE - L&G ENGINEERING

FM 88
Limits: From: Mile 12 Rd. North to FM 1925

The following is an estimated Manhour Cost for the Engineering Services and the Parcel No. Cost for completing the subject project's scope of work outlined in Attachment B according to the Attachment D 'Fees Schedule' of the contract. The man-hours are estimated and the parcels are based on the TXDOT Right-of-Way Map. **The work and payment for these services will be accomplished by L&G Engineering and approved and paid for by Hidalgo County - on a per-tract complete basis as approved by Hidalgo County Pct. #1. L&G Engineering will be completing the work on the approximate schedule provided in Attachment C of this Work Order or as approved by Hidalgo County Precinct #1.**

L&G ENGINEERING SERVICES

TASK	No. of sheets (estimated)	Project Manager	MANHOURS				Total
			ENV. Specialist	Senior Engineer	Designer	Administrative Assistant	
1 Coordinate with TXDOT and County on Progress of Engineering Project	18 mo/2 mths per month/2 persons	216	0	216	0	100	532
2 Attend Pct #1 Meetings for bi-weekly for project update	18 mo/2 mths per month/2 persons	216	0	216	0	100	532
3 Refine Cost Estimates County Participation for Road	N/A	40	0	80	0	0	120
4 Coordination with City of Elba	N/A	40	0	40	0	0	80
5 Review for the proposed connection of the FM 1925 intersection (Proposed Freeway) with the needed ROW for the County to modify or comment on at the upcoming Public Meeting for FM 1925.	N/A	120	0	120	120	0	360
5 Review the proposed county road intersections with Pct #1 on designing the county intersections to provide for the Bus turning lanes on the side of roadways as streets or collectors of the County Thoroughfare Plan.	N/A	100	0	120	80	0	300
5 Coordination with Hidalgo County and TXDOT on prioritizing the parcel acquisitions based on the proposed Traffic Control and proposed storm drainage and Signals at the intersection.	N/A	120	0	120	0	0	240
5 Coordination with Hidalgo County Irrigation District #9	N/A	40	0	40	0	0	80
6 Coord with County to set up Temp Accounting for payment and reimbursement of fuel used to pay parcels and further submit to TXDOT for reimbursement.	N/A	80	0	0	0	0	80
7 Establish an acceptable process with Precinct 1 for Coord between The Co. and County Auditors Office, County Clerk Office and Parcel Reimbursements by TXDOT.	N/A	80	0	0	0	0	80
8 Coordinate and Review New Subdivision Maps that affect this project	N/A	0	0	0	60	0	60
9 Coordinate and Review ROW Maps as provided by TXDOT	N/A	0	0	40	0	0	40
	Subtotal	1092	0	992	260	200	2594
Total Sheets/Labor Hours		0	1092	0	992	260	2594
Contract Rates			\$ 50.00	\$ 43.00	\$ 44.00	\$ 33.00	\$ 17.50
Over Salary Cost		\$ 175,000%	\$ 52,800.00	\$ -	\$ 43,848.00	\$ 8,580.00	\$ 108,328.00
Overhead Multiplier		12.50%	\$ 6,575.00	\$ -	\$ 5,446.00	\$ 1,072.50	\$ 13,541.00
Fixed Fee			\$ 59,175.00	\$ -	\$ 49,104.00	\$ 9,652.50	\$ 117,931.50
Sub-Total Labor Costs			\$ 194,550.00	\$ -	\$ 98,606.50	\$ 19,307.00	\$ 312,463.50

The following is an estimated Manhour and Parcel No. Cost for completing the subject project's scope of work outlined in Attachment B according to the Attachment D "Fee Schedule" of the contract. The man-hours are estimated and the parcels are based on the TROOT Right-of-Way Map. The work and payment for these activities will be accomplished by LAG Engineering and approved and paid for by Hidalgo County, Project #1 - on a percent complete basis as approved by Hidalgo County, Project #1. LAG Engineering will be completing the work on the approximate schedule provided in Attachment C of this Work Order or as approved by Hidalgo County, Project #1.

RIGHT-OF-WAY ACQUISITION SERVICES

Parcel No.	Project Admin	Title Services Per Parcel	Title Insurance Policy	Appraisal Services Per Parcel	Appraisal Review Per Parcel	Appraisal Update Per Parcel (%)	Inspection Fees Per Parcel	Clearing Services Per Parcel	Relocation (Residence) Per Parcel	Relocation (Business) Per Parcel	Deposit of Property Per Parcel	Parcel Totals
Overall Project Totals		\$800.00		\$2,700.00	\$1,000.00	\$8,500.00		\$300.00				\$8,500.00
1	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
2	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
3	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
4	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
5	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
6	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
7	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
8	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
9	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
10	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
11	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
12	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
13	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
14	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
15	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
16	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
17	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
18	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
19	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
20	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
21	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
22	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
23	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
24	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
25	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
26	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
27	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
28	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
29	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
30	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
31	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
32	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
33	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
34	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
35	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
36	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
37	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
38	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
39	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
40	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
41	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
42	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00
43	\$2,200.00	\$800.00	TROOT	\$2,700.00	\$1,000.00	NA	\$3,500.00	\$300.00	TROOT	TROOT	TROOT	\$10,200.00

The following is an estimated Manhour and Parcel No. Cost for completing the subject project's scope of work outlined in Attachment B according to the Attachment D "Free Schedule" of the contract. The man-hours are estimated and the parcels are based on the TXDOT Right-of-Way Map. The work and payment for these services will be accomplished by L&G Engineering and approved and paid for by Hidalgo County Precinct #1 - on a Percent Complete Basis as approved by Hidalgo County Precinct #1. L&G Engineering will be completing the work on the approximate schedule provided in Attachment C of this Work Order or as approved by Hidalgo County Precinct #1.

RIGHT-OF-WAY ACQUISITION SERVICES

Parcel No.	(*) Project Admin (including Condensation Support Services)	The Services Per Parcel	The Insurance Policy	Appraisal Services Per Parcel	Appraisal Review Per Parcel	Appraisal Update Per Parcel (*)	Negotiation Fees Per Parcel	Closing Services Per Parcel	Relocation (Residential) Per Relocates	Relocation (Business) Per Relocates	Disposal of Property Per Parcel	Parcel Totals
44	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
45	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
46	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
47	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
48	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
49	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
50	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
51	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
52	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
53	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
54	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
55	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
56	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
57	\$2,200.00	\$600.00	TXDOT	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TXDOT	TXDOT	\$0.00	\$10,200.00
** Condensation Support Services												
Total Work Amortized		\$188,000.00	\$4,200.00	\$0.00	\$153,900.00	\$57,000.00	\$8,550.00	\$198,500.00	\$177,100.00	\$0.00	\$0.00	\$883,250.00

(*) Appraisal updates based on 33% of total parcels to require an appraisal update
 (***) Condensation support services based on 6 parcels going to eminent domain proceedings (60 hrs total/per parcel condensed at \$120/hr).

L & G ENGINEERING DIRECT EXPENSES
 Delivery expenses (subs, COUNTY and TXDOT etc)
 Auto Mileage
 Airfare
 Rental Vehicle
 Per Diem
 Reproduction Costs
 L & G ENGINEERING DIRECT EXPENSES

TOTAL L & G ENGINEERING PROJECT COSTS

UNIT	RATE	QTY	TOTAL
EA	\$ 40.00	300	\$ 12,000.00
MI	\$ 50.345	4000	\$ 2,013.80
TRIPS	\$ 200.000	0	\$ -
DAY	\$ 60.000	0	\$ -
DAY	\$ 25.000	0	\$ -
EA	\$ 0.20	10000	\$ 2,000.00
			\$ 15,380.00

\$290,499.00

**EXHIBIT "C"/ATTACHMENT "C"
 WORK SCHEDULE
 TITLE, APPRAISAL AND ACQUISITION PROCESS
 FM 88**

TASK AND DESCRIPTION	2006 - 2007																		
	Mo. 1	Mo. 2	Mo. 3	Mo. 4	Mo. 5	Mo. 6	Mo. 7	Mo. 8	Mo. 9	Mo. 10	Mo. 11	Mo. 12	Mo. 13	Mo. 14	Mo. 15	Mo. 16	Mo. 17	Mo. 18	
ESTIMATED TOTAL PARCELS = 57																			
Project Administration																			
Coordination with TXDOT																			
Preliminary Administrative & Acquisition Process																			
Title Commitments																			
Appraisal Reports																			
Appraisal Review Reports																			
Appraisal Update Reports																			
Approved Values by TXDOT																			
Acquisition Negotiation Offers																			
Title Curative Process																			
Title Commitment Updates																			
Acquisition Approved by TXDOT																			
Payments for Parcels																			
L&G Condemnation Support Process																			
Eminent Domain Proceedings by County																			
Title Insurance Policies - Negotiations/ED																			
Consummation of Outstanding Cases																			

 TXDOT FUNCTION
 L&G FUNCTION
 HIDALGO COUNTY FUNCTION