

JAVIER HINOJOSA ENGINEERING/Consulting Engineers

April 5, 2007

Commissioner Joe M. Flores
Hidalgo County Precinct 3
724 N. Breyfogle
Mission, Texas 78572


**Re: Bid No. 06-295-09-20-jmt
Paula Drive Street and Drainage Improvements in Palmview, Texas
(Breyfogle Road – Moorefield Road)**

Dear Commissioner Flores,

Attached please find Payment Request No. 2 & Final for the referenced project as submitted by J.M. Construction. This invoice is for work completed for this project. This project involves the paving (subgrade, caliche and curb & gutter) and drainage improvements for Paula Drive from Breyfogle Road to Moorfield Road. We recommend payment of this invoice in the amount of \$41,537.60. All work was completed in conformance with plans and specifications prepared by my office. A final inspection was held with the contractor and all work was found to be in accordance with plans. Also attached is the Waiver of Lien from the Suppliers and the Contractor's Payroll Statements. If you have any questions or require further information, please feel free to contact me at your convenience.

Sincerely,

JAVIER HINOJOSA ENGINEERING



Javier Hinojosa, P.E.

416 E. Dove Avenue

McAllen, Texas 78504

Tel: (956) 668-1588

Fax: (956) 994-8102

J.M. CONSTRUCTION

3701 Jade Street
Weslaco, Texas 78596
956-565-5222
956-514-4955 (FAX)
jm4955@aol.com

To: Javier Hinojosa Engineering
Proj: Paula Drive Paving & Drainage Improvements - BID # 06-295-09-20
Attn: Javier Hinojosa, P.E.

Enclosed is a copy of Final Pay Request for the above referenced project.
J.M. Construction respectfully submits Final Pay Request in the amount of
\$ 41,537.60 for your consideration.



J.M. CONSTRUCTION
4/2/2007

Paula Drive Final Pay Request

Item No.	Description	Unit	Contract Quantity	Quantity This Est.	Quantity To Date	Unit Price	Total Amount
1	Excavation & Subgrade Preparation	CY	3400	0	3400	\$6.00	\$20,400.00 R
2	8" Flexible Base	SY	6600	400	6600	\$7.00	\$46,200.00 R
3	6" Curb & Gutter	LF	2640	15	2640	\$8.00	\$21,120.00 R
4	Break Existing Curb & Replace w/72" Valley Gutter	LF	83	83	83	\$49.00	\$4,067.00 R
5	Lime Treated Subgrade	SY	6600	0	0	\$1.00	\$0.00
6	Lime	Ton	90	0	0	\$90.00	\$0.00
7	18" RCP	LF	180	12	180	\$33.00	\$5,940.00 D
8	24" RCP	LF	360	16	360	\$45.00	\$16,200.00 D
9	36" RCP	LF	900	28	900	\$56.00	\$50,400.00 D
10	Trench Protection	LF	1440	224	1440	\$10.00	\$14,400.00 R
11	Curb Inlet	EA	4	0	4	\$2,900.00	\$11,600.00 R
12	Down Drain	EA	1	0	1	\$1,500.00	\$1,500.00 D
13	5' Sidewalk	LF	1300	1300	1300	\$8.15	\$10,595.00 R
14	Handicap Ramps	EA	2	2	2	\$450.00	\$900.00 R
15	Safety End Treatment	EA	2	0	2	\$700.00	\$1,400.00 D

APPROVED

By: Javier Hinojosa
 JAVIER HINOJOSA ENGINEERING
 Date: 4/5/07

DUPLICATE RECEIVED BY:
Nbc on 4/11/07
 GOODS/SERVICES RECEIVED BY:
S. Romo on 4/11/07

7-1336-431-00-123-040-0-731818.4
 7-1336-431-00-123-040-0-733 34924

TOTAL AMOUNT OF CONTRACT: \$ 219,422.00
 TOTAL AMOUNT PLACED TO DATE: \$204,722.00
 LESS RETAINAGE (0%): \$0.00
 LESS PREVIOUS PAY REQUESTS: \$163,184.40
 TOTAL AMOUNT DUE THIS PAY REQUEST: \$41,537.60

Juan M. ...
 J.M. Construction
 4/2/2007

WAIVER OF LIEN

Hidalgo County Precinct #3
Hidalgo County, Texas
Paula Drive Paving & Drainage Improvements

Re: Paula Drive Paving & Drainage Improvements (Final Pay Request)

In consideration of payment upon receipt of \$ 4,230.00 (Invoice # 168935, 169167, 169069) which is hereby acknowledged, J-III Concrete, Inc. waives and releases any lien for all materials furnished to J.M. Construction for use on the project commonly known as Paula Drive Paving and Drainage Improvements located in Hidalgo County, Texas. J-III Concrete acknowledges that all payments hereto received on amount of materials furnished to the project have been accepted in full satisfaction of the liens or right to lien, waived hereunder. Provided further, that this release shall not become effective until all checks given us as part of the consideration hereof, shall have been honored and paid in full.

J-III Concrete
[Handwritten Signature]

STATE OF TEXAS

COUNTY OF Hidalgo

Subscribed and sworn to before me, the undersigned authority, on this the 3rd day of

April, 2007 to certify which, witness my hand and seal of office.

[Handwritten Signature: Esmeralda Calderon]
Notary Public, State of Texas
Notary's Name Printed:
Esmeralda Calderon

My commission expires 9/21/2009

