

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702 (Instructions on reverse side) PAGE ONE OF 9 PAGES

TO OWNER: County Of Hidalgo PROJECT: #C-05-007-08-02 Hidalgo APPLICATION NO. Twenty-Two (22) Addition to:
 P. O. Box 1356 County Juvenile Justice Center PERIOD TO: May 31, 2007 OWNER
 Edinburg, Texas 78539 Edinburg, Texas ARCHITECT
 PROJECT NO: #C-05-007-08-02 CONTRACTOR

FROM CONTRACTOR: Deacon Construction, L.P. VIA ARCHITECT: V-A Architecture CONTRACT DATE:
 P. O. Box 3547 2029 Industrial Drive June 14, 2004
 McAllen, Texas 78502 McAllen, Texas 78504 Purchase Order No. 555421

CONTRACT FOR: County of Hidalgo Juvenile Justice Center

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 16,783,000.00

2. Net change by Change Orders \$ (372,889.78)

3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 16,410,110.22

4. TOTAL COMPLETED & STORED TO DATE \$ 16,372,783.22
(Column G on G703)

5. RETAINAGE:

a. 0 % of Completed Work \$ 0.00
(Columns D + E on G703)

b. 0 % of Stored Material \$ 0.00
(Column F on G703)

Total Retainage (Line 5a + 5b or **Pending
Total in Column I of G703) Punch Lists 164,101.10

6. TOTAL EARNED LESS RETAINAGE \$ 16,208,682.12
(Line 4 less Line 5 Total)


7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 15,441,591.86
(Line 6 from prior Certificate)


8. CURRENT PAYMENT DUE \$ 767,090.26

9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 201,428.10
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	132,943.22	510,793.00
Total approved this Month	4,960.00	0
TOTALS	137,903.22	510,793.00
NET CHANGES by Change Order		372,889.78

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner and that current payment shown herein is now due.

CONTRACTOR: Deacon Construction, L. P.
 By:  Date: May 23, 2007

State of: Texas
 Country of: Hidalgo
 Subscribed and sworn to before me this 23rd day of May, 2007
 Notary Public: 
 My Commission expires: March 16, 2008



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the amount of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 767,090.26

The amount certified differs from the amount applied for Initial Payment if amount certified differs from the amount applied for Initial Payment (see Continuation Sheet that are changed to this Application and on the Continuation Sheet that are changed to the amount certified.)

This certificate is non-negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.
 Date: 5-23-07





AIA Document G703™ - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT.

containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage for line items may apply.

Twenty-Two (22)

APPLICATION NO: 23-May-97
 APPLICATION DATE: 1-Apr-07
 PERIOD TO: 31-May-07
 ARCHITECT'S PROJECT NO: 00-1001

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (G - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
1	Insurance & Bonds	\$455,577	\$455,577	\$0	\$0	\$0	\$455,577.00	\$0.00	\$0.00
2	Project Start Up	\$32,857	\$32,857	\$0	\$0	\$0	\$32,857.00	\$0.00	\$0.00
3	Site Prep	\$14,684	\$14,684	\$0	\$0	\$0	\$14,684.00	\$0.00	\$0.00
4	Building Fill, Cut & Subgrade	\$276,762	\$276,762	\$0	\$0	\$0	\$276,762.00	\$0.00	\$0.00
5	Asphalt Paving - Subgrade	\$26,638	\$26,638	\$0	\$0	\$0	\$26,638.00	\$0.00	\$0.00
6	8" Caliche Base	\$86,253	\$86,253	\$0	\$0	\$0	\$86,253.00	\$0.00	\$0.00
7	4" Caliche Base	\$13,510	\$13,510	\$0	\$0	\$0	\$13,510.00	\$0.00	\$0.00
8	1 1/2" Hotmix	\$95,131	\$95,131	\$0	\$0	\$0	\$95,131.00	\$0.00	\$0.00
9	Lime Stabilization	\$60,884	\$60,884	\$0	\$0	\$0	\$60,884.00	\$0.00	\$0.00
10	Curb & Gutter	\$38,053	\$38,053	\$0	\$0	\$0	\$38,053.00	\$0.00	\$0.00
11	Valley Gutter	\$4,095	\$4,095	\$0	\$0	\$0	\$4,095.00	\$0.00	\$0.00
12	Construction Entrance	\$4,420	\$4,420	\$0	\$0	\$0	\$4,420.00	\$0.00	\$0.00
13	Detention Pond	\$21,530	\$21,530	\$0	\$0	\$0	\$21,530.00	\$0.00	\$0.00
14	Final Grading	\$4,250	\$4,250	\$0	\$0	\$0	\$4,250.00	\$0.00	\$0.00
15	Site Utilities (Water & Sewer)	\$443,000	\$443,000	\$0	\$0	\$0	\$443,000.00	\$0.00	\$0.00
16	Termite Control	\$19,023	\$19,023	\$0	\$0	\$0	\$19,023.00	\$0.00	\$0.00
17	Chain Link Fencing	\$345,000	\$291,441	\$53,559	\$0	\$0	\$345,000.00	\$0.00	\$0.00
18	Landscaping	\$25,550	\$0	\$25,550	\$0	\$0	\$25,550.00	\$0.00	\$0.00
19	Reinforcing Steel	\$238,712	\$238,712	\$0	\$0	\$0	\$238,712.00	\$0.00	\$0.00
20	Foundation	\$750,887	\$750,887	\$0	\$0	\$0	\$750,887.00	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce in (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: Twenty-Two (22)
 APPLICATION DATE: 23-May-97
 PERIOD TO: 1-Apr-07
 ARCHITECT'S PROJECT NO: 31-May-07
 00-1001

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G+C)	I BALANCE TO FINISH (C-G)	J RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)							
21	Sidewalks & Misc. Concrete	\$160,866	\$160,866	\$0	\$0	\$0	\$160,866.00	100%	\$0.00	\$0.00
22	Masonry - Staging	\$154,245	\$154,245	\$0	\$0	\$0	\$154,245.00	100%	\$0.00	\$0.00
23	CMU - Materials	\$699,670	\$699,670	\$0	\$0	\$0	\$699,670.00	100%	\$0.00	\$0.00
24	CMU - Labor	\$1,211,637	\$1,211,637	\$0	\$0	\$0	\$1,211,637.00	100%	\$0.00	\$0.00
25	Brick - Material	\$432,728	\$432,728	\$0	\$0	\$0	\$432,728.00	100%	\$0.00	\$0.00
26	Brick - Labor	\$386,570	\$386,570	\$0	\$0	\$0	\$386,570.00	100%	\$0.00	\$0.00
27	Structural Shop Drawings	\$7,384	\$7,384	\$0	\$0	\$0	\$7,384.00	100%	\$0.00	\$0.00
28	Structural/Misc. Steel - Matl.	\$516,595	\$516,595	\$0	\$0	\$0	\$516,595.00	100%	\$0.00	\$0.00
29	Structural - Labor	\$109,590	\$109,590	\$0	\$0	\$0	\$109,590.00	100%	\$0.00	\$0.00
30	Joist - Material	\$309,772	\$309,772	\$0	\$0	\$0	\$309,772.00	100%	\$0.00	\$0.00
31	Joist - Labor	\$40,100	\$40,100	\$0	\$0	\$0	\$40,100.00	100%	\$0.00	\$0.00
32	Metal Deck - Material	\$131,838	\$131,838	\$0	\$0	\$0	\$131,838.00	100%	\$0.00	\$0.00
33	Metal Deck - Labor	\$41,678	\$41,678	\$0	\$0	\$0	\$41,678.00	100%	\$0.00	\$0.00
34	Roof Panels & Soffit - Matl.	\$186,980	\$186,980	\$0	\$0	\$0	\$186,980.00	100%	\$0.00	\$0.00
35	Roof Panels & Soffit - Labor	\$30,782	\$30,782	\$0	\$0	\$0	\$30,782.00	100%	\$0.00	\$0.00
36	Insulation - Material	\$9,906	\$9,906	\$0	\$0	\$0	\$9,906.00	100%	\$0.00	\$0.00
37	Insulation - Labor	\$2,475	\$2,475	\$0	\$0	\$0	\$2,475.00	100%	\$0.00	\$0.00
38	Expansion Joint Covers	\$16,920	\$16,920	\$0	\$0	\$0	\$16,920.00	100%	\$0.00	\$0.00
39	Rough Carpentry	\$186,544	\$186,544	\$0	\$0	\$0	\$186,544.00	100%	\$0.00	\$0.00
40	Millwork	\$220,620	\$220,620	\$0	\$0	\$0	\$220,620.00	100%	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA™ Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA™ Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce for personal use only one copy of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA Document G703™ - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT.

containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contract's where variable retainage for line items may apply.

APPLICATION NO: **Twenty-Two (22)**
 APPLICATION DATE: **23-May-97**
 PERIOD TO: **1-Apr-07**
31-May-07
 ARCHITECT'S PROJECT NO: **00-1001**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+H)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D+E)						
41	Dampproofing	\$55,356	\$55,356		\$0	\$0	\$55,356.00	\$0.00	\$0.00
42	Liquid Water Repellent	\$27,720	\$27,720		\$0	\$0	\$27,720.00	\$0.00	\$0.00
43	Foam Insulation	\$29,830	\$29,830		\$0	\$0	\$29,830.00	\$0.00	\$0.00
44	Spray on Fire Proofing	\$13,990	\$13,990		\$0	\$0	\$13,990.00	\$0.00	\$0.00
45	Bitumen Roofing - Material	\$451,025	\$451,025		\$0	\$0	\$451,025.00	\$0.00	\$0.00
46	Bitumen Roofing - Labor	\$157,991	\$157,991		\$0	\$0	\$157,991.00	\$0.00	\$0.00
47	Sheet Metal - Material	\$22,700	\$22,700		\$0	\$0	\$22,700.00	\$0.00	\$0.00
48	Sheet Metal - Labor	\$41,284	\$41,284		\$0	\$0	\$41,284.00	\$0.00	\$0.00
49	Roof Warranty	\$14,750	\$14,750		\$0	\$0	\$14,750.00	\$0.00	\$0.00
50	Caulking	\$61,440	\$61,440		\$0	\$0	\$61,440.00	\$0.00	\$0.00
51	H/M Doors & Frames	\$56,535	\$56,535		\$0	\$0	\$56,535.00	\$0.00	\$0.00
52	Wood Doors	\$24,488	\$24,488		\$0	\$0	\$24,488.00	\$0.00	\$0.00
53	Rolling Doors	\$11,578	\$11,578		\$0	\$0	\$11,578.00	\$0.00	\$0.00
54	Finish Hardware	\$65,896	\$65,896		\$0	\$0	\$65,896.00	\$0.00	\$0.00
55	Glass & Glazing	\$20,224	\$20,224		\$0	\$0	\$20,224.00	\$0.00	\$0.00
56	Lath & Plaster	\$100,550	\$100,550		\$0	\$0	\$100,550.00	\$0.00	\$0.00
57	Drywall - Matl.	\$164,720	\$164,720		\$0	\$0	\$164,720.00	\$0.00	\$0.00
58	Drywall - Labor	\$134,770	\$134,770		\$0	\$0	\$134,770.00	\$0.00	\$0.00
59	Ceramic Tile	\$159,250	\$159,250		\$0	\$0	\$159,250.00	\$0.00	\$0.00
60	Acoustical Ceiling - Material	\$93,696	\$93,696		\$0	\$0	\$93,696.00	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1976, 1980 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.

AIA Document G703™ - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **Twenty-two (22)**
 APPLICATION DATE: **23-May-97**
 PERIOD TO: **1-Apr-97**
31-May-97
 ARCHITECT'S PROJECT NO: **00-1001**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
61	Acoustical Ceiling - Labor	\$62,464	\$62,464	\$0	\$0	\$62,464.00	\$0.00	\$0.00
62	Acoustical Panels	\$23,310	\$23,310	\$0	\$0	\$23,310.00	\$0.00	\$0.00
63	Resilient Tile/Carpet	\$139,290	\$139,290	\$0	\$0	\$139,290.00	\$0.00	\$0.00
64	Seal Concrete Floors	\$21,320	\$21,320	\$0	\$0	\$21,320.00	\$0.00	\$0.00
65	Painting	\$334,220	\$334,220	\$0	\$0	\$334,220.00	\$0.00	\$0.00
66	Markboards/Tackboards	\$4,161	\$4,161	\$0	\$0	\$4,161.00	\$0.00	\$0.00
67	Fire Extinguishers	\$4,150	\$4,150	\$0	\$0	\$4,150.00	\$0.00	\$0.00
68	Signage	\$27,206	\$27,206	\$0	\$0	\$27,206.00	\$0.00	\$0.00
69	Flag Pole	\$1,890	\$1,890	\$0	\$0	\$1,890.00	\$0.00	\$0.00
70	Accordion Partition	\$15,650	\$15,650	\$0	\$0	\$15,650.00	\$0.00	\$0.00
71	Toilet Accessories	\$44,734	\$44,734	\$0	\$0	\$44,734.00	\$0.00	\$0.00
72	Toilet Partitions	\$4,150	\$4,150	\$0	\$0	\$4,150.00	\$0.00	\$0.00
73	Athletic Equipment	\$17,156	\$17,156	\$0	\$0	\$17,156.00	\$0.00	\$0.00
74	Food Service Equipment	\$14,600	\$14,600	\$0	\$0	\$14,600.00	\$0.00	\$0.00
75	Operable Book Shelving	\$45,000	\$45,000	\$0	\$0	\$45,000.00	\$0.00	\$0.00
76	Defention Equipment - Insurance	\$15,750	\$15,750	\$0	\$0	\$15,750.00	\$0.00	\$0.00
77	Defention Equipment - Submittal	\$31,500	\$31,500	\$0	\$0	\$31,500.00	\$0.00	\$0.00
78	Secur. Electronic Submittals	\$21,000	\$21,000	\$0	\$0	\$21,000.00	\$0.00	\$0.00
79	Mobilization	\$52,500	\$52,500	\$0	\$0	\$52,500.00	\$0.00	\$0.00
80	Security HM Doors - Mat.	\$423,200	\$423,200	\$0	\$0	\$423,200.00	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org



AIA Document G703™ - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **Twenty-Two (22)**
 APPLICATION DATE: **23-May-97**
 PERIOD TO: **1-Apr-97**
31-May-97
 ARCHITECT'S PROJECT NO: **00-1001**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
81	Security H/M Doors - Labor	\$26,450	\$26,450	\$0	\$0	\$0	\$26,450.00	\$0.00	\$0.00
82	Security H/M Frames - Matl.	\$470,810	\$470,810	\$0	\$0	\$0	\$470,810.00	\$0.00	\$0.00
83	Security Hardware - Matl.	\$370,300	\$370,300	\$0	\$0	\$0	\$370,300.00	\$0.00	\$0.00
84	Security Hardware - Labor	\$21,160	\$21,160	\$0	\$0	\$0	\$21,160.00	\$0.00	\$0.00
85	Security Glazing - Matl.	\$211,600	\$211,600	\$0	\$0	\$0	\$211,600.00	\$0.00	\$0.00
86	Security Glazing - Labor	\$21,160	\$21,160	\$0	\$0	\$0	\$21,160.00	\$0.00	\$0.00
87	Sec. Furn. Embeds - Matl.	\$17,054	\$17,054	\$0	\$0	\$0	\$17,054.00	\$0.00	\$0.00
88	Security Furnishings - Matl.	\$31,740	\$31,740	\$0	\$0	\$0	\$31,740.00	\$0.00	\$0.00
89	Security Furnishings - Labor	\$5,290	\$5,290	\$0	\$0	\$0	\$5,290.00	\$0.00	\$0.00
90	Security Electronics - Matl.	\$603,060	\$603,060	\$0	\$0	\$0	\$603,060.00	\$0.00	\$0.00
91	Security Electronics - Labor	\$42,320	\$42,320	\$0	\$0	\$0	\$42,320.00	\$0.00	\$0.00
92	Misc. Security - Materials	\$33,856	\$33,856	\$0	\$0	\$0	\$33,856.00	\$0.00	\$0.00
93	Plumbing - Permitt/ Mobilization	\$9,540	\$9,540	\$0	\$0	\$0	\$9,540.00	\$0.00	\$0.00
94	Fixtures - Material	\$352,885	\$352,885	\$0	\$0	\$0	\$352,885.00	\$0.00	\$0.00
95	Fixture - Labor	\$86,945	\$86,945	\$0	\$0	\$0	\$86,945.00	\$0.00	\$0.00
96	Sewer Underground - Matl.	\$49,100	\$49,100	\$0	\$0	\$0	\$49,100.00	\$0.00	\$0.00
97	Sewer Underground - Labor	\$81,537	\$81,537	\$0	\$0	\$0	\$81,537.00	\$0.00	\$0.00
98	Sewer Aboveground - Matl.	\$24,072	\$24,072	\$0	\$0	\$0	\$24,072.00	\$0.00	\$0.00
99	Sewer Aboveground - Labor	\$40,695	\$40,695	\$0	\$0	\$0	\$40,695.00	\$0.00	\$0.00
100	Roof Drain - Material	\$16,550	\$16,550	\$0	\$0	\$0	\$16,550.00	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.



AIA Document G703™ - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT

containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **Twenty-Two (22)**
 APPLICATION DATE: **23-May-87**
 PERIOD TO: **1-Apr-87**
31-May-87
 ARCHITECT'S PROJECT NO: **DD-1001**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD					
101	Roof Drain - Labor	\$8,837	\$8,837	\$0	\$0	\$0	\$8,837.00	\$0.00	\$0.00
102	Inside Water - Material	\$58,311	\$58,311	\$0	\$0	\$0	\$58,311.00	\$0.00	\$0.00
103	Inside Water - Labor	\$89,916	\$89,916	\$0	\$0	\$0	\$89,916.00	\$0.00	\$0.00
104	Condensate - Material	\$5,252	\$5,252	\$0	\$0	\$0	\$5,252.00	\$0.00	\$0.00
105	Condensate - Labor	\$11,060	\$11,060	\$0	\$0	\$0	\$11,060.00	\$0.00	\$0.00
106	Insulation	\$23,265	\$23,265	\$0	\$0	\$0	\$23,265.00	\$0.00	\$0.00
107	Fire Sprinkler Engineering	\$12,131	\$12,131	\$0	\$0	\$0	\$12,131.00	\$0.00	\$0.00
108	Fire Sprinkler Shop Labor	\$9,521	\$9,521	\$0	\$0	\$0	\$9,521.00	\$0.00	\$0.00
109	Fire Sprinkler Chem. System	\$31,403	\$31,403	\$0	\$0	\$0	\$31,403.00	\$0.00	\$0.00
110	Fire Sprinkler Underground	\$24,452	\$24,452	\$0	\$0	\$0	\$24,452.00	\$0.00	\$0.00
111	Fire Sprinkler Inside Man.	\$139,696	\$139,696	\$0	\$0	\$0	\$139,696.00	\$0.00	\$0.00
112	Fire Sprinkler Inside Labor	\$44,487	\$44,487	\$0	\$0	\$0	\$44,487.00	\$0.00	\$0.00
113	HVAC Mobilization	\$10,800	\$10,800	\$0	\$0	\$0	\$10,800.00	\$0.00	\$0.00
114	HVAC Submittals	\$5,400	\$5,400	\$0	\$0	\$0	\$5,400.00	\$0.00	\$0.00
115	HVAC Equipment - Materials	\$231,036	\$231,036	\$0	\$0	\$0	\$231,036.00	\$0.00	\$0.00
116	HVAC Equipment - Labor	\$22,280	\$22,280	\$0	\$0	\$0	\$22,280.00	\$0.00	\$0.00
117	Duct Heaters - Material	\$5,940	\$5,940	\$0	\$0	\$0	\$5,940.00	\$0.00	\$0.00
118	Duct Heaters - Labor	\$1,288	\$1,288	\$0	\$0	\$0	\$1,288.00	\$0.00	\$0.00
119	Controls	\$76,810	\$76,810	\$0	\$0	\$0	\$76,810.00	\$0.00	\$0.00
120	Refrigerant Piping - Mail.	\$4,468	\$4,468	\$0	\$0	\$0	\$4,468.00	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1983, 1985, 1986, 1987, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail: The American Institute of Architects' legal counsel, copyright@aia.org.

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **Twenty-Two (22)**
 APPLICATION DATE: **23-May-97**
 PERIOD TO: **1-Apr-07**
31-May-07
 ARCHITECT'S PROJECT NO: **00-1001**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D+E)						
121	Refrigerant Piping - Labor	\$3,300	\$3,300		\$0	\$0	\$3,300.00	\$0.00	\$0.00
122	Fans - Material	\$91,630	\$91,630		\$0	\$0	\$91,630.00	\$0.00	\$0.00
123	Fans - Labor	\$12,549	\$12,549		\$0	\$0	\$12,549.00	\$0.00	\$0.00
124	Ductwork - Material	\$258,875	\$258,875		\$0	\$0	\$258,875.00	\$0.00	\$0.00
125	Ductwork - Labor	\$150,316	\$150,316		\$0	\$0	\$150,316.00	\$0.00	\$0.00
126	Insulation - Material	\$46,368	\$46,368		\$0	\$0	\$46,368.00	\$0.00	\$0.00
127	Insulation - Labor	\$34,548	\$34,548		\$0	\$0	\$34,548.00	\$0.00	\$0.00
128	Air Devices - Material	\$108,010	\$108,010		\$0	\$0	\$108,010.00	\$0.00	\$0.00
129	Air Devices - Labor	\$45,367	\$45,367		\$0	\$0	\$45,367.00	\$0.00	\$0.00
130	Start Up	\$2,100	\$2,100		\$0	\$0	\$2,100.00	\$0.00	\$0.00
131	HVAC Test & Balance	\$40,530	\$0	\$4,530	\$0	\$0	\$4,530.00	\$0.00	\$0.00
132	Electrical Permits/Mobiliz.	\$14,907	\$14,907	\$0	\$0	\$0	\$14,907.00	\$0.00	\$0.00
133	Fixtures/Lamps - Material	\$394,752	\$394,391	\$361	\$0	\$0	\$394,752.00	\$0.00	\$0.00
134	Fixtures/Lamps - Labor	\$30,767	\$30,171	\$596	\$0	\$0	\$30,767.00	\$0.00	\$0.00
135	Panels/Gear - Material	\$141,043	\$141,043	\$0	\$0	\$0	\$141,043.00	\$0.00	\$0.00
136	Panels/Gear - Labor	\$31,366	\$31,366	\$0	\$0	\$0	\$31,366.00	\$0.00	\$0.00
137	Branch Conduit/Wire - Mail.	\$226,747	\$226,153	\$594	\$0	\$0	\$226,747.00	\$0.00	\$0.00
138	Branch Conduit/Wire - Labor	\$336,620	\$335,170	\$1,450	\$0	\$0	\$336,620.00	\$0.00	\$0.00
139	Feeder Conduit/Wire - Mail.	\$109,677	\$109,677	\$0	\$0	\$0	\$109,677.00	\$0.00	\$0.00
140	Feeder Conduit/Wire - Labor	\$48,946	\$48,946	\$0	\$0	\$0	\$48,946.00	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce for their own use only one copy of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects legal counsel, copyright@aia.org.



AIA Document G703™ - 1992

Continuation Sheet

AIA Document G703, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **Twenty-two (22)**
 APPLICATION DATE: **23-May-97**
 PERIOD TO: **1-Apr-07**
31-May-07
 ARCHITECT'S PROJECT NO: **00-1001**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
141	Trim Out - Material	\$8,348	\$7,470	\$978	\$0	\$8,348.00	100%	\$0.00	\$0.00
142	Trim Out - Labor	\$14,259	\$12,759	\$1,500	\$0	\$14,259.00	100%	\$0.00	\$0.00
143	Generator	\$99,958	\$99,468	\$490	\$0	\$99,958.00	100%	\$0.00	\$0.00
144	Fire Alarm	\$124,850	\$124,395	\$455	\$0	\$124,850.00	100%	\$0.00	\$0.00
145	Temporary Power & Permits	\$15,950	\$15,950	\$0	\$0	\$15,950.00	100%	\$0.00	\$0.00
146	Bedroom Allowance	\$100,000	\$98,673	\$0	\$0	\$98,673.00	99%	\$1,327.00	\$0.00
147	HVAC Allowance	\$12,000	\$12,000	\$0	\$0	\$12,000.00	100%	\$0.00	\$0.00
148	Plumbing Contingency	\$12,000	\$12,000	\$0	\$0	\$12,000.00	100%	\$0.00	\$0.00
149	Electrical Contingency	\$30,000	\$30,000	\$0	\$0	\$30,000.00	100%	\$0.00	\$0.00
150	Structural Contingency	\$30,000	\$9,874	\$20,126	\$0	\$30,000.00	100%	\$0.00	\$0.00
151	Lawn Sprinkler Allowance	\$50,000	\$39,780	\$10,220	\$0	\$50,000.00	100%	\$0.00	\$0.00
152	Change Order No. 1	(\$405,134)	(\$405,134)	\$0	\$0	(\$405,134.00)	100%	\$0.00	\$0.00
153	Change Order No. 2	(\$105,659)	(\$105,659)	\$0	\$0	(\$105,659.00)	100%	\$0.00	\$0.00
154	Change Order No. 3	\$132,943.22	\$132,943	\$0	\$0	\$132,943.22	100%	\$0.00	\$0.00
155	Change Order No. 4	\$4,960	\$4,960	\$0	\$0	\$4,960.00	100%	\$0.00	\$0.00
		\$16,410,110.22	\$16,247,514.22	\$120,309.00	\$0	\$16,372,783.22	100%	\$37,327.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects legal counsel, copyright@aia.org.

V·A Architecture

FAX TRANSMISSION COVER SHEET

DATE:	<u>May 23, 2007</u>	TIME:	<u>2:55 pm</u>
TO:	<u>Rocio Villarreal</u>	FAX #:	<u>318-2629</u>
		FROM:	<u>Reynaldo Vargas</u>
FIRM:	<u>Hidalgo County Purchasing Dept.</u>	V·A JOB	<u>00-1001</u>
PROJECT:	<u>Judge Mario E. Ramirez, Jr. Juvenile Justice Center for Hidalgo County Edinburg, Texas C#-05-007-08-023</u>		

REMARKS:

Please place on the Agenda for Commissioner's Court for Descon Construction. Original will be forwarded later this week.

TOTAL # OF PAGES (INCLUDING THIS COVER SHEET): 10

PLEASE CONFIRM RECEIPT OF THIS FAX BY CALLING (956) 631-2242 AS SOON AS POSSIBLE.

IF YOU DO NOT RECEIVE ALL OF THE PAGES, PLEASE CALL IMMEDIATELY.

FAX OPERATOR: Sonia

Cc:

Vargas & Associates
2029 Industrial Drive
McAllen, Texas 78504
(956) 631-2242
(956) 686-7916 Fax