

**APPLICATION AND CERTIFICATE FOR PAYMENT** AIA DOCUMENT G702 (Instructions on reverse side) PAGE ONE OF 9 PAGES

TO OWNER: County of Hidalgo PROJECT: #C-05-007-08-02 Hidalgo APPLICATION NO: Twenty-Three (23) from 10:  
 P. O. Box 1356 County Juvenile Justice Center PERIOD TO: June 30, 2007  OWNER  
 Edinburg, Texas 78539 Edinburg, Texas PROJECT NOS: #C-05-007-08-02  ARCHITECT  
 FROM CONTRACTOR: Deacon Construction, L.P. VIA ARCHITECT: V-A Architecture CONTRACT DATE: June 14, 2004  CONTRACTOR  
 P. O. Box 3547 2029 Industrial Drive  CONTRACTOR  
 McAllen, Texas 78502 McAllen, Texas 78504 Purchase Order No. 555421

**CONTRACTOR'S APPLICATION FOR PAYMENT**


Application is made for payment, as shown below, in connection with the Contract, Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM ..... \$ 16,783,000.00
2. Net change by Change Orders ..... \$ (372,889.78)
3. CONTRACT SUM TO DATE (Line 1 ± 2) ..... \$ 16,410,110.22
4. TOTAL COMPLETED & STORED TO DATE ..... \$ 16,404,728.22  
 (Column G on G703)
5. RETAINAGE:
  - a. 0 % of Completed Work ..... \$ 0.00  
 (Columns D + E on G703)
  - b. 0 % of Stored Material ..... \$ 0.00  
 (Column F on G703)
 Total Retainage (Line 5a + 5b or \*\*Pending  
 Total in Column I of G703) ... Purch. List: \$ 50,000.00
6. TOTAL EARNED LESS RETAINAGE ..... \$ 16,354,728.22  
 (Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT  
 (Line 6 from prior Certificate) ..... \$ 16,208,682.12
8. CURRENT PAYMENT DUE ..... \$ 146,046.10
9. BALANCE TO FINISH, INCLUDING RETAINAGE  
 (Line 3 less Line 6) ..... \$ 55,382.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	137,903.22	510,793.00
Total approved this Month	0.00	0.00
TOTALS	137,903.22	510,793.00
NET CHANGES by Change Order:		372,889.78

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: \_\_\_\_\_  
 By: \_\_\_\_\_ Date: June 27, 2007  
 State of: Texas  
 County of: Hidalgo  
 Subscribed and sworn to before me this 27th day of June, 2007



**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 146,046.10

*(Amount certified if amount certified differs from the amount applied for. Initial this amount certified.)*

Notary Public: \_\_\_\_\_  
 My Commission expires: March 16, 2008

Date: 7-17-07



# AIA Document G703™ - 1992

## Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT.

containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO:** Twenty-Two (22)  
**APPLICATION DATE:** 27-Jun-97  
**PERIOD TO:** 1-Jun-07  
**ARCHITECT'S PROJECT NO:** 90-Jun-07  
 00-1001

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
1	Insurance & Bonds	\$455,577	\$455,577	\$0	\$0	\$0	\$455,577.00	\$0.00	\$0.00
2	Project Start Up	\$32,857	\$32,857	\$0	\$0	\$0	\$32,857.00	\$0.00	\$0.00
3	Site Prep	\$14,684	\$14,684	\$0	\$0	\$0	\$14,684.00	\$0.00	\$0.00
4	Building Fill, Cut & Subgrade	\$276,762	\$276,762	\$0	\$0	\$0	\$276,762.00	\$0.00	\$0.00
5	Asphalt Paving - Subgrade	\$26,638	\$26,638	\$0	\$0	\$0	\$26,638.00	\$0.00	\$0.00
6	8" Caliche Base	\$86,253	\$86,253	\$0	\$0	\$0	\$86,253.00	\$0.00	\$0.00
7	4" Caliche Base	\$13,510	\$13,510	\$0	\$0	\$0	\$13,510.00	\$0.00	\$0.00
8	1 1/2" Holtrix	\$95,131	\$95,131	\$0	\$0	\$0	\$95,131.00	\$0.00	\$0.00
9	Lime Stabilization	\$60,884	\$60,884	\$0	\$0	\$0	\$60,884.00	\$0.00	\$0.00
10	Curb & Gutter	\$38,053	\$38,053	\$0	\$0	\$0	\$38,053.00	\$0.00	\$0.00
11	Valley Gutter	\$4,095	\$4,095	\$0	\$0	\$0	\$4,095.00	\$0.00	\$0.00
12	Construction Entrance	\$4,420	\$4,420	\$0	\$0	\$0	\$4,420.00	\$0.00	\$0.00
13	Detention Pond	\$21,530	\$21,530	\$0	\$0	\$0	\$21,530.00	\$0.00	\$0.00
14	Final Grading	\$4,250	\$4,250	\$0	\$0	\$0	\$4,250.00	\$0.00	\$0.00
15	Site Utilities (Water & Sewer)	\$443,000	\$443,000	\$0	\$0	\$0	\$443,000.00	\$0.00	\$0.00
16	Termite Control	\$19,023	\$19,023	\$0	\$0	\$0	\$19,023.00	\$0.00	\$0.00
17	Chain Link Fencing	\$345,000	\$345,000	\$0	\$0	\$0	\$345,000.00	\$0.00	\$0.00
18	Landscaping	\$25,550	\$25,550	\$0	\$0	\$0	\$25,550.00	\$0.00	\$0.00
19	Reinforcing Steel	\$238,712	\$238,712	\$0	\$0	\$0	\$238,712.00	\$0.00	\$0.00
20	Foundation	\$750,887	\$750,887	\$0	\$0	\$0	\$750,887.00	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1990, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when authorized by AIA.



# AIA Document G703™ - 1992

## Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: Twenty-Three (23)  
APPLICATION DATE: 27-Jun-97  
PERIOD TO: 1-Jun-97  
30-Jun-97  
ARCHITECT'S PROJECT NO: 00-1001

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	J RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)							
21	Sidewalks & Misc. Concrete	\$160,866	\$160,866	\$0	\$0	\$0	\$160,866.00	100%	\$0.00	\$0.00
22	Masonry - Staging	\$154,245	\$154,245	\$0	\$0	\$0	\$154,245.00	100%	\$0.00	\$0.00
23	CMU - Materials	\$699,670	\$699,670	\$0	\$0	\$0	\$699,670.00	100%	\$0.00	\$0.00
24	CMU - Labor	\$1,211,637	\$1,211,637	\$0	\$0	\$0	\$1,211,637.00	100%	\$0.00	\$0.00
25	Brick - Material	\$432,728	\$432,728	\$0	\$0	\$0	\$432,728.00	100%	\$0.00	\$0.00
26	Brick - Labor	\$386,570	\$386,570	\$0	\$0	\$0	\$386,570.00	100%	\$0.00	\$0.00
27	Structural Shop Drawings	\$7,384	\$7,384	\$0	\$0	\$0	\$7,384.00	100%	\$0.00	\$0.00
28	Structural/Misc. Steel - Matl.	\$516,595	\$516,595	\$0	\$0	\$0	\$516,595.00	100%	\$0.00	\$0.00
29	Structural - Labor	\$109,590	\$109,590	\$0	\$0	\$0	\$109,590.00	100%	\$0.00	\$0.00
30	Joist - Material	\$309,772	\$309,772	\$0	\$0	\$0	\$309,772.00	100%	\$0.00	\$0.00
31	Joist - Labor	\$40,100	\$40,100	\$0	\$0	\$0	\$40,100.00	100%	\$0.00	\$0.00
32	Metal Deck - Material	\$131,838	\$131,838	\$0	\$0	\$0	\$131,838.00	100%	\$0.00	\$0.00
33	Metal Deck - Labor	\$41,678	\$41,678	\$0	\$0	\$0	\$41,678.00	100%	\$0.00	\$0.00
34	Roof Panels & Soffit - Matl.	\$186,980	\$186,980	\$0	\$0	\$0	\$186,980.00	100%	\$0.00	\$0.00
35	Roof Panels & Soffit - Labor	\$30,782	\$30,782	\$0	\$0	\$0	\$30,782.00	100%	\$0.00	\$0.00
36	Insulation - Material	\$9,906	\$9,906	\$0	\$0	\$0	\$9,906.00	100%	\$0.00	\$0.00
37	Insulation - Labor	\$2,475	\$2,475	\$0	\$0	\$0	\$2,475.00	100%	\$0.00	\$0.00
38	Expansion Joint Covers	\$16,920	\$16,920	\$0	\$0	\$0	\$16,920.00	100%	\$0.00	\$0.00
39	Rough Carpentry	\$186,544	\$186,544	\$0	\$0	\$0	\$186,544.00	100%	\$0.00	\$0.00
40	Millwork	\$220,620	\$220,620	\$0	\$0	\$0	\$220,620.00	100%	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce for personal use only one copy of this document when completed. In request permission to reproduce for other than personal use, contact AIA, 1735 M Street, N.W., Washington, D.C. 20036, (202) 462-6000, or aia.org. Copyright © 1992, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce for personal use only one copy of this document when completed. In request permission to reproduce for other than personal use, contact AIA, 1735 M Street, N.W., Washington, D.C. 20036, (202) 462-6000, or aia.org.



# AIA Document G703™ - 1992

## Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: **Twenty-Three (23)**  
 APPLICATION DATE: **27-Jun-97**  
 PERIOD TO: **1-Jun-97**  
**30-Jun-97**  
 ARCHITECT'S PROJECT NO: **00-1001**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
41	Dampproofing	\$55,356	\$55,356	\$0	\$0	\$55,356.00	\$0.00	\$0.00
42	Liquid Water Repellent	\$27,720	\$27,720	\$0	\$0	\$27,720.00	\$0.00	\$0.00
43	Foam Insulation	\$29,830	\$29,830	\$0	\$0	\$29,830.00	\$0.00	\$0.00
44	Spray on Fire Proofing	\$13,990	\$13,990	\$0	\$0	\$13,990.00	\$0.00	\$0.00
45	Bitumen Roofing - Material	\$451,025	\$451,025	\$0	\$0	\$451,025.00	\$0.00	\$0.00
46	Bitumen Roofing - Labor	\$157,991	\$157,991	\$0	\$0	\$157,991.00	\$0.00	\$0.00
47	Sheet Metal - Material	\$22,700	\$22,700	\$0	\$0	\$22,700.00	\$0.00	\$0.00
48	Sheet Metal - Labor	\$41,264	\$41,264	\$0	\$0	\$41,264.00	\$0.00	\$0.00
49	Roof Warranty	\$14,750	\$14,750	\$0	\$0	\$14,750.00	\$0.00	\$0.00
50	Caulking	\$61,440	\$61,440	\$0	\$0	\$61,440.00	\$0.00	\$0.00
51	H/M Doors & Frames	\$58,535	\$58,535	\$0	\$0	\$58,535.00	\$0.00	\$0.00
52	Wood Doors	\$24,488	\$24,488	\$0	\$0	\$24,488.00	\$0.00	\$0.00
53	Rolling Doors	\$11,578	\$11,578	\$0	\$0	\$11,578.00	\$0.00	\$0.00
54	Finish Hardware	\$65,896	\$65,896	\$0	\$0	\$65,896.00	\$0.00	\$0.00
55	Glass & Glazing	\$20,224	\$20,224	\$0	\$0	\$20,224.00	\$0.00	\$0.00
56	Lath & Plaster	\$100,550	\$100,550	\$0	\$0	\$100,550.00	\$0.00	\$0.00
57	Drywall - Matl.	\$164,720	\$164,720	\$0	\$0	\$164,720.00	\$0.00	\$0.00
58	Drywall - Labor	\$134,770	\$134,770	\$0	\$0	\$134,770.00	\$0.00	\$0.00
59	Ceramic Tile	\$159,250	\$159,250	\$0	\$0	\$159,250.00	\$0.00	\$0.00
60	Acoustical Ceiling - Material	\$93,696	\$93,696	\$0	\$0	\$93,696.00	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1983, 1985, 1986, 1987, 1970, 1976, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce in (1) copies of this document when completed. To report copyright violations of AIA Contract Documents, email: The American Institute of Architects, Inc., 1735 M Street, N.W., Washington, D.C. 20036, (202) 462-6080, or visit our website at www.aia.org.



# AIA Document G703™ - 1992

## Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

Application NO: **Twenty-Three (23)**  
 27-Jun-97  
 Application Date: **1-Jun-07**  
 30-Jun-07  
 Period To: **00-1001**  
 Architect's Project No:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
61	Acoustical Ceiling - Labor	\$62,464	\$62,464	\$0	\$0	\$62,464.00	100%	\$0.00	\$0.00
62	Acoustical Panels	\$23,310	\$23,310	\$0	\$0	\$23,310.00	100%	\$0.00	\$0.00
63	Resilient Tile/Carpet	\$139,290	\$139,290	\$0	\$0	\$139,290.00	100%	\$0.00	\$0.00
64	Seal Concrete Floors	\$21,320	\$21,320	\$0	\$0	\$21,320.00	100%	\$0.00	\$0.00
65	Painting	\$334,220	\$334,220	\$0	\$0	\$334,220.00	100%	\$0.00	\$0.00
66	Markerboards/Trackboards	\$4,161	\$4,161	\$0	\$0	\$4,161.00	100%	\$0.00	\$0.00
67	Fire Extinguishers	\$4,150	\$4,150	\$0	\$0	\$4,150.00	100%	\$0.00	\$0.00
68	Signage	\$27,206	\$27,206	\$0	\$0	\$27,206.00	100%	\$0.00	\$0.00
69	Flag Pole	\$1,890	\$1,890	\$0	\$0	\$1,890.00	100%	\$0.00	\$0.00
70	Accordion Partition	\$15,650	\$15,650	\$0	\$0	\$15,650.00	100%	\$0.00	\$0.00
71	Toilet Accessories	\$44,734	\$44,734	\$0	\$0	\$44,734.00	100%	\$0.00	\$0.00
72	Toilet Partitions	\$4,150	\$4,150	\$0	\$0	\$4,150.00	100%	\$0.00	\$0.00
73	Athletic Equipment	\$17,156	\$17,156	\$0	\$0	\$17,156.00	100%	\$0.00	\$0.00
74	Food Service Equipment	\$14,600	\$14,600	\$0	\$0	\$14,600.00	100%	\$0.00	\$0.00
75	Operable Book Shelving	\$45,000	\$45,000	\$0	\$0	\$45,000.00	100%	\$0.00	\$0.00
76	Detention Equipment - Insurance	\$15,750	\$15,750	\$0	\$0	\$15,750.00	100%	\$0.00	\$0.00
77	Detention Equipment - Submittal	\$31,500	\$31,500	\$0	\$0	\$31,500.00	100%	\$0.00	\$0.00
78	Secur. Electronic Submittals	\$21,000	\$21,000	\$0	\$0	\$21,000.00	100%	\$0.00	\$0.00
79	Mobilization	\$52,500	\$52,500	\$0	\$0	\$52,500.00	100%	\$0.00	\$0.00
80	Security H/M Doors - Matl.	\$423,200	\$423,200	\$0	\$0	\$423,200.00	100%	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992 Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed.



# AIA Document G703™ - 1992

## Continuation Sheet

Twenty-Three (23)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 27-Jun-97  
 APPLICATION DATE: 1-Jun-97  
 PERIOD TO: 30-Jun-97  
 ARCHITECT'S PROJECT NO: 00-1001

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	J RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)							
81	Security H/M Doors - Labor	\$26,450	\$26,450		\$0	\$0	\$26,450.00	100%	\$0.00	\$0.00
82	Security H/M Frames - Matl.	\$470,810	\$470,810		\$0	\$0	\$470,810.00	100%	\$0.00	\$0.00
83	Security Hardware - Matl.	\$370,300	\$370,300		\$0	\$0	\$370,300.00	100%	\$0.00	\$0.00
84	Security Hardware - Labor	\$21,160	\$21,160		\$0	\$0	\$21,160.00	100%	\$0.00	\$0.00
85	Security Glazing - Matl.	\$211,600	\$211,600		\$0	\$0	\$211,600.00	100%	\$0.00	\$0.00
86	Security Glazing - Labor	\$21,160	\$21,160		\$0	\$0	\$21,160.00	100%	\$0.00	\$0.00
87	Sec. Furn. Embeds - Matl.	\$17,054	\$17,054		\$0	\$0	\$17,054.00	100%	\$0.00	\$0.00
88	Security Furnishings - Matl.	\$31,740	\$31,740		\$0	\$0	\$31,740.00	100%	\$0.00	\$0.00
89	Security Furnishings - Labor	\$5,290	\$5,290		\$0	\$0	\$5,290.00	100%	\$0.00	\$0.00
90	Security Electronics - Matl.	\$603,060	\$603,060		\$0	\$0	\$603,060.00	100%	\$0.00	\$0.00
91	Security Electronics - Labor	\$42,320	\$42,320		\$0	\$0	\$42,320.00	100%	\$0.00	\$0.00
92	Misc. Security - Materials	\$33,856	\$33,856		\$0	\$0	\$33,856.00	100%	\$0.00	\$0.00
93	Plumbing - Permit/Mobilization	\$9,540	\$9,540		\$0	\$0	\$9,540.00	100%	\$0.00	\$0.00
94	Fixtures - Material	\$352,885	\$352,885		\$0	\$0	\$352,885.00	100%	\$0.00	\$0.00
95	Fixture - Labor	\$86,945	\$86,945		\$0	\$0	\$86,945.00	100%	\$0.00	\$0.00
96	Sewer Underground - Matl.	\$49,100	\$49,100		\$0	\$0	\$49,100.00	100%	\$0.00	\$0.00
97	Sewer Underground - Labor	\$81,537	\$81,537		\$0	\$0	\$81,537.00	100%	\$0.00	\$0.00
98	Sewer Aboveground - Matl.	\$24,072	\$24,072		\$0	\$0	\$24,072.00	100%	\$0.00	\$0.00
99	Sewer Aboveground - Labor	\$40,695	\$40,695		\$0	\$0	\$40,695.00	100%	\$0.00	\$0.00
100	Roof Drain - Material	\$16,550	\$16,550		\$0	\$0	\$16,550.00	100%	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are reminded that this document is not to be used in any way that would constitute a violation of the copyright law.



# AIA Document G703™ - 1992

## Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached. In tabulations below, amounts are stated to the nearest dollar. Use Column I on Contracts where variable retainage for line items may apply.

Twenty-Three (23)  
 APPLICATION NO: 27-Jun-97  
 APPLICATION DATE: 1-Jun-97  
 PERIOD TO: 30-Jun-97  
 ARCHITECT'S PROJECT NO: 00-1001

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D+E)	THIS PERIOD				
101	Roof Drain - Labor	\$8,837	\$8,837	\$0	\$0	\$8,837.00	\$0.00	\$0.00
102	Inside Water - Material	\$58,311	\$58,311	\$0	\$0	\$58,311.00	\$0.00	\$0.00
103	Inside Water - Labor	\$89,916	\$89,916	\$0	\$0	\$89,916.00	\$0.00	\$0.00
104	Condensate - Material	\$5,252	\$5,252	\$0	\$0	\$5,252.00	\$0.00	\$0.00
105	Condensate - Labor	\$11,060	\$11,060	\$0	\$0	\$11,060.00	\$0.00	\$0.00
106	Insulation	\$23,265	\$23,265	\$0	\$0	\$23,265.00	\$0.00	\$0.00
107	Fire Sprinkler Engineering	\$12,131	\$12,131	\$0	\$0	\$12,131.00	\$0.00	\$0.00
108	Fire Sprinkler Shop Labor	\$9,521	\$9,521	\$0	\$0	\$9,521.00	\$0.00	\$0.00
109	Fire Sprinkler Chem. System	\$31,403	\$31,403	\$0	\$0	\$31,403.00	\$0.00	\$0.00
110	Fire Sprinkler Underground	\$24,452	\$24,452	\$0	\$0	\$24,452.00	\$0.00	\$0.00
111	Fire Sprinkler Inside Matl.	\$139,696	\$139,696	\$0	\$0	\$139,696.00	\$0.00	\$0.00
112	Fire Sprinkler Inside Labor	\$44,487	\$44,487	\$0	\$0	\$44,487.00	\$0.00	\$0.00
113	HVAC Mobilization	\$10,800	\$10,800	\$0	\$0	\$10,800.00	\$0.00	\$0.00
114	HVAC Submittals	\$5,400	\$5,400	\$0	\$0	\$5,400.00	\$0.00	\$0.00
115	HVAC Equipment - Materials	\$231,036	\$231,036	\$0	\$0	\$231,036.00	\$0.00	\$0.00
116	HVAC Equipment - Labor	\$22,280	\$22,280	\$0	\$0	\$22,280.00	\$0.00	\$0.00
117	Duct Heaters - Material	\$5,940	\$5,940	\$0	\$0	\$5,940.00	\$0.00	\$0.00
118	Duct Heaters - Labor	\$1,288	\$1,288	\$0	\$0	\$1,288.00	\$0.00	\$0.00
119	Controls	\$76,810	\$76,810	\$0	\$0	\$76,810.00	\$0.00	\$0.00
120	Refrigerant Piping - Matl.	\$4,468	\$4,468	\$0	\$0	\$4,468.00	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1983, 1985, 1986, 1987, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document or any portion of it is prohibited by law. Purchaser assumes all liability for any use of this document.



# AIA Document G703™ - 1992

## Continuation Sheet

Twenty-Three (23)

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retinage for line items may apply.

APPLICATION NO: 27-Jun-97  
 APPLICATION DATE: 1-Jun-07  
 PERIOD TO: 30-Jun-07  
 ARCHITECT'S PROJECT NO: 00-1001

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+B+F)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D+E)						
121	Refrigerant Piping - Labor	\$3,300	\$3,300	\$0	\$0	\$0	\$3,300.00	\$0.00	\$0.00
122	Fans - Material	\$91,630	\$91,630	\$0	\$0	\$0	\$91,630.00	\$0.00	\$0.00
123	Fans - Labor	\$12,549	\$12,549	\$0	\$0	\$0	\$12,549.00	\$0.00	\$0.00
124	Ductwork - Material	\$258,875	\$258,875	\$0	\$0	\$0	\$258,875.00	\$0.00	\$0.00
125	Ductwork - Labor	\$150,316	\$150,316	\$0	\$0	\$0	\$150,316.00	\$0.00	\$0.00
126	Insulation - Material	\$46,368	\$46,368	\$0	\$0	\$0	\$46,368.00	\$0.00	\$0.00
127	Insulation - Labor	\$34,548	\$34,548	\$0	\$0	\$0	\$34,548.00	\$0.00	\$0.00
128	Air Devices - Material	\$108,010	\$108,010	\$0	\$0	\$0	\$108,010.00	\$0.00	\$0.00
129	Air Devices - Labor	\$45,367	\$45,367	\$0	\$0	\$0	\$45,367.00	\$0.00	\$0.00
130	Start Up	\$2,100	\$2,100	\$0	\$0	\$0	\$2,100.00	\$0.00	\$0.00
131	HVAC Test & Balance	\$40,530	\$4,530	\$31,945	\$0	\$0	\$36,475.00	\$4,055.00	\$0.00
132	Electrical Permits/Notiz.	\$14,907	\$14,907	\$0	\$0	\$0	\$14,907.00	\$0.00	\$0.00
133	Fixtures/Lamps - Material	\$394,752	\$394,752	\$0	\$0	\$0	\$394,752.00	\$0.00	\$0.00
134	Fixtures/Lamps - Labor	\$30,767	\$30,767	\$0	\$0	\$0	\$30,767.00	\$0.00	\$0.00
135	Panels/Gear - Material	\$141,043	\$141,043	\$0	\$0	\$0	\$141,043.00	\$0.00	\$0.00
136	Panels/Gear - Labor	\$31,366	\$31,366	\$0	\$0	\$0	\$31,366.00	\$0.00	\$0.00
137	Branch Conduit/Wire - Matl.	\$226,747	\$226,747	\$0	\$0	\$0	\$226,747.00	\$0.00	\$0.00
138	Branch Conduit/Wire - Labor	\$336,620	\$336,620	\$0	\$0	\$0	\$336,620.00	\$0.00	\$0.00
139	Feeder Conduit/Wire - Matl.	\$109,677	\$109,677	\$0	\$0	\$0	\$109,677.00	\$0.00	\$0.00
140	Feeder Conduit/Wire - Labor	\$48,946	\$48,946	\$0	\$0	\$0	\$48,946.00	\$0.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent.



# AIA Document G703™ - 1992

## Continuation Sheet

ALA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT,

containing Contractor's signed certification is attached.  
In tabulations below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: Twenty-Three (23)  
APPLICATION DATE: 27-Jun-97  
PERIOD TO: 1-Jun-07  
ARCHITECT'S PROJECT NO: 30-Jun-07  
00-1001

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G+C)	H BALANCE TO FINISH (C-G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)							
141	Trim Out - Material	\$8,348	\$8,348	\$0	\$0	\$0	\$8,348.00	100%	\$0.00	\$0.00
142	Trim Out - Labor	\$14,259	\$14,259	\$0	\$0	\$0	\$14,259.00	100%	\$0.00	\$0.00
143	Generator	\$99,958	\$99,958	\$0	\$0	\$0	\$99,958.00	100%	\$0.00	\$0.00
144	Fire Alarm	\$124,850	\$124,850	\$0	\$0	\$0	\$124,850.00	100%	\$0.00	\$0.00
*145	Temporary Power & Permits	\$15,950	\$15,950	\$0	\$0	\$0	\$15,950.00	100%	\$0.00	\$0.00
146	Betterment Allowance	\$100,000	\$98,673	\$0	\$0	\$0	\$98,673.00	98%	\$1,327.00	\$0.00
147	HVAC Allowance	\$12,000	\$12,000	\$0	\$0	\$0	\$12,000.00	100%	\$0.00	\$0.00
148	Plumbing Contingency	\$12,000	\$12,000	\$0	\$0	\$0	\$12,000.00	100%	\$0.00	\$0.00
149	Electrical Contingency	\$30,000	\$30,000	\$0	\$0	\$0	\$30,000.00	100%	\$0.00	\$0.00
150	Structural Contingency	\$30,000	\$30,000	\$0	\$0	\$0	\$30,000.00	100%	\$0.00	\$0.00
151	Lawn Sprinkler Allowance	\$50,000	\$50,000	\$0	\$0	\$0	\$50,000.00	100%	\$0.00	\$0.00
152	Change Order No. 1	(\$405,134)	(\$405,134)	\$0	\$0	\$0	(\$405,134.00)	100%	\$0.00	\$0.00
153	Change Order No. 2	(\$105,659)	(\$105,659)	\$0	\$0	\$0	(\$105,659.00)	100%	\$0.00	\$0.00
154	Change Order No. 3	\$132,943.22	\$132,943	\$0	\$0	\$0	\$132,943.22	100%	\$0.00	\$0.00
155	Change Order No. 4	\$4,960	\$4,960	\$0	\$0	\$0	\$4,960.00	100%	\$0.00	\$0.00
		\$16,410,110.22	\$16,372,783.22	\$31,945.00	\$0	\$0	\$16,404,728.22	100%	\$5,382.00	\$0.00

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

ALA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To learn more about AIA Documents, visit [www.aia.org](http://www.aia.org).