

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322303
INVOICE DATE: 08/31/07

BILL TO: 34
 Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 060801
FM 88 ROW
 c/o County of Hidalgo PCT#1
 1902 Joe Stephens Ave.
 Weslaco, TX 78596

PO# 569911 Contract# C-06-145-03-06

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month August 2007.						
05001-Direct Expense	15,380.00	15,380.00		15,380.00	100.0	
16401-Engineer Svc.	121,869.00	121,869.00		121,869.00	100.0	
60000-Row Acq. Admin	183,000.00	150,060.00	8,637.60	158,697.60	86.7	24,302.40
60100-Title Services	34,200.00	21,067.20	1,915.20	22,982.40	67.2	11,217.60
60200-Appraisal Srv	77,300.00	74,208.00	3,097.00	77,300.00	100.0	
60210-Apprsal Srv/Sub	76,600.00	73,536.00	3,064.00	76,600.00	100.0	
60300-Appraisal Rvw	37,500.00	36,000.00	1,500.00	37,500.00	100.0	
60310-Apprsal Rvw/Sub	19,500.00	18,720.00	780.00	19,500.00	100.0	
60400-Parcel Negtion	199,500.00	159,600.00	17,955.00	177,555.00	89.0	21,945.00
60500 Clsing Srvs Fee	17,100.00	5,301.00	2,052.00	7,353.00	43.0	9,747.00
60600-Apprsal Update	8,550.00	2,137.50	2,137.50	4,275.00	50.0	4,275.00
TOTALS:	790,499.00	677,878.70	41,133.30	719,012.00	91.0	71,487.00

ORIGINAL CONTRACT SUM \$ 790,499.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 790,499.00
 TOTAL COMPLETED TO DATE \$ 719,012.00
 LESS PREVIOUS INVOICES \$ 677,878.70

CURRENT PAYMENT DUE \$ 41,133.30

[Signature]
 PROJECT MANAGER'S SIGNATURE

7-1315-431-00-121-037-0-841
 PO 569911

INVOICE RECEIVED BY *[Signature]* on 9/3/07
 COUNTY SERVICES HQ on 9/3/07

EXHIBIT "D" ATTACHMENT "D" - FEE SCHEDULE - L&G ENGINEERING
 FM 88
 Limits: From: Mile 12 Rd. North to FM 1925

The following is an estimated Manhour Cost for the Engineering Services and Parcel No. Cost for completing the subject projects scope of work outlined in Attachment B according to the Attachment D "Fee Schedule" of the contract. The man-hours are estimated and the parcels are based on the TxDOT Right-of-Way Map. This work and estimated fee basis, services will be accomplished by L&G Engineering and approved and paid for by Hidalgo County - on a percent complete basis as approved by Hidalgo County, Precinct #1. L&G Engineering will be completing the work on the approximate schedule provided in Attachment C of this Work Order or as approved by Hidalgo County Precinct #1.

L&G ENGINEERING SERVICES

TASK	PROFESSIONAL SERVICES	No. of sheets (estimated)	Project Manager	ENV/ Specialist	MANHOURS				Total
					Senior Engineer	Designer	Administrative Assistant		
1	Coordinate with TxDOT and County on Progress of Engineering Project	0	216	0	216	0	0	100	322
2	Align Pct #1 Maplines for bi-weekly for project updates	18 mo/2 mgs per month 0 persons	216	0	216	0	0	100	322
3	Refine Cost Estimates County Participation for Road Construction with City of Elgin	0	40	0	40	0	0	0	120
4	Review for the proposed connection of the FM 1925 intersection (proposed Freeway) with the needed ROW for the County to modify or correct on all the upcoming Public Meeting for FM 1925	0	120	0	120	0	0	0	360
5	Review the proposed county road intersections with Pct #1 on reviewing the county participation for project on the existing improvements and future county designation of roadways as alternatives or corridors of the County Transportation plan.	0	120	0	120	0	0	0	360
5	Coordination with Hidalgo County and TxDOT on providing the parcel acquisitions based on the proposed Traffic Corridor and proposed storm drainage and streets at the intersection.	0	40	0	40	0	0	0	120
5	Coordination with Hidalgo County Irrigation District #9	0	80	0	80	0	0	0	240
6	Coord with County to set up Temp Accounting for payment and percent values and to pay parcels and turn submit to TxDOT for reimbursement	0	80	0	80	0	0	0	240
7	Establish an acceptable process with Precinct 1 for Coord between Title Co. and County Auditors Office, County Court Office and Parcel Reimbursements by TxDOT	0	80	0	80	0	0	0	240
8	Coordinate and Review New Subdivision Maps that affect this project.	0	0	0	0	0	0	0	60
9	Coordinate and Review ROW Maps as provided by TxDOT	0	0	0	0	0	0	0	40
		Subtotal	0	0	992	260	260	290	2604
Total Sheet/Dollar Hours		0	1682	0	992	260	260	290	2964
Contract Fee			\$ 50,000	\$ 43,000	\$ 4,000	\$ 33,000	\$ 17,500	\$ 108,320.00	
Direct Salary Cost			\$ 62,600.00	\$ -	\$ -	\$ 43,600.00	\$ 3,500.00	\$ 108,320.00	
Fixed Fee			\$ 12,500	\$ -	\$ -	\$ 5,450.00	\$ 437.50	\$ 11,541.00	
Sub-Total Labor Costs			\$ 59,175.00	\$ -	\$ -	\$ 49,050.00	\$ 3,937.50	\$ 121,892.50	

The following is an estimated Manhour and Parcel No. Cost for completing the subject project's scope of work outlined in Attachment B according to the Attachment D "Fee Schedule" of the contract. The man-hours are estimated and the parcels are based on the TCOOT Right-of-Way Map. The work and payment for these services will be accomplished by L&G Engineering and approved and paid for by Hidalgo County, Precinct #1 - on a percent complete basis as approved by Hidalgo County P&I. L&G Engineering will be completing the work on the approximate schedule provided in Attachment C of this Work Order or as approved by Hidalgo County Precinct #1.

RIGHT-OF-WAY ACQUISITION SERVICES

Parcel No.	Project Address	The Service Type	The Insurance Policy	Approved Services Per Parcel	Approved Review Per Parcel	Approved Update Per Parcel (1)	Negotiation Fee Per Parcel	Closing Services Per Parcel	Reduction of Interest Per Parcel	Reduction of Tax Per Parcel	Disposal of Parcel Per Parcel	Parcel Value
1	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
2	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
3	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
4	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
5	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
6	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
7	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
8	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
9	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
10	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
11	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
12	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
13	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
14	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
15	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
16	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
17	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
18	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
19	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
20	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
21	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
22	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
23	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
24	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
25	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
26	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
27	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
28	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
29	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
30	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
31	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
32	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
33	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
34	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
35	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
36	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
37	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
38	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
39	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
40	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
41	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
42	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
43	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
44	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
45	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
46	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
47	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
48	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
49	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00
50	\$2,200.00	\$2,200.00	TRCOOT	\$2,200.00	\$1,000.00	N/A	\$3,200.00	\$34.00	TRCOOT	TRCOOT	TRCOOT	\$3,500.00

FM 88/Mile 12 Rd. North to FM 1925

**EXHIBIT "D"/
ATTACHMENT "D"****FEE SCHEDULE****Payment Schedule for General Engineer Services**

The Engineer will be paid for the work completed as identified on Attachment "B" Services to be Provided by the Engineer and paid for by Hidalgo County on a percent complete basis after the work is reviewed and approved by Hidalgo County Precinct #1.

Payment Schedule for Services Provided by the Acquisition Provider

- 1) Project Administration (includes coordination with County & State)
 - a) Payment
 - i) Full Project Office
 - (1) Lump Sum Basis (percent completed)
 - (2) Initial payment of 20% upon establishment of a project office with functional phone and utility services.
 - (3) Remainder paid out in equal monthly installments, starting the following month and continuing over remainder of project.
 - (4) Monthly billing to Hidalgo County PCT #1 will be required.
 - (5) Condemnation Support Services (Negotiations, Task, and Fees)
- 2) Title Services
 - a) Payment
 - i) Per Parcel basis. (percent completed)
- 3) Appraisal Services
 - a) Payment
 - i) Per Parcel Basis. (percent completed)
- 4) Appraisal Review
 - a) Payment
 - i) Per Parcel Basis. (percent completed)
- 5) Appraisal Update
 - a) Payment (percent completed)
 - i) Per Parcel Basis

FM 88/Mile 12 Rd. North to FM 1925

- 6) Negotiation Fees
 - a) Payment (percent completed)
 - i) Per Parcel Basis

- 7) Closing Service Fees
 - a) Payment (percent completed)
 - i) Per Parcel Basis

- 8) Relocation Fees- (N/A)

- 9) Disposal of Property- (N/A)

EXHIBIT "C"/ATTACHMENT "C"
 WORK SCHEDULE
 TITLE, APPRAISAL AND ACQUISITION PROCESS
 FM 88

TASK AND DESCRIPTION	2006 - 2007																		
	Oct-06	Nov-06	Dec-06	Jan-07	Feb-07	Mar-07	Apr-07	May-07	Jun-07	Jul-07	Aug-07	Sep-07	Oct-07	Nov-07	Dec-07	Jan-08	Feb-08	Mar-08	
ESTIMATED TOTAL PARCELS = 57																			
Project Administration																			
Coordination with TXDOT Preliminary Administrative & Acquisition Process																			
Title Commitments																			
Appraisal Reports																			
Appraisal Review Reports																			
Appraisal Update Reports																			
Approved Values by TXDOT																			
Acquisition Negotiation Offers																			
Title Curative Process																			
Title Commitment Updates																			
Acquisition Approved by TXDOT																			
Payments for Parcels																			
L&G Condemnation Support Process																			
Eminent Domain Proceedings by County																			
Title Insurance Policies - Negotiations/FED																			
Consummation of Outstanding Cases																			

TXDOT FUNCTION
 L&G FUNCTION
 HIDALGO COUNTY FUNCTION



L&G Engineering

Transportation Consultants

September 01, 2007

Hon. Sylvia S. Handy
Hidalgo County Commissioner, Pct. #1
Attn: Joseph Palacios
1902 Joe Stephens Ave.
Weslaco, Texas 78596

RE: FM 88-From Mile 12 Rd. North to FM 1925
Work Authorization No. 1

Dear Commissioner Handy:

The attached submittal is our invoice for this Work Authorization for the month of July, 2007. We are attaching Work Order #1 for your reference. The following is attached:

- L & G's Invoice for Engineering and Right-of-Way Acquisition Services for project administration.
- Project Work Schedule
- Exhibit D Fee Schedule

This work authorization consists of the following tasks, identified as per the Texas Department of Transportation (TxDOT) function codes (FC) for engineering and right-of-way services:

Engineering Services & Direct Expenses: We have completed an overall percentage of 100% for the Engineering Services and Direct Expenses as outlined on the attached EXHIBIT D "Fee Schedule". These services have been closely coordinated with the Pct #1 staff and we have identified a percent complete for each task.

ROW Acquisition Administration: L & G Engineering-Transportation Consulting Engineers Right of Way Office has been set up and business functional at 2100 W. Expressway in Mercedes, Texas 78570 and staffed with a Project Manager, Office Manager, Right of Way Administrator, Right of Way Acquisition Manager, Acquisition Negotiators and an Office Administrative Technician. Our office is presently equipped with functional phones and utility services. We have under contract two State Certified Appraisers to perform the primary appraisal and review process for all parcels of this project. Furthermore, a local reputable title company (Sierra Title Co.) has been contracted to perform all of the title services for the project. They have already provided us with initial title commitments in accordance to TxDOT policy for all the parcels. We now invoice for this task in accordance to Exhibit "D"/Attachment "D" (fee schedule) item 1-Section a-(3) a monthly payment of 4.71% outlined in the attached referred schedule. Contractual Agreement for Right of Way Procurement between State (TxDOT) and the County of Hidalgo was approved by TxDOT's ROW Division in Austin on August 21, 2006. Pharr TxDOT District office has now provided the County with a project release dated September 27, 2006 for Phase I and a secondary release on January 8, 2007 for Phase II of this project. We have now completed 82.01% of this task.

Title Services: L & G Engineering is in receipt of fifty-three (53) initial Title Commitments from Sierra Title Company for this project. We are invoicing 5.6% for this task for the month of July, 2007. We have now completed 61.60% of this task.

Appraisal Services: We have selected the firm of Professional Appraisal Services to perform the primary appraisal reports for the approximate 54 parcels for this project. They have provided L&G Engineering with 52 out of 54 appraisal reports for this project. We have now completed 96% of this task for this project.

Mercedes Office:

2100 W. Expressway 83 • Mercedes, TX 78570
(956) 565-9813 • Fax: (956) 565-9018
Toll Free: (888) 565-9813

Mission Office:

900 S. Stewart Rd., Suite 9 • Mission, TX 78572
(956) 585-1909 • Fax: (956) 585-1927
Toll Free: (866) 585-1909

Appraisal Services Sub: Professional Appraisal Services has completed and provided L&G Engineering with 52 out of 54 appraisal review reports for this project. We have now completed 96% of this task for this project.

Appraisal Review: We have selected the firm of HLH Appraisal Services to perform the appraisal review for the approximate 54 parcels for this project as per TxDOT policy. They have provided L&G Engineering with 52 out of 54 appraisal review reports for this project. We have now completed 96% of this task for this project.

Appraisal Review Sub: HLH Appraisal Services has completed and provided L&G with 52 out of the 54 appraisal review reports for this project. We have now completed 96% of this task for this project.

Appraisal Update: To date, we have completed 12 required updates for this project. We have now completed 25% of this task. We will not be invoicing for the month of July, 2007 for this task.

Parcel Negotiations: Negotiations for this project have begun and we have presented an additional 6 parcels for this project for a total of 43 offers. We have now completed 80% of this task.

Closing Service Fee: We will conduct all closings as per Title Company and TxDOT requirements. We have now closed 17 out of the 54 parcels. We have completed 31% of this task.

Please contact me or Jacinto Garza, Project Manager at 956-585-1909 should you have any questions or concerns regarding this project.

Sincerely,

L & G Engineering



Ramiro Cantú
ROW Administrator

Attachments