

**SYLVIA S. HANDY
COUNTY COMMISSIONER, PCT. 1**

(956) 968-8733 FAX(956) 973-7804
1902 JOE STEPHENS AVE.
Weslaco, Texas 78596

FAX COVERSHEET

To: Purchasing Department	From: Noe Montez
Attn: Letty Saenz	
Fax:	Pages: 10
Phone:	Date: 2/4/08
Re:	CC:

318-2629

Urgent For Review Please Comment Please Reply Please Recycle

• **Comments**

Please place the following invoice 11322483 from L & G Engineering on the next Comm. Court meeting for approval for payment.

Thanks

Noe Montez

NOTICE OF CONFIDENTIALITY

THE INFORMATION CONTAINED IN THIS FACSIMILE MESSAGE IS LEGALLY PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION OR COPY OF THIS TELECOPY IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TELECOPY IN ERROR, PLEASE IMMEDIATELY NOTIFY US BY TELEPHONE AND RETURN THIS MESSAGE TO US AT THE ABOVE ADDRESS VIA THE UNITED STATES POSTAL SERVICE. THANK YOU.

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322483
INVOICE DATE: 01/31/08

BILL TO: 34
 Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 071401
 FM 493
 c/o Hidalgo County
 100 E. Cano
 Edinburg, TX 78539

Contract #C-07-451-00-00 / *C-07-451-12-26*
 PO#596375/R233

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering Services for the month of January 2008.						
11006-Design Schem	292,950.00	29,295.00	14,647.50	43,942.50	15.0	249,007.50
12001-FA Fieldwork	10,000.00		2,000.00	2,000.00	20.0	8,000.00
12007-FA Documents	57,000.00				0.0	57,000.00
12003-Pub Involmnt	3,000.00		150.00	150.00	5.0	2,850.00
12004-Cul Resc	20,000.00				0.0	20,000.00
13010-Prel ROW Map/S	35,000.00		7,000.00	7,000.00	20.0	28,000.00
15001-Surv. Plans&Des	25,000.00	2,500.00	2,500.00	5,000.00	20.0	20,000.00
15010-Surv. Plan/Sub	105,000.00		21,000.00	21,000.00	20.0	84,000.00
15070-H&V Control/Su	35,200.00		7,040.00	7,040.00	20.0	28,160.00
16001-Rdwy Design	252,000.00	12,600.00	25,200.00	37,800.00	15.0	214,200.00
16100-Drainage	168,000.00	8,400.00	21,840.00	30,240.00	18.0	137,760.00
16200-Pavt Mrk & Sig	84,000.00				0.0	84,000.00
16210-Signal Design	40,000.00				0.0	40,000.00
16302-Traf Cntrl Pln	84,000.00		4,200.00	4,200.00	5.0	79,800.00
16304-Irrigation	84,000.00		4,200.00	4,200.00	5.0	79,800.00
16307-Utilities	168,000.00		8,400.00	8,400.00	5.0	159,600.00
16400-Contract Mgmt	100,000.00	10,000.00	5,000.00	15,000.00	15.0	85,000.00
32000-Const Mgmt	35,800.00				0.0	35,800.00
TOTALS	1,598,950.00	62,795.00	123,177.50	185,972.50	11.6	1,412,977.50

ORIGINAL CONTRACT SUM \$ 1,598,950.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 1,598,950.00
 TOTAL COMPLETED TO DATE \$ 185,972.50
 LESS PREVIOUS INVOICES \$ 62,795.00


 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 123,177.50

7-1336-431-00-121-049-D-841

PO 596375

*INVOICE # 11322483
 - 2/1/08
 - 2/1/08*

RODS Surveying, Inc.

6810 Lee Rd.
Spring, Texas 77379
Phone (281)257-4020 Fax (281)257-4021

L & G Engineers, Inc.
Attn: Jacinto Garza, P.E.
2100 West Expressway 83
Mercedes, TX 78570

Invoice No. 10802

Invoice Date: 1/28/2008

Project: FM 493
Limits: From 1000' North of SH 107 South
to 1000' of Mile 10 North

RODS Project No: 199-20816-001
Work Authorization No.: 1

Project Stage	Contract	Current Amount as of 1/27/08	Sub-Total	Less Previously Invoiced	Total Charge For Period	% Complete 1/27/2008	Balance
FNC 150							
Horizontal & Vertical Control	\$ 35,200.00	\$ 7,040.00	\$ 7,040.00		\$ 7,040.00	20%	\$ 28,160.00
Design Surveys	\$ 105,000.00	\$ 21,000.00	\$ 21,000.00		\$ 21,000.00	20%	\$ 84,000.00
FNC 130							
Preliminary Exist. ROW Layout Map	\$ 35,000.00	\$ 7,000.00	\$ 7,000.00		\$ 7,000.00	20%	\$ 28,000.00
TOTAL	\$ 175,200.00	\$ 35,040.00	\$ 35,040.00	\$ -	\$ 35,040.00		\$ 140,160.00

Handwritten signature/initials

Handwritten initials



L&G Engineering

Transportation Consultants

February 1, 2008

Hon. Sylvia Handy
Hidalgo County Commissioner, Pct. #3
1902 Joe Stevens
Weslaco, Tx 78596

RE: FM 493

Dear Commissioner Handy:

Attached for your approval is our invoice for services rendered during the month of January 2008. The following is attached:

- L & G's Invoice
- Exhibit C "Project Schedule"


TASK		% COMPL
FC 110 - DESIGN SCHEMATICS		
L&G has coordinated with TxDOT and Precinct #1. We have completed preliminary plan schematics with two options. We have completed preliminary cost estimates and design summary reports. Scheduled design kick-off meeting with TxDOT within the next few days.	L&G	15%
FC 120 - ENVIRONMENTAL FIELD WORK		
Photographs were taken of all houses along the corridor to be used to develop matrix.	L&G	20%
FC 130 - OVERSIGHT/DEVELOPMENTS		
This task has not begun.	L&G	0%
FC 140 - ENVIRONMENTAL DOCUMENTS		
We have had several meetings with county to present our schematics. We have been coordinating with TxDOT to obtain any environmental documents available.	L&G	5%
FC 150 - RODS & SOURCES		
This task has not begun.	L&G	0%
FC 160 - PRELIMINARY RIGHT-OF-WAY MAPPING		
RODS has initiated work on the preliminary ROW layout map.	RODS	20%
FC 170 - SURVEY PLANS AND DESIGN		
L&G has managed contract development with RODS. We have identified scope of work and scheduled crew to survey in the field. L&G is reviewing work.	L&G	20%
FC 180 - SURVEY PLANS AND DESIGN/SUB		
The design surveys are ongoing.	RODS	20%
FC 190 - H&V CONTROL		
H&V Control has been established at 1000-ft. intervals (BM's) from 1000' North of SH 107 to 1000' of Mile 10 North.	RODS	20%

Page 2

We are developing a preliminary profile based on Lidar information until actual survey data is available.	L&G	15%
Coordinated with Precinct #1 in developing preliminary hydrologic map that will be utilized in meeting with TxDOT. Identified potential outfalls and analyzed outfall feasibility based on preliminary storm drain size estimates and outfall elevations from Lidar data.	L&G	18%
This task has not begun.	L&G	0%
This task has not begun.	ETSI	0%
We have investigated the feasibility of various traffic control options for both of the typical sections being proposed.	L&G	5%
Major irrigation crossings have been identified.	L&G	5%
An initial site survey was conducted.	L&G	5%
We have set-up contract with subcontractors and identified scope of work for project. We have initiated project by coordinating with TxDOT and the county.	L&G	15%
This task has not begun.	L&G	0%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,


 Jacinto Garza, P.E.
 CEO/Project Manager

Attachment