

**SYLVIA S. HANDY  
COUNTY COMMISSIONER, PCT. 1**

**(956) 968-8733 FAX(956) 973-7804  
1902 JOE STEPHENS AVE.  
Weslaco, Texas 78596**

**FAX COVERSHEET**

**To:** Purchasing Department **From:** Noe Montez

---

**Attn:** Letty Saenz *9*

---

**Fax:** *318-2629* **Pages:** 10

---

**Phone:** *318-2629* **Date:** 2/4/08

---

**Re:** **CC:**

- Urgent     For Review     Please Comment     Please Reply     Please Recycle

**• Comments**

Please place the following invoice #11322489 from L & G Engineering on the next Comm. Court meeting for approval for payment. This is on po 569911 C-06-145-03-06 WA #1.

Thanks

Noe Montez

**NOTICE OF CONFIDENTIALITY**

**THE INFORMATION CONTAINED IN THIS FACSIMILE MESSAGE IS LEGALLY PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION OR COPY OF THIS TELECOPY IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TELECOPY IN ERROR, PLEASE IMMEDIATELY NOTIFY US BY TELEPHONE AND RETURN THIS MESSAGE TO US AT THE ABOVE ADDRESS VIA THE UNITED STATES POSTAL SERVICE. THANK YOU.**

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11322489**  
**INVOICE DATE: 01/31/08**

**BILL TO: 34**

Hidalgo County Pct. #1  
 902 Joe Stephens  
 Weslaco, TX 78596

**JOB: 060801**

FM 88 ROW  
 c/o County of Hidalgo PCT#1  
 1902 Joe Stephens Ave.  
 Weslaco, TX 78596

PO# 569911 Contract# C-06-145-03-06

*WA #1*

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
<b>Engineering Services for the month of January 2008.</b>						
05001-Direct Expense	15,380.00	15,380.00		15,380.00	100.0	
16401-Engineer Svc	121,869.00	121,869.00		121,869.00	100.0	
60000 Row Acq. Admin	183,000.00	179,523.00	3,738.50	181,261.50	99.1	1,738.50
60100-Title Services	34,200.00	30,643.20	1,915.20	32,558.40	95.2	1,641.60
60200-Appraisal Srv	77,300.00	77,300.00		77,300.00	100.0	
60210-Appraisal Srv/Sub	76,600.00	76,600.00		76,600.00	100.0	
60300 Appraisal Rvw	37,500.00	37,500.00		37,500.00	100.0	
60310-Appraisal Rvw/Sub	19,500.00	19,500.00		19,500.00	100.0	
60400 Parcel Negotiation	199,500.00	199,500.00		199,500.00	100.0	
60500-Closing Srvs Fee	17,100.00	12,825.00		12,825.00	75.0	4,275.00
60600-Appraisal Update	8,550.00	8,550.00		8,550.00	100.0	
<b>TOTALS</b>	<b>790,499.00</b>	<b>779,190.20</b>	<b>3,653.70</b>	<b>782,843.90</b>	<b>99.0</b>	<b>7,655.10</b>

ORIGINAL CONTRACT SUM \$ 790,499.00  
 CHANGE BY CHANGE ORDER \$ 0.00  
 CONTRACT SUM TO DATE \$ 790,499.00  
 TOTAL COMPLETED TO DATE \$ 782,843.90  
 LESS PREVIOUS INVOICES \$ 779,190.20  
  
 CURRENT PAYMENT DUE \$ 3,653.70

*[Signature]*  
 PROJECT MANAGER'S SIGNATURE

*7-1315-431-00-121-037-0-841*  
*PO 569911*

*INVOICE RECEIVED 2/1/08*  
*Weslaco 2/1/08*

EXHIBIT "C"/ATTACHMENT "C"  
 WORK SCHEDULE  
 TITLE, APPRAISAL AND ACQUISITION PROCESS  
 FM 88

TASK AND DESCRIPTION	2006 - 2007																		
	Oct-06	Nov-06	Dec-06	Jan-07	Feb-07	Mar-07	Apr-07	May-07	Jun-07	July-07	Aug-07	Sept-07	Oct-07	Nov-07	Dec-07	Jan-08	Feb-08	Mar-08	
<b>ESTIMATED TOTAL PARCELS = 57</b>																			
Project Administration																			
Coordination with TxDOT																			
Preliminary Administrative & Acquisition Process																			
Title Commitments																			
Appraisal Reports																			
Appraisal Review Reports																			
Appraisal Update Reports																			
Approved Values by TxDOT																			
Acquisition Negotiation Offers																			
Title Curative Process																			
Title Commitment Updates																			
Acquisition Approved by TxDOT																			
Payments for Parcels																			
L&G Condemnation Support Process																			
Eminent Domain Proceedings by County																			
Title Insurance Policies - Negotiations/ED																			
Consummation of Outstanding Cases																			

TxDOT FUNCTION  
 L&G FUNCTION  
 HIDALGO COUNTY FUNCTION

FM 88/Mile 12 Rd. North to FM 1925

**EXHIBIT "D"/  
ATTACHMENT "D"****FEE SCHEDULE****Payment Schedule for General Engineer Services**

The Engineer will be paid for the work completed as identified on Attachment "B" Services to be Provided by the Engineer and paid for by Hidalgo County on a percent complete basis after the work is reviewed and approved by Hidalgo County Precinct #1.

**Payment Schedule for Services Provided by the Acquisition Provider**

- 1) Project Administration (includes coordination with County & State)
  - a) Payment
    - i) Full Project Office
      - (1) Lump Sum Basis (percent completed)
      - (2) Initial payment of 20% upon establishment of a project office with functional phone and utility services.
      - (3) Remainder paid out in equal monthly installments, starting the following month and continuing over remainder of project.
      - (4) Monthly billing to Hidalgo County PCT #1 will be required.
      - (5) Condemnation Support Services (Negotiations, Task, and Fees)
- 2) Title Services
  - a) Payment
    - i) Per Parcel basis. (percent completed)
- 3) Appraisal Services
  - a) Payment
    - i) Per Parcel Basis. (percent completed)
- 4) Appraisal Review
  - a) Payment
    - i) Per Parcel Basis. (percent completed)
- 5) Appraisal Update
  - a) Payment (percent completed)
    - i) Per Parcel Basis

FM 88/Mile 12 Rd. North to FM 1925

- 6) Negotiation Fees
  - a) Payment (percent completed)
    - i) Per Parcel Basis
  
- 7) Closing Service Fees
  - a) Payment (percent completed)
    - i) Per Parcel Basis
  
- 8) Relocation Fees- (N/A)
  
- 9) Disposal of Property- (N/A)

Hidalgo County Precinct #1

EXHIBIT "D"/ATTACHMENT "D" FEE SCHEDULE - L&G ENGINEERING

FM 86

Limits: From: Mile 12 Rd. North to FM 1925

The following is an estimated Man-hour Cost for the Engineering Services and the Parcel No. Cost for completing the subject project's scope of work outlined in Attachment B according to the Attachment D "Fee Schedule" of the contract. The man-hours are estimated and the parcels are based on the TxDOT Right-of-Way Map. The work and payment for these services will be accomplished by L&G Engineering and approved and paid for by Hidalgo County - on a percent completed basis as approved by Hidalgo County Precinct #1. L&G Engineering will be completing the work on the approximate schedule provided in Attachment C of this Work Order or as approved by Hidalgo County Precinct #1.

L&G ENGINEERING SERVICES

PROFESSIONAL SERVICES		MAN-HOURS						Total
TASK	No. of sheets (assumed)	Project Manager	ENV Specialist	Senior Engineer	Designer	Administrative Assistant		
1	Coordinate with TxDOT and County on Progress of Engineering Project	0	216	0	216	0	100	532
2	Ahead Pct #1 Meetings for bi-weekly for project updates	0	216	0	216	0	100	532
3	Refine Cost Estimates, County Participation for Road	0	40	0	80	0	0	120
4	Coordination with City of Elva	0	40	0	40	0	0	80
5	Review for the proposed connection of the FM 1925 intersection (Proposed Freeway) with the needed ROW for the County to modify or comment on at the upcoming Public Meeting for FM 1925.	0	120	0	120	120	0	360
5	Review the proposed county road intersections with Pct #1 on designing the county intersections to provide for the bus turning movements and future county designation of roadways as arterials or collectors of the County Thoroughfare plan.	0	100	0	120	80	0	300
5	Coordination with Hidalgo County and TxDOT on prioritizing the parcel acquisitions based on the proposed Traffic Control and proposed storm drainage and signals at the intersection.	0	120	0	120	0	0	240
5	Coordination with Hidalgo County Irrigation District #9	0	40	0	40	0	0	80
6	Coord with County to set up Temp Accounting for payment and reimbursement of funds used to pay parcels and further submit to TxDOT for reimbursement	0	80	0	0	0	0	80
7	Establish an acceptable process with Precinct 1 for Coord between Title Co. and County Auditors Office, County Clerk Office and Parcel Reimbursements by TxDOT	0	80	0	0	0	0	80
8	Coordinate and Review New Subdivision Maps that affect this project	0	0	0	0	60	0	60
9	Coordinate and Review ROW Map as provided by TxDOT	0	0	0	40	0	0	40
<b>Subtotal</b>		0	1052	0	992	260	200	2504

Total Sheets/Labor Hours	0	1052	0	992	260	200	2504
Contract Rates	\$	\$ 50.00	\$ 43.00	\$ 44.00	\$ 33.00	\$ 17.50	\$
Direct Salary Cost	\$	\$ 52,600.00	\$ -	\$ 43,648.00	\$ 8,580.00	\$ 3,500.00	\$ 108,328.00
Overhead Multiplier	175.000%	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Fixed Fee	12.50%	\$ 6,575.00	\$ -	\$ 5,456.00	\$ 1,072.50	\$ 437.50	\$ 13,541.00
<b>Sub-Total Labor Costs</b>		\$ 59,175.00	\$ -	\$ 49,104.00	\$ 9,652.50	\$ 3,937.50	\$ 121,869.00

The following is an estimated Manhour and Parcel No. Cost for completing the subject projects scope of work outlined in Attachment B according to the Attachment D "Fee Schedule" of the contract. The man-hours are estimated and the prices are based on the TxDOT Right-of-Way Map. The work and payment for these services will be accomplished by L&G Engineering and approved and paid for Hidalgo County Precinct #1 - on a percent complete basis as approved by Hidalgo County Precinct #1. L&G Engineering will be completing the work on the approximate schedule provided in Attachment C of this Work Order or as approved by Hidalgo County Precinct #1

**RIGHT-OF-WAY ACQUISITION SERVICES**

Parcel No.	Project Address	Title Insurance Per Title Insurance Parcel	Appraisal Services Per Parcel	Appraisal Re/Per Parcel	Appraisal Update Per Parcel (%)	Negotiation Fees Per Parcel	Closing Services Per Parcel	Relocation (Residential) Per Relocatee	Relocation (Business) Per Relocatee	Disposal of Property Per Parcel	Parcel Totals
Overall Project Totals					50.25%						\$6,550.00
1	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
2	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
3	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
4	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
5	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
6	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
7	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
8	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
9	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
10	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
11	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
12	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
13	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
14	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
15	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
16	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
17	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
18	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
19	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
20	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
21	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
22	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
23	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
24	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
25	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
26	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
27	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
28	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
29	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
30	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
31	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
32	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
33	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
34	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
35	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
36	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
37	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
38	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
39	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
40	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
41	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
42	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00
43	\$2,200.00	\$600.00	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TxDOT	TxDOT	TxDOT	\$14,300.00

The following is an estimated Manhour and Parcel No. Cost for completing the subject project's scope of work outlined in Attachment B according to the Attachment D "Fee Schedule" of the contract. The man-hours are estimated and the parcels are based on the TxDOT Right-of-Way Map. **The work and payment for these services will be accomplished by L&G Engineering and approved and paid for by Hidalgo County Precinct #1 on a Percent Complete Basis as approved by Hidalgo County Precinct #1.** L&G Engineering will be completing the work on the approximate schedule provided in Attachment C of this Work Order or as approved by Hidalgo County Precinct #1

**RIGHT-OF-WAY ACQUISITION SERVICES**

Parcel No.	(*) Project Admin (Including Condemnation Support Services)	Title Services Per Parcel	Title Insurance Policy	Appraisal Services Per Parcel	Appraisal Review Per Parcel	Appraisal Updates Per Parcel (*)	Negotiation Fees Per Parcel	Closing Services Per Parcel	Relocation (Residential) Per Relocation	Relocation (Business) Per Relocation	Disposal of Property Per Parcel	Parcel Totals
44	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
45	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
46	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
47	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
48	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
49	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
50	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
51	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
52	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
53	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
54	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
55	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
56	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
57	\$2,200.00	\$600.00	TAD00*	\$2,700.00	\$1,000.00	N/A	\$3,500.00	\$300.00	TAD00*	TAD00*	TAD00*	\$13,300.00
* Condemnation Support Services												
Total of Work Administration												
		\$183,000.00	\$0.00	\$152,800.00	\$57,000.00	\$2,850.00	\$198,500.00	\$17,000.00	\$0.00	\$0.00	\$0.00	\$63,250.00

(\*) Appraisal Updates based on 31% of total parcels to require an appraisal update  
 (\*\*) Condemnation support services based on 6 parcels going to Eminent Domain Proceedings | 80 hrs total per parcel condensed at \$120/hr

UNIT	QTY	RATE	TOTAL
EA	300	\$0.40	\$ 12,000.00
MI	4000	\$0.345	\$ 1,380.00
TRIPS	0	\$200,000	\$ -
DAY	0	\$60,000	\$ -
DAY	0	\$25,000	\$ -
EA	10000	\$ 0.20	\$ 2,000.00
			\$ 15,380.00

**TOTAL L & G ENGINEERING PROJECT COSTS \$730,489.00**



# L & G Engineering

Transportation Consultants

February 01, 2008

Hon. Sylvia S. Handy  
Hidalgo County Commissioner, Pct. #1  
**Attn: Joseph Palacios**  
1902 Joe Stephens Ave.  
Weslaco, Texas 78596

RE: FM 88-From Mile 12 Rd. North to FM 1925  
Work Authorization No. 1

Dear Commissioner Handy:

The attached submittal is our invoice for this Work Authorization for the month of January, 2008. We are attaching Work Order #1 for your reference. The following is attached:

- L & G's Invoice for Engineering and Right and Way Acquisition Services for project administration.
- Project Work Schedule
- Exhibit D Fee Schedule

This work authorization consists of the following tasks, identified as per the Texas Department of Transportation (TxDOT) function codes (FC) for engineering and right-of-way services:

**Engineering Services & Direct Expenses:** We have completed an overall percentage of 100% for the Engineering Services and Direct Expenses as outlined on the attached EXHIBIT D "Fee Schedule". These services have been closely coordinated with the Pct #1 staff and we have identified a percent complete for each task.

**ROW Acquisition Administration:** L & G Engineering-Transportation Consulting Engineers Right of Way Office has been set up and business functional at 2100 W. Expressway in Mercedes, Texas 78570 and staffed with a Project Manager, Office Manager, Right of Way Administrator, Right of Way Acquisition Manager, Acquisition Negotiators and an Office Administrative Technician. Our office is presently equipped with functional phones and utility services. We have under contract two State Certified Appraisers to perform the primary appraisal and review process for all parcels of this project. Furthermore, a local reputable title company (Sierra Title Co.) has been contracted to perform all of the title services for the project. They have already provided us with initial title commitments in accordance to TxDOT policy for all the parcels. We now invoice for this task in accordance to Exhibit "D"/Attachment "D" (fee schedule) item 1-Section a-(3) a monthly payment of 4.71% outlined in the attached referred schedule. Contractual Agreement for Right of Way Procurement between State (TxDOT) and the County of Hidalgo was approved by TxDOT's ROW Division in Austin on August 21, 2006. Pharr TxDOT District office has now provided the County with a project release dated September 27, 2006 for Phase I and a secondary release on January 8, 2007 for Phase II of this project. We have now completed 99% of this task. We will be billing 1% for the month of January, 2008.

**Title Services:** L & G Engineering is in receipt of fifty-three (53) initial Title Commitments from Sierra Title Company for this project. We are invoicing 5.6% for this task for the month of January, 2008. We have now completed 95.2% of this task.

**Appraisal Services:** We have selected the firm of Professional Appraisal Services to perform the primary appraisal reports for the approximate 54 parcels for this project. They have provided L&G Engineering with 54 out of 54 appraisal reports for this project. We have now completed 100% of this task for this project.

**Appraisal Services Sub:** Professional Appraisal Services has completed and provided L&G Engineering with 54 out of 54 appraisal review reports for this project. We have now completed 100% of this task for this project.

**Appraisal Review:** We have selected the firm of HLH Appraisal Services to perform the appraisal review for the approximate 54 parcels for this project as per TxDOT policy. They have provided L&G Engineering with 54 out of 54 appraisal review reports for this project. We have now completed 100% of this task for this project.

**Appraisal Review Sub:** HLH Appraisal Services has completed and provided L&G with 54 out of the 54 appraisal review reports for this project. We have now completed 100% of this task for this project.

**Appraisal Update:** To date, there have been 17 required updates for this project. To date, we have billed 100% for this task.

**Parcel Negotiations:** Initial Offers for this project have all been presented for a total of 54 offers. We have now completed 100% of this task.

**Closing Service Fee:** We will conduct all closings as per Title Company and TxDOT requirements. We have now closed 40 out of the 54 parcels. We have completed 75% of this task.

Please contact me or Jacinto Garza, Project Manager at 956-585-1909 should you have any questions or concerns regarding this project.

Sincerely,

**L & G Engineering**



Ramiro Cantú  
ROW Administrator

Attachments