

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322574
INVOICE DATE: 03/31/08

122644
 680650

BILL TO: 08
 Hidalgo County Pct. #3
 P.O. Box 607
 Mission, TX 78572

JOB: 080301
 La Homa
 P.O. Box 607
 Mission, TX 78572

Contract# C-08-031-02-12
 PO# 600650


DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of March 2008.						
11006-Dsgn Schematic	157,500.00		23,625.00	23,625.00	15.0	133,875.00
12002-EA Reports	55,000.00		2,200.00	2,200.00	4.0	52,800.00
12003-Public Invt	25,000.00		1,000.00	1,000.00	4.0	24,000.00
12020-EA, Report/Sub	20,000.00				0.0	20,000.00
13001-Prelim ROW	10,000.00		1,500.00	1,500.00	15.0	8,500.00
13010-Prelim ROW/Sub	10,000.00				0.0	10,000.00
15001-Design Srvy	26,000.00				0.0	26,000.00
15010-Desgn Srvy/Sub	40,000.00				0.0	40,000.00
16001-Rdwy Design	283,500.00		28,350.00	28,350.00	10.0	255,150.00
16101-Drainage	126,000.00		12,600.00	12,600.00	10.0	113,400.00
16207-Sgn,Pvmt,Markg	24,200.00				0.0	24,200.00
16250-Iso Signal/Sub	30,000.00				0.0	30,000.00
16260-Sign Warr/Sub	5,800.00				0.0	5,800.00
16302-Traf Cntrl Pln	75,600.00				0.0	75,600.00
16304-Irrigation	31,500.00		1,260.00	1,260.00	4.0	30,240.00
16306-Qty Specs	18,900.00		945.00	945.00	5.0	17,955.00
16307-Utilities	63,000.00		2,520.00	2,520.00	4.0	60,480.00
16400-Contract Mgmt	31,500.00		3,150.00	3,150.00	10.0	28,350.00
TOTALS:	1,033,500.00	0.00	77,150.00	77,150.00	7.5	956,350.00

ORIGINAL CONTRACT SUM \$ 1,033,500.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 1,033,500.00
 TOTAL COMPLETED TO DATE \$ 77,150.00
 LESS PREVIOUS INVOICES \$ 0.00
 CURRENT PAYMENT DUE \$ 77,150.00

[Signature]
 PROJECT MANAGER'S SIGNATURE

we 4/4/08
 COMPLETED 3/31/08
 R-158-491-10-123-043-0-131

we



L&G Engineering

Transportation Consultants

April 1, 2008

Hon. Joe Flores
 Hidalgo County Commissioner, Pct. #3
 724 N. Breyfogle
 Mission, Texas 78572

Re: La Homa Road Progress Report

Dear Commissioner Flores

Attached for your approval is our invoice for the month of March 2008. The following is attached:

- L & G's Invoice (and sub consultant invoice, if applicable)
- Attachment C "Work Schedule"

This project consists of schematic design, surveying, plans specifications and estimates, environmental document, right-of-way mapping and design surveys.

FC 110 - SCHEMATIC DESIGN		% Complete
Schematics for 80', and 100' of ROW were prepared and presented to Commissioner. L&G was directed to pursue 100' option with the centerline of the proposed road set west of, east of, and on existing centerline. We are now investigating a best fit alternative using 100' of proposed right of way. Matrices were developed to determine number of parcels and relocations that will be impacted for each alternative.	L&G	15%
FC 120 - EA REPORTS		
We have initiated the preliminary work by setting up contracts with sub-consultants and identifying on the digital imagery the preliminary constraints in an effort to clarify the best fit alignment by the engineers.	L&G	4%
FC 120 - PUBLIC INVOLVEMENT		
We have met with TxDOT and the County Commissioner, introduced the project and set up preliminary schedules to conduct the public meetings and clear the environmental report.	L&G	4%
FC 120 - ARCHEOLOGICAL SURVEYS		
Work has been initiated but will not invoice this month.		0%
FC 130 - PRELIMINARY ROW MAP		
Our office has identified the preliminary ownership data from the Appraisal District's information. We have created maps to identify our best fit alignment for the entire length of the project.	L&G RODS	15% 0%
FC 150 - DESIGN SURVEYS		
Work has been initiated but will not invoice this month.	L&G RODS	0%
FC 160 - ROADWAY DESIGN		
Our office has developed the preliminary title sheet, typical sections and standards.	L&G	10%
FC 161 - DRAINAGE		
Our office has prepared the preliminary hydrologic map which was presented to TxDOT and this map was used to prepare locations of possible outfalls.	L&G	10%
FC 162 - SIGNING, PAVEMENT MARKING		
Work has been initiated but will not invoice this month.	L&G	0%
FC 162 - ISOLATED SIGNAL		
Work has been initiated but will not invoice this month.	L&G	0%
FC 162 - SIGNAL WARRANT		
Work has been initiated but will not invoice this month.	L&G	0%

ML

FC 163 - TRAFFIC CONTROL PLAN		
Work has been initiated but will not invoice this month.	L&G	0%
FC 163 - IRRIGATION		
Our office has drawn, on the preliminary schematic, the existing irrigation lines and will continue to coordinate with the irrigation district as plans are finalize.	L&G	4%
FC 163 - QUANTITY AND SPECS		
L&G has developed project fact sheet, identified and itemized the preliminary cost estimates for the subject project.	L&G	5%
FC 163 - UTILITIES		
L&G has referenced the compensable utilities on the preliminary schematic and has sent out informational letters to all the utility companies within the project.	L&G	4%
FC 164 - CONTRACT MANAGEMENT		
We have set-up contracts with subcontractors and identified their scope of work for the project. We have initiated project by coordinating/meeting with County Commissioner and TxDOT and at request of County, presented TxDOT for an additional option. We attended a Design Concept Conference with TxDOT on 03/14/2008.	L&G	10%

If you have any questions or require additional information, please advice.

Sincerely,

Armando J. Sandoval, P.E.
Project Manager