

AIA Document G702™ - 1992

Application and Certificate for Payment

TO OWNER:	County of Hidalgo 100 E. Cano 2 nd Floor Edinburg, Tx 78539	PROJECT:	County of Hidalgo Per 2 Multi-Purpose Facility 1429 S. Tower Road Alamo, Tx 78516	APPLICATION NO: 6	Distribution to:
FROM	Rio Valley Construction, Inc. CONTRACTOR: 4124 N. Taylor Road McAllen, Tx 78504	VIA ARCHITECT:	Reynaldo Vargas, Architect, Inc. dba V.A. Architecture, Professional Corp. 2029 Industrial Drive McAllen, Tx 78504	PERIOD TO: 03/26/2008	<input checked="" type="checkbox"/> OWNER
				CONTRACT FOR: General Construction	<input checked="" type="checkbox"/> ARCHITECT
				CONTRACT DATE: 09/11/2007	<input type="checkbox"/> CONTRACTOR
				PROJECT NOS: C-07042A / 09 / 25	<input type="checkbox"/> FIELD
				PO # 592311	<input type="checkbox"/> OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,468,000.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 1,468,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 994,435.20
5. RETAINAGE:
 - a. 5 % of Completed Work
(Column D + E on G703) \$ 46,215.02
 - b. 5 % of Stored Material
(Column F on G703) \$ 3,506.74
 Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 49,721.76
6. TOTAL EARNED LESS RETAINAGE \$ 944,713.44
(Line 4 Less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 701,809.69
(Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE \$ 242,903.75
9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$ 523,286.56

CHANGE ORDER SUMMARY		
	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 0.00	\$ 0.00
Total approved this Month	\$ 0.00	\$ 0.00
TOTALS	\$ 0.00	\$ 0.00
NET CHANGES by Change Order	\$ 0.00	\$ 0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Rio Valley Construction, Inc.

By: *[Signature]* Date: 03/27/08
Sage of: *[Signature]* Myrtle Estreche Jones

County of Hidalgo

Subscribed and sworn to before me this 27 day of March, 2008

Notary Public: Sandra Settle

My Commission expires: 01/05/2011



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA Document G702™ - 1992. Copyright © 1993, 1983, 1985, 1978 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 10:23:41 on 03/27/2008 under Order No. 1000326643_1 which expires on 10/17/2008, and is not for resale. User Notes: (4182459375)

AIA® Document G703™ - 1992

Continuation Sheet

6

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT.

containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3/27/2008

APPLICATION DATE: 3/26/2008

PERIOD TO:

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	J RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1.01.000	Modification	37,000.00	37,000.00			37,000.00	100.00		1,830.00
1.02.000	Retirement Allowance	10,000.00		994.20		994.20	9.94	9,005.80	49.71
1.03.000	Landscape Allowance	5,000.00						5,000.00	
1.04.000	Structural Steel Allowance	2,000.00						2,000.00	
1.05.000	HVAC Allowance	2,000.00						2,000.00	
1.06.000	Plumbing Allowance	2,000.00						2,000.00	
1.07.000	Electrical Allowance	2,000.00						2,000.00	
1.08.000	Plumbing	48,300.00	48,300.00			48,300.00	100.00		2,415.00
1.09.000	Concrete Foundation	87,800.00	87,800.00			87,800.00	100.00		4,390.00
1.10.000	Concrete Columns	14,400.00	14,400.00			14,400.00	100.00		720.00
1.11.000	Concrete Walks	12,700.00						12,700.00	
1.12.000	Masonry	209,600.00	178,160.00	27,248.00		205,408.00	98.00	4,192.00	10,270.40
1.13.000	Structural Steel	132,800.00	119,520.00			119,520.00	90.00	13,280.00	5,976.00
1.14.000	Millwork	28,400.00						28,400.00	
1.15.000	Roofing	153,800.00		123,040.00		123,040.00	80.00	30,760.00	6,152.00
1.16.000	Flashing & Dampproofing	10,800.00	10,800.00			10,800.00	100.00		540.00
1.17.000	Cavity Insulation	5,400.00		5,400.00		5,400.00	100.00		270.00
1.18.000	Waterproofing	2,400.00		2,400.00		2,400.00	100.00		120.00
1.19.000	HM Doors & Frames	17,300.00		13,840.00		13,840.00	80.00	3,460.00	692.00
1.20.000	Wood Doors	13,700.00		11,645.00		11,645.00	85.00	2,055.00	582.25
1.21.000	Finish Hardware	22,900.00						22,900.00	
1.22.000	Glass & Glazing	27,400.00						27,400.00	
1.23.000	Plaster	23,100.00		11,550.00		11,550.00	50.00	11,550.00	577.50
1.24.000	Drywall & Metal Studs	41,200.00	11,124.00	14,420.00		25,544.00	62.00	15,656.00	1,277.20
1.25.000	Acoustical Ceilings	28,900.00						28,900.00	

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1983, 1985, 1986, 1987, 1990, 1992, 1993 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce for internal use only copies of this document when completed. To report copyright violations of AIA Contract Documents, contact The American Institute of Architects, Inc.

AIA® Document G703™ - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3/27/2008

APPLICATION DATE: 3/26/2008

PERIOD TO:

ARCHITECT'S PROJECT NO:

6

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
1.28.000	Ceramic Tile	20,800.00					20,800.00	
1.27.000	Resilient Flooring	28,800.00					28,800.00	
1.28.000	Painting	39,500.00	1,580.00	10,270.00		11,850.00	27,650.00	592.50
1.29.000	Visual Display Boards	4,000.00					4,000.00	
1.30.000	Toilet Partitions	11,900.00					11,900.00	
1.31.000	Flagpole	1,700.00					1,700.00	
1.32.000	Signage	4,200.00					4,200.00	
1.33.000	Fire Extinguishers	1,600.00					1,600.00	
1.34.000	Folding Partiton	9,600.00					9,600.00	
1.35.000	Toilet Accessories	5,800.00					5,800.00	
1.36.000	Projection Screens	6,000.00					6,000.00	
1.37.000	Plumbing	89,600.00	49,280.00	6,272.00		55,552.00	34,048.00	2,777.60
1.38.000	Fire Sprinkler System	28,500.00		21,660.00		21,660.00	6,840.00	1,083.00
1.39.000	H. V.A.C.	106,200.00	12,226.48	43,938.89	25,608.63	81,774.00	24,426.00	4,098.70
1.40.000	Electrical	170,900.00	51,177.77	10,254.00	44,526.23	105,658.00	64,942.00	5,297.90
	Totals	1,468,000.00	638,602.45	285,697.89	70,134.86	994,435.20	473,564.80	49,721.76

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Distribution and reproduction of this document without the consent of the American Institute of Architects is prohibited. For more information, contact the American Institute of Architects, 1735 M Street, N.W., Washington, D.C. 20036. Telephone: (202) 462-6000. Fax: (202) 462-6001. E-mail: aia@architects.org

V·A Architecture

replace w/ this

FAX TRANSMISSION COVER SHEET

DATE: April 2, 2008 **TIME:** 1:30 pm

TO: Rocio Villarreal **FAX #:** 318-2629

FROM: Sonia

FIRM: Hidalgo County Purchasing Dept. **V·A JOB #:** 07-1004

PROJECT: County of Hidalgo Precinct No. 2 Multi-Purpose Facility in Partnership with the County of Hidalgo Urban County Program and Hidalgo County WIC Program

REMARKS:

Please place the following on the agenda for Commissioner's Court:

1. Application and Certificate for Payment #6 in the amount of \$242,903.75

Please note we will deliver the originals to Precinct 2 today, and Pct. 2 will forward to you once the Commissioner signs them.

TOTAL # OF PAGES (INCLUDING THIS COVER SHEET): 4

PLEASE CONFIRM RECEIPT OF THIS FAX BY CALLING (956) 631-2242 AS SOON AS POSSIBLE.

IF YOU DO NOT RECEIVE ALL OF THE PAGES, PLEASE CALL IMMEDIATELY.

FAX OPERATOR: Sonia

Cc:

Vargas & Associates
 2029 Industrial Drive
 McAllen, Texas 78504
 (956) 631-2242
 (956) 686-7916 Fax