

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322593
INVOICE DATE: 04/30/08

128000
600650

BILL TO: 08
Hidalgo County Pct. #3
P.O. Box 607
Mission, TX 78572

JOB: 080301
La Homa
P.O. Box 607
Mission, TX 78572

Contract# C-08-031-02-12
PO# 600650

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of April 2008.						
11006-Dsgn Schematic	157,500.00	23,625.00	15,750.00	39,375.00	25.0	118,125.00
12002-EA Reports	55,000.00	2,200.00		2,200.00	4.0	52,800.00
12003-Public Invire	25,000.00	1,000.00		1,000.00	4.0	24,000.00
12020-EA, Report/Sub	20,000.00				0.0	20,000.00
13001-Prelim ROW	10,000.00	1,500.00	7,500.00	9,000.00	90.0	1,000.00
13010-Prelim ROW/Sub	10,000.00		9,000.00	9,000.00	90.0	1,000.00
15001-Design Srvy	26,000.00		23,400.00	23,400.00	90.0	2,600.00
15010-Desgn Srvy/Sub	40,000.00		36,000.00	36,000.00	90.0	4,000.00
16001-Rdwy Design	283,500.00	28,350.00	14,175.00	42,525.00	15.0	240,375.00
16101-Drainage	126,000.00	12,600.00	6,300.00	18,900.00	15.0	107,100.00
16207-Sgn.Pvmt Markg	24,200.00				0.0	24,200.00
15250-Isa Signal/Sub	30,000.00				0.0	30,000.00
15260-Sign Warr/Sub	5,800.00				0.0	5,800.00
16302-Traf Cntrl Pln	75,600.00				0.0	75,600.00
16304-Irrigation	31,500.00	1,260.00		1,260.00	4.0	30,240.00
16306-Qty Specs	18,900.00	945.00		945.00	5.0	17,955.00
16307-Utilities	63,000.00	2,520.00	10,080.00	12,600.00	20.0	50,400.00
16400-Contract Mgmt	31,500.00	3,150.00	1,575.00	4,725.00	15.0	26,775.00
TOTALS:	1,033,500.00	77,150.00	123,780.00	200,930.00	19.4	832,570.00

ORIGINAL CONTRACT SUM \$ 1,033,500.00
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 1,033,500.00
TOTAL COMPLETED TO DATE \$ 200,930.00
LESS PREVIOUS INVOICES \$ 77,150.00

A. J. ...
PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 123,780.00

7/20/08
5/1/08
Comm. Flow
4/20/08
0 - 13360431-00 - 123-00-5-0 - 131



L&G Engineering

Transportation Consultants

May 1, 2008

Hon. Joe Flores
 Hidalgo County Commissioner, Pct. #3
 724 N. Breyfogle
 Mission, Texas 78572

Re: La Homa Road Progress Report

Dear Commissioner Flores

Attached for your approval is our invoice for the month of April 2008. The following is attached:

- L & G's Invoice (and sub consultant invoice, if applicable)
- Attachment C "Work Schedule"


This project consists of schematic design, surveying, plans specifications and estimates, environmental document, right-of-way mapping and design surveys.

FC # - CATEGORY		% Complete
FC 110 - SCHEMATIC DESIGN		
Schematics for 80', and 100' of ROW were prepared and presented to the Commissioner and TxDOT. L&G was directed to pursue 100' option with a "best fit" centerline. We have developed a best fit alignment and have determined the number of parcels and relocations that would be impacted. This information was forwarded to TxDOT for their official approval of the alignment. Should receive a response from TxDOT this week.	L&G	25%
FC 120 - EA REPORTS		
We have initiated the preliminary work by setting up contracts with sub-consultants and identifying on the digital imagery the preliminary constraints in an effort to clarify the best fit alignment by the engineers.	L&G	4%
FC 120 - PUBLIC INVOLVEMENT		
We have met with TxDOT and the County Commissioner, introduced the project and set up preliminary schedules to conduct the public meetings and clear the environmental report.	L&G	4%
FC 120 - ARCHEOLOGICAL SURVEYS		
Work has been initiated but will not invoice this month.		0%
FC 130 - PRELIMINARY ROW MAP		
Our office has identified the preliminary ownership data from the Appraisal District's information. Existing lot corners, ROW maps, subdivision plats have been located and plotted. Calculation of proper alignment is ongoing	L&G RODS	90% 90%
FC 150 - DESIGN SURVEYS		
Control points (BM's) completed and field collection of 22,300 linear feet of topographic data is complete. The 2D model and DTM is almost complete and will be submitted in early May.	L&G RODS	90% 90%
FC 160 - ROADWAY DESIGN		
Our office has developed the preliminary profiles based on lidar information and are preparing intersection layouts for County's approval.	L&G	15%
FC 161 - DRAINAGE		
Our office has prepared hydrologic map which was presented to TxDOT. This map was used to identify one outfall within the project limits. We are delineating the drainage area for the culvert crossing and for the project storm drain system.	L&G	15%
FC 162 - SIGNING, PAVEMENT MARKING		
Work has been initiated but will not invoice this month.	L&G	0%
FC 162 - ISOLATED SIGNAL		
Work has been initiated but will not invoice this month.	L&G	0%
FC 162 - SIGNAL WARRANT		
Work has been initiated but will not invoice this month.	L&G	0%

FC 163 – TRAFFIC CONTROL PLAN		
Work has been initiated but will not invoice this month.	L&G	0%
FC 163 – IRRIGATION		
Our office has drawn, on the preliminary schematic, the existing irrigation lines and will continue to coordinate with the irrigation district as plans are finalized.	L&G	4%
FC 163 – QUANTITY AND SPECS		
L&G has developed project fact sheet, identified and itemized the preliminary cost estimates for the subject project.	L&G	5%
FC 163 – UTILITIES		
An initial site survey was conducted. Major compensable utilities have been identified and estimated adjustment costs were included in the project Matrix submitted to TxDOT. Initial letters have been sent to all utilities found within the project limits. We are scheduling follow-up meetings with all utilities that are not clear.	L&G	20%
FC 164 – CONTRACT MANAGEMENT		
We are coordinating with subconsultant to perform a signal warrant study for the Mile 2 intersection and coordinating/meeting with County Commissioner and TxDOT as needed.	L&G	15%

If you have any questions or require additional information, please advise.

Sincerely,



Armando J. Sandoval, P.E.
Project Manager