

Consulting Engineers Inc
 700 W. Expressway 83
 Mercedes, TX 78570
 (956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322572
INVOICE DATE: 03/31/08

BILL TO: 45
 Hidalgo County
 100 E. Cano
 Edinburg, TX 78539

JOB: 071501
 Demolition/Removal
 c/o County of Hidalgo


Contract# C-07-400-11-06 Account
 #7-1336-419-40-220-028-0-739




DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of March 2008.						
12020-Report Prep	2,000.00				0.0	2,000.00
16360-Spec Document	3,500.00	3,500.00		3,500.00	100.0	
16400-Contract Mgmt	8,500.00	4,250.00	1,700.00	5,950.00	70.0	2,550.00
32001-Const. Insp.	1,500.00		675.00	675.00	45.0	825.00
32010-Const. Insp.	3,500.00		1,500.00	1,500.00	42.9	2,000.00
TOTALS:	19,000.00	7,750.00	3,875.00	11,625.00	61.2	7,375.00

ORIGINAL CONTRACT SUM	\$	19,000.00
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	19,000.00
TOTAL COMPLETED TO DATE	\$	11,625.00
LESS PREVIOUS INVOICES	\$	7,750.00
CURRENT PAYMENT DUE	\$	3,875.00



 PROJECT MANAGER'S SIGNATURE

8-1336-419-40-220-028-0-739
 P.O.#597671

 4/21/08

INVOICE RECEIVED BY: 
 GOC: 
 Hid Co. 4/16/08
 RECEIVED BY: 





L&G Engineering

Transportation Consultants

April 1, 2008

Roy Quintanilha
 Hidalgo County Safety Director
 2802 South Bus Highway 281
 Edinburg, Tx 78539

INVOICE RECEIVED BY: *ca* on 4/16/08
 SERVICES RECEIVED BY: Hid. Co on _____

RE: Demolition and Removal of Structures and Underground Storage Tanks

Dear Mr. Quintanilha:

Attached for your approval is our invoice for services rendered during the month of March 2008. The following is attached:

- L & G's Invoice

The Scope of Work includes drafting of specifications, project supervision and all reporting requirements to federal, state and local agencies of a turnkey solution for the demolition and removal of structures and below ground tanks and related equipment located at 201 and 207 North Closner Street in Edinburg. Tx.



TASK		% COMPL
FC 20 - REPORT PREPARATION		
This task has not begun.	L&G	0%
FC 163 - SPECIFICATIONS DOCUMENT		
This task is complete.	L&G	100%
FC 164 - CONTRACT MANAGEMENT		
L&G coordinated with the County to have the property boundaries surveyed and provided the contractor with a letter to proceed on the project.	L&G	70%
FC 320 - INSPECTION		
L&G held a pre-construction meeting for the project on March 5, 2008. The notice to proceed was issued on March 10, 2008. The contractor began removing the fence and debris from the site on March 11, 2008. During remainder of the week they removed concrete. On March 14, 2008, L&G held a short field visit to observe construction activities. On March 17, 2008 a field visit confirmed the beginning of the demolition of the 1 st building. On March 19, 2008 another field visit indicated that the 1 st building had been completely demolished and the debris was being removed. On March 24, 2008 the contractor began the removal of the 2 nd building and the demolition of the 2 nd building will be completed by the end of the month.	L&G	45%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,

Velma N. Garcia
 Project Manager

Attachment

2008 APR 16 AM 11 51

HIDALGO COUNTY
 BUDGET OFFICE