


V·A Architecture

A.
**Review and Approval by Hidalgo County Precinct No. 2
of Contractor's Application and Certificate for Payment**

Project:	County of Hidalgo Precinct No. 2 Multi-Purpose Facility in Partnership with the County of Hidalgo
Contract Number:	C-07042A-09-25
Purchase Order #:	592311
Application and Certificate for Payment	#8 (Eight)
Submitted by:	Rio Valley Construction, Inc.
For Period to:	5/27/08
In the amount of:	\$36,832.45

Reviewed and Approved by:


Héctor "Tito" Palacios, Commissioner
Hidalgo County Pct. 2

Date:

592311
8-1302-466-00-122-022-0-720
REQ. #118860

Vargas & Associates
2029 Industrial Drive
McAllen, Texas 78504
(956) 631-2242

Application and Certificate for Payment

TO OWNER: County of Hidalgo
100 E. Cano
2nd Floor
Edinburg, Tx 78539

PROJECT: County of Hidalgo Pet 2 Multi-Purpose Facility
1429 S. Tower Road
Alamo, Tx 78516

FROM: Rio Valley Construction, Inc.
CONTRACTOR: 4124 N. Taylor Road
McAllen, Tx 78504

VIA ARCHITECT: Reynaldo Vargas, Architect, Inc. dba V.A. Architecture, Professional Corp.
2029 Industrial Drive
McAllen, Tx 78504

APPLICATION NO: 8
PERIOD TO: 05/27/2008

CONTRACT FOR: General Construction
CONTRACT DATE: 09/11/2007
PROJECT NOS: C-07042A / 09 / 25
PO # 592311

Distribution to:
OWNER:
ARCHITECT:
CONTRACTOR:
FIELD:
OTHER:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.


1. ORIGINAL CONTRACT SUM	\$ 1,468,000.00
2. Net change by Change Orders	\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 1,468,000.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 1,223,882.20
5. RETAINAGE:	
a. 5% of Completed Work (Column D + E on G703)	\$ 60,944.11
b. 5% of Stored Material (Column F on G703)	\$ 250.00
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 61,194.11
6. TOTAL EARNED LESS RETAINAGE	\$ 1,162,688.09
(Line 4 Less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 1,125,855.64
(Line 6 from prior Certificate)	
8. CURRENT PAYMENT DUE	\$ 36,832.45
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 305,311.91

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 36,832.45
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:  Date: 6-2-08
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 0.00	\$ 0.00
Total approved this Month	\$ 0.00	\$ 0.00
TOTALS	\$ 0.00	\$ 0.00
NET CHANGES by Change Order	\$	\$ 0.00

AIA Document G702™ - 1992. Copyright © 1953, 1963, 1978 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 14:21:22 on 05/27/2008 under Order No: 1000326642, which expires on 10/17/2008, and is not for resale. (367732886)



AIA Document G703™ - 1992

Continuation Sheet

8

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5/27/2008

APPLICATION DATE: 5/27/2008

PERIOD TO:

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE		D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
		FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G ÷ C)			
1.01.000	Mobilization	37,000.00		37,000.00				37,000.00	100.00	9,005.80	1,850.00
1.02.000	Betterment Allowance	10,000.00		994.20				994.20	9.94	5,000.00	49.71
1.03.000	Landscape Allowance	5,000.00								2,000.00	
1.04.000	Structural Steel Allowance	2,000.00								2,000.00	
1.05.000	HVAC Allowance	2,000.00								2,000.00	
1.06.000	Plumbing Allowance	2,000.00								2,000.00	
1.07.000	Electrical Allowance	2,000.00								2,000.00	
1.08.000	Dirtwork	48,300.00		48,300.00				48,300.00	100.00		2,415.00
1.09.000	Concrete Foundation	87,800.00		87,800.00				87,800.00	100.00		4,390.00
1.10.000	Concrete Columns	14,400.00		14,400.00				14,400.00	100.00		720.00
1.11.000	Concrete Walks	12,700.00								12,700.00	
1.12.000	Masonry	209,600.00		209,600.00				209,600.00	100.00		10,480.00
1.13.000	Structural Steel	132,800.00		119,520.00				119,520.00	90.00	13,280.00	5,976.00
1.14.000	Millwork	26,400.00				2,112.00		2,112.00	8.00	24,288.00	105.60
1.15.000	Roofing	153,800.00		144,572.00		3,076.00		147,648.00	96.00	6,152.00	7,382.40
1.16.000	Flashing & Dampproofing	10,800.00		10,800.00				10,800.00	100.00		540.00
1.17.000	Cavity Insulation	5,400.00		5,400.00				5,400.00	100.00		270.00
1.18.000	Waterproofing	2,400.00		2,400.00				2,400.00	100.00		120.00
1.19.000	HM Doors & Frames	17,300.00		17,300.00				17,300.00	100.00		865.00
1.20.000	Wood Doors	13,700.00		11,645.00				11,645.00	85.00	2,055.00	582.25
1.21.000	Finish Hardware	22,900.00		3,435.00				3,435.00	15.00	19,465.00	171.75
1.22.000	Glass & Glazing	27,400.00		23,290.00				23,290.00	85.00	4,110.00	1,164.50
1.23.000	Plaster	23,100.00		15,015.00		8,085.00		23,100.00	100.00		1,155.00
1.24.000	Drywall & Metal Studs	41,200.00		41,200.00				41,200.00	100.00		2,060.00
1.25.000	Acoustical Ceilings	28,900.00		21,675.00				21,675.00	75.00	7,225.00	1,083.75

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal



AIA Document G703™ - 1992

Continuation Sheet

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

8
 5/27/2008
 APPLICATION NO: 5/27/2008
 APPLICATION DATE: 5/27/2008
 PERIOD TO:
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1.26.000	Ceramic Tile	20,800.00		20,800.00			20,800.00	1,040.00	
1.27.000	Resilient Flooring	28,800.00					28,800.00		
1.28.000	Painting	39,500.00	25,675.00				13,825.00	1,283.75	
1.29.000	Visual Display Boards	4,000.00					4,000.00		
1.30.000	Toilet Partitions	11,900.00					11,900.00		
1.31.000	Flagpole	1,700.00					1,700.00		
1.32.000	Signage	4,200.00					4,200.00		
1.33.000	Fire Extinguishers	1,600.00		1,280.00			320.00	64.00	
1.34.000	Folding Partition	9,600.00					9,600.00		
1.35.000	Toilet Accessories	5,800.00					5,800.00		
1.36.000	Projection Screens	6,000.00					6,000.00		
1.37.000	Plumbing	89,600.00	80,640.00				8,960.00	4,032.00	
1.38.000	Fire Sprinkler System	28,500.00	28,500.00				28,500.00	1,425.00	
1.39.000	H.V.A.C.	106,200.00	92,394.00				92,394.00	4,619.70	
1.40.000	Electrical	170,900.00	99,029.77	42,944.23	5,000.00		146,974.00	7,348.70	
Totals		1,468,000.00	1,140,584.97	78,297.23	5,000.00		1,223,882.20	244,117.80	61,194.11

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal

GENERAL CONTRACTOR'S
AFFIDAVIT AND PARTIAL WAIVER OF LIEN # 8

THE STATE OF TEXAS COUNTY OF HIDALGO

BEFORE ME, the undersigned authority, on this day personally appeared, Jimmy K. Jones,
President, who being duly sworn, upon his/her oath,
declares and acknowledges as follows:

1. I am a duly authorized of Rio Valley Construction, Inc.
(the "General Contractor")
2. Pursuant to an agreement between Hidalgo County and the General Contractor,
materials have been supplied and/or labor has been performed in connection the
construction of the project upon certain real property owned by the Owner in
Hidalgo County, Texas. Said project are more particularly described as **County
of Hidalgo Precinct 2 Multi-Purpose Facility in Partnership with the County
of Hidalgo Urban County Program and Hidalgo County WIC Program**
Alamo, Texas
3. In consideration of and conditioned upon receipt of payment through _____
May 27, 2008 from the Owner,
Rio Valley Construction, Inc. hereby waives and releases any and all
liens, rights and interests under the constitution and statutes of the State of
Texas, for any labor and/or materials supplied to the Project, as of the date
stated above.
4. Rio Valley Construction, Inc. certifies that the Work covered by this
Application for Payment has been completed in accordance with the Contract
Documents, and should any deviations from the contract documents, be found at
any time, General Contractor holds the Owner, the Architect, and Engineers
harmless.


EXECUTED this 27th day of May, 2008.

By: *Jimmy K. Jones*
Jimmy K. Jones, President

Title: President

SUBSCRIBED AND SWORN TO before me by the said Jimmy K. Jones, President
of Rio Valley Construction, Inc. this 27th day of May, 2008 to
certify which witness my hand and seal of office.

Seal:



NOTARY PUBLIC in and for
The State of Texas

Sandra Settle
Sandra Settle

My Commission Expires on 01/05/11

BEFORE ME, the undersigned authority, on this day personally appeared, Jimmy K. Jones, President, FROM RIO VALLEY CONSTRUCTION, INC., who being duly sworn, upon his/her oath, declares and acknowledges as follows:

In accordance with §9.3.1 of AIA Document A201, General Conditions of the Contract for Construction, **Rio Valley Construction, Inc.** certifies that there are no known mechanic's, materialman's or laborers' liens or claims, or any other liens or claims, legal or equitable, contractual, statutory, or constitutional, outstanding or known to exist at the date of this **Application # 8**; all due and payable bills with respect to the WORK have been paid to date or are included in the amount requested in the current Application and there is no known basis for the filing of any mechanics', materialman's or laborer's lien or claim, or any other lien or claim, legal or equitable, contractual, statutory, or constitutional, on the WORK; and waivers and releases from all Subcontractors, laborers, and materialmen for WORK done and materials furnished have been obtained in such form as to constitute an effective waiver and release of all such liens and claims under the laws of the state within which the Project is located.

EXECUTED this 27th day of May, 2008.


By: *Jimmy K. Jones*
Jimmy K. Jones

Title: President

SUBSCRIBED AND SWORN TO before me by the said Jimmy K. Jones, President of Rio Valley Construction, Inc. on this 27th day of May, 2008, to certify which witness my hand and seal of office.

Seal:

NOTARY PUBLIC in and for
The State of Texas




Sandra Settle
Sandra Settle

My Commission Expires on 01/05/2011


May 23, 2008

This is to confirm that we have reviewed the Application for Payment No. 8 submitted by Rio Valley Construction, Inc., the Contractor for the County of Hidalgo Precinct 2 Multi-Purpose Facility in Partnership with the County of Hidalgo Urban County Program and Hidalgo County WIC Program, and that we approve, without reservation, of the payment of the requested funds to the Contractor by Hidalgo County.


Great American Insurance Company of New York certifies that the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, and should any deviations from the contract documents, be found at any time, Great American Insurance Company of New York holds the Owner, the Architect, and Engineers harmless.




Print Name: David C. Hughston
Name of Surety: Great American Insurance of New York



This instrument was acknowledged before me, the undersigned authority by David C. Hughston on the 27th day of May, 2008



Notary Public for the State of Texas
Commission Expires: April 2, 2012



GREAT AMERICAN INSURANCE COMPANY OF NEW YORK

New York

Administrative Office: 580 WALNUT STREET • CINCINNATI, OHIO 45202 • 513-369-5000 • FAX 513-723-2740

The number of persons authorized by this power of attorney is not more than FIVE

No. 0 15621

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That the GREAT AMERICAN INSURANCE COMPANY OF NEW YORK, a corporation organized and existing under and by virtue of the laws of the State of New York, does hereby nominate, constitute and appoint the person or persons named below its true and lawful attorney-in-fact, for it and in its name, place and stead to execute in behalf of the said Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof; provided that the liability of the said Company on any such bond, undertaking or contract of suretyship executed under this authority shall not exceed the limit stated below.

Name	Address	Limit of Power
RAY HUGHSTON	PEGGY GONZALEZ	ALL OF
CHRIS HUGHSTON	MARY EDWARDS	BROWNSVILLE, TEXAS
DAVID C. HUGHSTON		\$75,000,000

This Power of Attorney revokes all previous powers issued in behalf of the attorney(s)-in-fact named above.

IN WITNESS WHEREOF, the GREAT AMERICAN INSURANCE COMPANY OF NEW YORK has caused these presents to be signed and attested by its appropriate officers and its corporate seal hereunto affixed this 13th day of June, 2006.

Attest

GREAT AMERICAN INSURANCE COMPANY OF NEW YORK

DAVID C. KITCHIN (513-412-4602)

STATE OF OHIO, COUNTY OF HAMILTON-ss:

On this 13th day of June, 2006, before me personally appeared DAVID C. KITCHIN, to me known, being duly sworn, deposes and says that he resides in Cincinnati, Ohio, that he is the Divisional Senior Vice President of the Bond Division of Great American Insurance Company of New York, the Company described in and which executed the above instrument; that he knows the seal; that it was so affixed by authority of his office under the By-Laws of said Company, and that he signed his name thereto by like authority.

This Power of Attorney is granted by authority of the following resolutions adopted by the Board of Directors of Great American Insurance Company of New York by unanimous written consent dated July 27, 1995.

RESOLVED: That the Division President, the several Division Vice Presidents and Assistant Vice Presidents, or any one of them, be and hereby is authorized, from time to time, to appoint one or more Attorneys-In-Fact to execute on behalf of the Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof; to prescribe their respective duties and the respective limits of their authority; and to revoke any such appointment at any time.

RESOLVED FURTHER: That the Company seal and the signature of any of the aforesaid officers and any Secretary or Assistant Secretary of the Company may be affixed by facsimile to any power of attorney or certificate of either given for the execution of any bond, undertaking, contract or suretyship, or other written obligation in the nature thereof, such signature and seal when so used being hereby adopted by the Company as the original signature of such officer and the original seal of the Company, to be valid and binding upon the Company with the same force and effect as though manually affixed.

CERTIFICATION

I, RONALD C. HAYES, Assistant Secretary of Great American Insurance Company of New York, do hereby certify that the foregoing Power of Attorney and the Resolutions of the Board of Directors of July 27, 1995 have not been revoked and are now in full force and effect.

Signed and sealed this 27th day of May, 2008

**SUBCONTRACTOR'S
AFFIDAVIT AND PARTIAL WAIVER OF LIEN # 1**

THE STATE OF TEXAS COUNTY OF HIDALGO

BEFORE ME, the undersigned authority, on this day personally appeared, FRANCISCO AGUILAR, who being duly sworn, upon his/her oath, declares and acknowledges as follows:

1. I am a duly authorized of AGUILAR CABINET SHOP
(the "Subcontractor/Materialmen")

2. Pursuant to an agreement between RIO VALLEY CONST. INC. and the Subcontractor/Materialmen, materials have been supplied and/or labor has been performed in connection the construction of the project upon certain real property owned by the Owner in Hidalgo County, Texas. Said project are more particularly described as the **County of Hidalgo Precinct 2 Multi-Purpose Facility in Partnership with the County of Hidalgo Urban County Program and Hidalgo County WIC Program Alamo, Texas**

3. In consideration of and conditioned upon receipt of payment through MAY 27, 2008 from RIO VALLEY CONST. INC., Subcontractor / Materialmen hereby waives and releases any and all liens, rights and interests under the constitution and statutes of the State of Texas, for any labor and/or materials supplied to the Project, as of the date stated above.


EXECUTED this 27th day of May, 2008.

By: Francisco Aguilar
FRANCISCO AGUILAR

Title: OWNER

SUBSCRIBED AND SWORN TO before me by the said FRANCISCO AGUILAR OWNER OF AGUILAR CABINET SHOP this 27th day of May, 2008, to certify which witness my hand and seal of office.

Seal:



NOTARY PUBLIC in and for
The State of Texas

Sandra Settle

My Commission Expires on 1-5-2011

**SUBCONTRACTOR'S
AFFIDAVIT AND PARTIAL WAIVER OF LIEN # 1**

THE STATE OF TEXAS COUNTY OF HIDALGO

BEFORE ME, the undersigned authority, on this day personally appeared, Alejandro Garza, who being duly sworn, upon his/her oath, declares and acknowledges as follows:

1. I am a duly authorized of Alejandro Tile
(the "Subcontractor/Materialmen")

2. Pursuant to an agreement between Rio Valley Construction, Inc. and the Subcontractor/Materialmen, materials have been supplied and/or labor has been performed in connection the construction of the project upon certain real property owned by the Owner in Hidalgo County, Texas. Said project are more particularly described as the **County of Hidalgo Precinct 2 Multi-Purpose Facility in Partnership with the County of Hidalgo Urban County Program and Hidalgo County WIC Program Alamo, Texas**

3. In consideration of and conditioned upon receipt of payment through May 27, 2008 from Rio Valley Construction, Inc., Subcontractor / Materialmen hereby waives and releases any and all liens, rights and interests under the constitution and statutes of the State of Texas, for any labor and/or materials supplied to the Project, as of the date stated above.

EXECUTED this 27 day of May, 2008.


By: Alejandro Tile

Title: owner

SUBSCRIBED AND SWORN TO before me by the said Owner of Alejandro Tile this 27 day of May, 2008, to certify which witness my hand and seal of office.

Seal:

NOTARY PUBLIC in and for
The State of Texas



Sandra Settle

My Commission Expires on 1-5-2011

**SUBCONTRACTOR'S
AFFIDAVIT AND PARTIAL WAIVER OF LIEN # 7**

THE STATE OF TEXAS COUNTY OF HIDALGO

BEFORE ME, the undersigned authority, on this day personally appeared, J.A. Jackson
acknowledges as follows: who being duly sworn, upon his/her oath, declares and

1. I am a duly authorized of J&J Electric, Inc.
(the "Subcontractor/Materialmen")

2. Pursuant to an agreement between Rio Valley Construction, Inc. and the
Subcontractor/Materialmen, materials have been supplied and/or labor has been
performed in connection the construction of the project upon certain real
property owned by the Owner in Hidalgo County, Texas. Said project are more
particularly described as the **County of Hidalgo Precinct 2 Multi-Purpose
Facility in Partnership with the County of Hidalgo Urban County Program
and Hidalgo County WIC Program Alamo, Texas**

3. In consideration of and conditioned upon receipt of payment through
May 22, 2008 from Rio Valley Construction, Inc.
Subcontractor / Materialmen hereby waives and releases any and
all liens, rights and interests under the constitution and statutes of the State of
Texas, for any labor and/or materials supplied to the Project, as of the date
stated above.


EXECUTED this 27 day of May, 2008.

By: J.A. Jackson

Title: V. President

SUBSCRIBED AND SWORN TO before me by the said Vice President
J&J Electric, Inc. this 22 day of May, 2008, to certify which witness my hand and
seal of office. OF

Seal:



NOTARY PUBLIC in and for
The State of Texas

Sandra Settle

My Commission Expires on 1-5-2011

**SUBCONTRACTOR'S
AFFIDAVIT AND PARTIAL WAIVER OF LIEN # 3**

THE STATE OF TEXAS COUNTY OF HIDALGO

BEFORE ME the undersigned authority, on this day personally appeared, Evelyn Montemayor, who being duly sworn, upon his/her oath, declares and acknowledges as follows:

1. I am a duly authorized of Sechrist-Hall Company (the "Subcontractor/Materialmen")
2. Pursuant to an agreement between Rio Valley Construction, Inc. and the Subcontractor/Materialmen, materials have been supplied and/or labor has been performed in connection the construction of the project upon certain real property owned by the Owner in Hidalgo County, Texas. Said project are more particularly described as the **County of Hidalgo Precinct 2 Multi-Purpose Facility in Partnership with the County of Hidalgo Urban County Program and Hidalgo County WIC Program Alamo, Texas**
3. In consideration of and conditioned upon receipt of payment through Construction, Inc May 25, 2008 from Rio Valley Subcontractor / Materialmen hereby waives and releases any and all liens, rights and interests under the constitution and statutes of the State of Texas, for any labor and/or materials supplied to the Project, as of the date stated above.

EXECUTED this 23rd day of May, 2008.

By: Evelyn Montemayor
Evelyn Montemayor

Title: Asst. Corp. Secretary


SUBSCRIBED AND SWORN TO before me by the said: Evelyn Montemayor, Asst. Corp. Secretary, this 23rd day of May, 2008, to certify which witness my hand and seal of office.

Seal:

NOTARY PUBLIC in and for
The State of Texas

Barbara Castillo

Barbara Castillo
My Commission Expires on _____



**SUBCONTRACTOR'S
AFFIDAVIT AND PARTIAL WAIVER OF LIEN #5**

THE STATE OF TEXAS COUNTY OF HIDALGO

BEFORE ME, the undersigned authority, on this day personally appeared, Baldemar Salazar
acknowledges as follows:

1. I am a duly authorized of De Commercial Masonry Plaster, LLC
(the "Subcontractor/Materialmen")
2. Pursuant to an agreement between RD Valley Construction, Inc and the
Subcontractor/Materialmen, materials have been supplied and/or labor has been
performed in connection the construction of the project upon certain real
property owned by the Owner in Hidalgo County, Texas. Said project are more
particularly described as the **County of Hidalgo Precinct 2 Multi-Purpose
Facility in Partnership with the County of Hidalgo Urban County Program
and Hidalgo County WIC Program Alamo, Texas**
3. In consideration of and conditioned upon receipt of payment through
May 28 2008 from De Commercial
Masonry Plaster, LLC Subcontractor / Materialmen hereby waives and releases any and
all liens, rights and interests under the constitution and statutes of the State of
Texas, for any labor and/or materials supplied to the Project, as of the date
stated above.


EXECUTED this 28 day of May, 2008.

By: Baldemar Salazar

Title: President

De Commercial Masonry Plaster, LLC subscribed and sworn to before me by the said President of
seal of office. this 28 day of May, 2008 to certify which witness my hand and

Seal:



NOTARY PUBLIC in and for
The State of Texas

Sandra Settle

My Commission Expires on 1-5-2011