

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322626
INVOICE DATE: 05/31/08

BILL TO: 34
 Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 071401
 FM 493
 c/o Hidalgo County
 100 E. Cano
 Edinburg, TX 78539

Contract #C-07-451-00-00
 PO#596375/R233

| DESCRIPTION | CONTRACT | PREVIOUS APPLICATIONS | CURRENT COMPLETED | TOTAL COMPLETED | % COMPL | BALANCE TO FINISH |
|--|---------------------|-----------------------|-------------------|-------------------|-------------|-------------------|
| Engineering services for the month of May 2008. | | | | | | |
| 11006-Design Schem | 272,500.00 | 136,250.00 | 54,500.00 | 190,750.00 | 70.0 | 81,750.00 |
| 12001-EA Fieldwork | 10,000.00 | 2,000.00 | | 2,000.00 | 20.0 | 8,000.00 |
| 12002 EA Documents | 57,000.00 | | | | 0.0 | 57,000.00 |
| 12003-Public Invmt | 3,000.00 | 300.00 | | 300.00 | 10.0 | 2,700.00 |
| 12004-Cul Resc | 20,000.00 | | | | 0.0 | 20,000.00 |
| 12030-Public Invmt | 20,450.00 | 7,200.00 | | 7,200.00 | 35.2 | 13,250.00 |
| 13010-Prel ROW Map/S | 35,000.00 | 31,500.00 | 3,500.00 | 35,000.00 | 100.0 | |
| 15001-Surv.Plans&Des | 25,000.00 | 22,500.00 | | 22,500.00 | 90.0 | 2,500.00 |
| 15010-Surv.Plan/Sub | 105,000.00 | 94,500.00 | 10,500.00 | 105,000.00 | 100.0 | |
| 15070 H&V Control/Su | 35,200.00 | 31,680.00 | 3,520.00 | 35,200.00 | 100.0 | |
| 16001-Rdwy Design | 252,000.00 | 88,200.00 | | 88,200.00 | 35.0 | 163,800.00 |
| 16100 Drainage | 168,000.00 | 42,000.00 | 8,400.00 | 50,400.00 | 30.0 | 117,600.00 |
| 16200-Pavt Mrk & Sig | 84,000.00 | | 8,400.00 | 8,400.00 | 10.0 | 75,600.00 |
| 16240-Signal Design | 40,000.00 | | | | 0.0 | 40,000.00 |
| 16302-Traf Cntrl Pln | 84,000.00 | 8,400.00 | 4,200.00 | 12,600.00 | 15.0 | 71,400.00 |
| 16304 Irrigation | 84,000.00 | 8,400.00 | 16,800.00 | 25,200.00 | 30.0 | 58,800.00 |
| 16307-Utilities | 168,000.00 | 58,800.00 | | 58,800.00 | 35.0 | 109,200.00 |
| 16400-Contract Mgmt | 100,000.00 | 30,000.00 | 6,000.00 | 36,000.00 | 36.0 | 64,000.00 |
| 32000-Const. Mgmt | 35,800.00 | | | | 0.0 | 35,800.00 |
| TOTALS | 1,598,950.00 | 561,730.00 | 115,820.00 | 677,550.00 | 42.4 | 921,400.00 |

8-1336-431-00-121-049-0-841 ^{NM}
 Po # 596375

| | |
|----------------------------|----------------------|
| ORIGINAL CONTRACT SUM | \$ 1,598,950.00 |
| CHANGE BY CHANGE ORDER | \$ 0.00 |
| CONTRACT SUM TO DATE | \$ 1,598,950.00 |
| TOTAL COMPLETED TO DATE | \$ 677,550.00 |
| LESS PREVIOUS INVOICES | \$ 561,730.00 |
| CURRENT PAYMENT DUE | \$ 115,820.00 |

Aug. Jno

PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY
NOE MONTEN on 6/2/08
GOODS/SERVICES RECEIVED BY:
NOE MONTEN on 5-31-08

RODS Surveying, Inc.
 6810 Lee Rd., Suite 100
 Spring, Texas 77379
 Phone (281)257-4020 Fax (281)257-4021

L & G Engineers, Inc.
 Attn: Jacinto Garza, P.E.
 2100 West Expressway 83
 Mercedes, TX 78570

Project: FM 493
Limits: From 1000' North of SH 107 South
to 1000' of Mile 10 North

RODS Project No.: 199-20816-001
Work Authorization No.: 1

Invoice No. 11059

Invoice Date: 5/27/2008

| Project Stage | Contract | Current Amount as of 5/18/2008 | Sub-Total | Less Previously Invoiced | Total Contract Per Invoice | % Complete 5/18/2008 | Balance |
|-----------------------------------|---------------|--------------------------------|---------------|--------------------------|----------------------------|----------------------|---------|
| FNC 150 | | | | | | | |
| Horizontal & Vertical Control | \$ 35,200.00 | \$ 3,520.00 | \$ 35,200.00 | \$ 31,680.00 | \$ 3,520.00 | 100% | \$ - |
| Design Surveys | \$ 105,000.00 | \$ 10,500.00 | \$ 105,000.00 | \$ 94,500.00 | \$ 10,500.00 | 100% | \$ - |
| FNC 130 | | | | | | | |
| Preliminary Exist. ROW Layout Map | \$ 35,000.00 | \$ 3,500.00 | \$ 35,000.00 | \$ 31,500.00 | \$ 3,500.00 | 100% | \$ - |
| TOTAL | \$ 175,200.00 | \$ 17,520.00 | \$ 175,200.00 | \$ 157,680.00 | \$ 17,520.00 | | \$ - |

5/18/08
07/14/08

nd



L&G Engineering

Transportation Consultants

June 2, 2008

Hon. Sylvia Handy
Hidalgo County Commissioner, Pct. #1
1902 Joe Stevens
Weslaco, Tx 78596

RE: FM 493

Dear Commissioner Handy:

Attached for your approval is our invoice for services rendered during the month of May 2008. The following is attached:

- L & G's Invoice & Subconsultant Invoice (when applicable)
- Exhibit C "Project Schedule"

| TASK | | % COMPL |
|---|------|---------|
| FC 110 - DESIGN SCHEMATICS | | |
| L&G is has submitted the schematic and constraint map to TxDOT based on the 100 ft. ROW/84' F-F roadway option and we are awaiting their comments. The scheduling of the public meeting has been postponed until TxDOT releases their updated budget and re-prioritizes projects | L&G | 70% |
| FC 120 - ENVIRONMENTAL FIELD WORK | | |
| Photographs were taken of all houses along the corridor to be used to develop matrix. | L&G | 20% |
| FC 120 - ENVIRONMENTAL DOCUMENTS | | |
| This task has not begun. | L&G | 0% |
| FC 120 - PUBLIC INVOLVEMENT | | |
| We are coordinating with TxDOT to schedule a public meeting. | L&G | 10% |
| FC 120 - CULTURAL RESOURCES | | |
| This task has not begun. | L&G | 0% |
| FC 120 - PUBLIC INVOLVEMENT (OUTSOURCED) | | |
| We have had several meetings with county to present our schematics. We have been coordinating with TxDOT to obtain any environmental documents available. | L&G | 35% |
| FC 130 - PRELIMINARY RIGHT-OF-WAY MAPPING | | |
| Existing lot corners have been located, existing ROW maps obtained and plotted, existing subdivision plats obtained and plotted and calculations for proper alignment is ongoing. ROW map file has been provided to L&G. A hard copy of all ROW information has been submitted to our office. | RODS | 100% |
| FC 150 - SURVEY PLANS AND DESIGN | | |
| L&G has managed contract development with RODS. We continue to review all work submitted by surveyor. Surveyor has submitted 90% complete final survey, along with preliminary survey control index sheets. | L&G | 90% |
| FC 150 - SURVEY PLANS AND DESIGN/SUB | | |
| Control points (BM's) are complete and 6,200 I.F of 36,000' of Topo is complete. | RODS | 100% |

| | | |
|---|------|------|
| FC 150 - HORIZONTAL & VERTICAL CONTROL | | |
| II&V Control has been established at 1000-ft. intervals (BM's) from 1000' North of SH 107 to 1000' of Mile 10 North. A copy of the preliminary survey control index sheets has been submitted. | RODS | 100% |
| FC 160 - ROADWAY DESIGN | | |
| Typical sections for an 84' roadway have been developed. Intersection layouts are being developed to be in compliance with TxDOT design requirements and to allow for bus turning movements. We have developed a preliminary profile based on DTM information provided by RODS and have adjusted the centerline based on ROW information from RODS. | L&G | 35% |
| FC 161 - DRAINAGE | | |
| We are evaluating each outfall for use and will identify any improvements that are necessary. We met with Mrs. Nora Zapata of the Donna Irrigation District on May 6, 2008 to discuss irrigation and outfalls. A hydrologic map has been developed. | L&G | 30% |
| FC 162 - PAVEMENT MARKING AND SIGNING | | |
| Preliminary pavement markings have been laid out on the schematic. | L&G | 10% |
| FC 162 - SIGNAL DESIGN/SUB | | |
| This task has not begun. | | 0% |
| FC 163 - TRAFFIC CONTROL PLAN | | |
| We are further investigating the feasibility of various traffic control options for the "84' roadway in 100' of ROW" typical section that is approved. The trunk line will be located and thus what the TCP phasing will look like. | L&G | 15% |
| FC 163 - IRRIGATION | | |
| All irrigation crossings have been identified and exist conditions are being drafted. We met with Mrs. Nora Zapata of the Donna Irrigation District on May 6, 2008 to discuss irrigation and outfalls. Coordination with the Donna Irrigation District is ongoing. | L&G | 30% |
| FC 163 - UTILITIES | | |
| An initial site survey was conducted. Major compensable utilities have been identified and adjustment costs are being analyzed and incorporated into the project. Initial letters have been sent to all utilities found within the project limits. We are scheduling follow-up meetings with all utilities that are not clear. | L&G | 35% |
| FC 164 - CONTRACT MANAGEMENT | | |
| We held a project status meeting with PCT #1 on April 23, 2008 to provide an update. They postponed May's meeting until we hear from TxDOT on the status of their revised "priority projects" list. | L&G | 36% |
| FC 320 - CONSTRUCTION MANAGEMENT | | |
| This task has not begun. | L&G | 0% |

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,

Armando J. Sandoval, P.E.

Project Manager
Attachment

**SYLVIA S. HANDY
COUNTY COMMISSIONER, PCT. 1**

**(956) 968-8733 FAX(956) 973-7804
1902 JOE STEPHENS AVE.
Weslaco, Texas 78596**

FAX COVERSHEET

To: Purchasing Dept. **From:** Noe Montez

Attr: Letty Saenz

Fax: **Pages:** 6

Phone: **Date:** 6/2/08

Re: **CC:**

- Urgent
- For Review
- Please Comment
- Please Reply
- Please Recycle

• Comments

Please place the following inv#11322626 from L & G Consulting Engineers on the next CC meet for approval for payment..

Thanks

Noe Montez

NOTICE OF CONFIDENTIALITY

THE INFORMATION CONTAINED IN THIS FACSIMILE MESSAGE IS LEGALLY PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION OR COPY OF THIS TELECOPY IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TELECOPY IN ERROR, PLEASE IMMEDIATELY NOTIFY US BY TELEPHONE AND RETURN THIS MESSAGE TO US AT THE ABOVE ADDRESS VIA THE UNITED STATES POSTAL SERVICE. THANK YOU.