

1302946
602196

Javier Hinojosa Engineering
416 E. Dove Avenue
McAllen, TX 78504
956/668-1588 Fax: 956/994-8102

Invoice No. 08081

Customer		Date: July 15, 2008 Project Name: West Side Street
Name: Hidalgo County Precinct No. 3 Address: 724 N. Breyfogle City: Mission State: Texas Zip: 78572 Attention: Commissioner Joe M. Flores		

Description

Engineering services rendered for completion of the Preliminary Phase and completion of the Design Phase for the Paving Improvements for the West Side Street Paving Improvements.

P.O.#602196
CONTRACT AMT.: \$14,838.00

Scope of Services	Contract Amount	% Completed To Date	Total Due	Less Previous Payments	Amount Due This Request	Balance To Complete
Preliminary						
Phase 25%	\$2,359.50	100%	\$2,359.50	\$2,359.50	\$0.00	\$0.00
Design						
Phase 50%	\$4,719.00	100%	\$4,719.00	\$4,719.00	\$0.00	\$0.00
Construction						
Phase 25%	\$2,359.50	0%	\$0.00	\$0.00	\$0.00	\$2,359.50
R.O.W. Staking	\$1,800.00	100%	\$1,800.00	\$900.00	\$900.00	\$0.00
R.O.W. Parcels	\$3,600.00	75%	\$2,700.00	\$0.00	\$2,700.00	\$900.00
TOTAL	\$14,838.00	78%	\$11,578.50	\$7,078.50	\$3,600.00	\$3,259.50

TOTAL AMOUNT DUE THIS INVOICE: ^{14755.50} **\$3,600.00**

Javier Hinojosa
Submitted By: Javier Hinojosa Engineering

Office Use Only

INVOICE RECEIVED BY
NA ON 7/16/08
GOODS/SERVICES RECEIVED BY
Commissioner Flores ON 7/15/08

We Appreciate Your Business.

9-203-431-00-123-005-0-731