

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322781
INVOICE DATE: 09/30/08

BILL TO: 34
 Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 071401
 FM 493
 c/o Hidalgo County
 100 E. Cano
 Edinburg, TX 78539

Contract #C-07-451-00-00
 PO#596375/R233

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of September 2008.						
11006-Design Schem	272,500.00	258,875.00		258,875.00	95.0	13,625.00
12001-EA Fieldwork	10,000.00	10,000.00		10,000.00	100.0	
12002-EA Documents	57,000.00	45,600.00		45,600.00	80.0	11,400.00
12003-Public Invmt	3,000.00	1,500.00	1,200.00	2,700.00	90.0	300.00
12004-Cul Resc	20,000.00				0.0	20,000.00
12030-Public Invmt	20,450.00	12,702.50		12,702.50	62.1	7,747.50
13010-Prel-ROW Map/S	35,000.00	35,000.00		35,000.00	100.0	
15001-Sury, Plans&Des	25,000.00	22,500.00	1,250.00	23,750.00	95.0	1,250.00
15010-Sury, Plan/Sub	105,000.00	105,000.00		105,000.00	100.0	
15070-H&V Control/Su	35,200.00	35,200.00		35,200.00	100.0	
16001-Rdwy Design	252,000.00	113,400.00		113,400.00	45.0	138,600.00
16100-Drainage	168,000.00	75,600.00	10,080.00	85,680.00	51.0	82,320.00
16200-Pavt Mrk & Sig	84,000.00	21,000.00	7,560.00	28,560.00	34.0	55,440.00
16240-Signal Design	40,000.00				0.0	40,000.00
16302-Traf Cntrl Pln	84,000.00	12,600.00	7,560.00	20,160.00	24.0	63,840.00
16304-Irrigation	84,000.00	29,400.00		29,400.00	35.0	54,600.00
16307-Utilities	168,000.00	84,000.00	8,400.00	92,400.00	55.0	75,600.00
16400-Contract Mgmt	100,000.00	45,000.00	6,000.00	51,000.00	51.0	49,000.00
32000-Const. Mgmt	35,800.00				0.0	35,800.00
TOTALS:	1,598,950.00	907,377.50	42,050.00	949,427.50	59.4	649,522.50

8-1336-431-00-121-0490-841

PO 596375


[Signature]
 PROJECT MANAGER'S SIGNATURE

ORIGINAL CONTRACT SUM \$ 1,598,950.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 1,598,950.00
 TOTAL COMPLETED TO DATE \$ 949,427.50
 LESS PREVIOUS INVOICES \$ 907,377.50

CURRENT PAYMENT DUE \$ 42,050.00

INVOICE RECEIVED BY
Noe Hunter on 10/1/08
GOODS/SERVICES RECEIVED BY:
Noe Hunter on 02/1/08

[Handwritten mark]



L&G Engineering

October 1, 2008

Transportation Consultants

Hon. Sylvia Handy
Hidalgo County Commissioner, Pct. #1
1902 Joe Stevens
Weslaco, Tx 78596

RE: FM 493

Dear Commissioner Handy:

Attached for your approval is our invoice for services rendered during the month of September 2008. The following is attached:

- L & G's Invoice & Subconsultant Invoice (when applicable)
- Exhibit C "Project Schedule"

TASK		% COMPL
FC 110 - DESIGN SCHEMATICS		
L&G has revised the schematic/matrix based on TxDOT comments and new utility information. A Public Meeting was held on September 16 th . We are revising the final schematic based on comments received at the public meeting.	L&G	95%
FC 120 - ENVIRONMENTAL FIELD WORK		
All field work has been completed.	L&G	100%
FC 120 - ENVIRONMENTAL DOCUMENTS		
A draft copy of EA has been submitted to TxDOT for initial review and comments.	L&G	80%
FC 120 - PUBLIC INVOLVEMENT		
A public meeting was held on September 16 th at the M.A.D. Munoz Elementary School. L&G attended and assisted with the exhibits and presentation.	L&G	90%
FC 120 - CULTURAL RESOURCE		
The cultural resource surveys are being scheduled for November 2008.	L&G	0%
FC 120 - PUBLIC INVOLVEMENT (OUTREACH)		
We have prepared names and addresses of property owners and Vazaldua & Assoc. designed and printed 4X6 notice cards for Public Meeting and hand delivered and counsel property owners on matters affecting their property. Meeting has been re-scheduled for September 16 th .	L&G	62%
FC 150 - RIGHT-OF-WAY MAPPING		
Existing lot corners have been located, existing ROW maps obtained and plotted, existing subdivision plats obtained and plotted and calculations for proper alignment is ongoing. ROW map file has been provided to L&G. A hard copy of all ROW information has been submitted to our office.	RODS	100%
FC 150 - SURVEY PLANS AND DESIGN		
L&G has managed contract development with RODS. We continue to review all work submitted by surveyor. Surveyor has submitted survey, along with preliminary survey control index sheets.	L&G	95%
FC 150 - SURVEY PLANS AND DESIGN		
Control points (BM's) are complete.	RODS	100%

TC 970 - HORIZONTAL AND VERTICAL CONTROL		
H&V Control has been established at 1000-ft. intervals (BM's) from 1000' North of SH 107 to 1000' South of Mile 10 North. A copy of the preliminary survey control index sheets has been submitted.	RODS	100%
TC 100 - ROADWAY SECTION DEVELOPMENT		
Typical sections for an 84' roadway have been developed. Intersection layouts are being finalized. We are adjusting the profile and centerline based on new utility information. Preliminary cross sections and earthwork are being developed.	L&G	45%
TC 161 - DRAINAGE		
We are evaluating each proposed outfall. We are beginning the storm drain layout. Storage and discharge curves are being developed for all 11 outfalls. We are sizing project entrances based on the hydrologic data that we have developed to-date.	L&G	51%
TC 102 - PAVEMENT MARKING/ KIDMONGING		
Preliminary pavement markings have been laid out on the schematic. Intersection stationing is being coordinated by TxDOT. Revisions have been made to the striping based on correct schematic.	L&G	34%
TC 162 - RIGHT OF WAY/ EASEMENTS		
This task has not begun.		0%
TC 163 - TRAFFIC CONTROL PLAN		
We have completed the TCP typical sections and are currently developing the overall TCP plan.	L&G	24%
TC 164 - IRRIGATION		
All irrigation crossings have been identified and existing conditions are being drafted. Coordination with the Donna Irrigation District is ongoing. Additional information needed is being obtained from existing project plans.	L&G	35%
TC 165 - UTILITIES		
An initial site survey was conducted. Major compensable utilities have been identified and adjustment costs have been being analyzed and incorporated into the project. Initial letters have been sent to all utilities found within the project limits. We are coordinating with North Alamo Water Supply Corp. and Texas Gas on major compensable items. Parallel gas line has been exposed and tied down in the field.	L&G	55%
TC 166 - CONTRACT MANAGEMENT		
L&G continues to coordinate and manage the work required and providing County with updates. L&G Engineering met with Precinct #1 on September 15, 2008.	L&G	51%
TC 167 - CONSTRUCTION MANAGEMENT		
This task has not begun.	L&G	0%

Page 3

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,



Armando J. Sandoval, P.E.

Project Manager

Attachment

**SYLVIA S. HANDY
COUNTY COMMISSIONER, PCT. 1**

(956) 968-8733 FAX(956) 973-7804
1902 JOE STEPHENS AVE.
Weslaco, Texas 78596

FAX COVERSHEET

To: Purchasing Dept. **From:** Noe Montez
Attn: Letty Saenz

Fax: **Pages:** 6

Phone: **Date:** 10/1/08

Re: Po 596375 **CC:**

Urgent For Review Please Comment Please Reply Please Recycle

• **Comments**

Please place the following inv #11322781 for L & G Engineering on the next CC meeting for approval for payment.

Thanks

Noe Montez

NOTICE OF CONFIDENTIALITY

THE INFORMATION CONTAINED IN THIS FACSIMILE MESSAGE IS LEGALLY PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION OR COPY OF THIS TELECOPY IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TELECOPY IN ERROR, PLEASE IMMEDIATELY NOTIFY US BY TELEPHONE AND RETURN THIS MESSAGE TO US AT THE ABOVE ADDRESS VIA THE UNITED STATES POSTAL SERVICE. THANK YOU.