

Agenda Item 11671  
10/21/08

### APPLICATION FOR PAYMENT NO. 2

To: Hidalgo County (OWNER)

From: Asago, LLC dba Asago Construction (CONTRACTOR)

Contract: C-CAP-08-021-7-01

Project: Hidalgo County Precinct No. 3 - Border Colonia Access Program - El Sol #1 and El Sol #2

Subdivision(s)

OWNER'S Contract No. C-CAP-08-021-7-01

For Work Accomplished through the date of: September 25, 2008.

|  |                       |
|--|-----------------------|
| 1. Original Contract Price:                                      | <u>\$536,001.00</u>   |
| 2. Net Change by Change Orders and Written Amendments (+ or -):  | <u>\$ 0.00</u>        |
| 3. Current Contract Price (1 and plus 2):                        | <u>\$536,001.00</u>   |
| 4. Total complete and stored to date:                            | <u>\$149,838.50</u>   |
| 5. Retainage (per Agreement):                                    |                       |
| <u>5</u> % of completed Work:                                    | <u>\$7,491.93 d</u>   |
| _____ % of stored material:                                      | <u>\$ _____</u>       |
| Total Retainage:   | <u>\$ 7,491.93 d</u>  |
| 6. Total complete and stored to date less retainage (4 minus 5): | <u>\$142,346.57 d</u> |
| 7. Less previous Application for Payments:                       | <u>\$ 63,138.90 d</u> |
| 8. DUE THIS APPLICATION (6 MINUS 7):                             | <u>\$ 79,207.67 d</u> |

Accompanying Documentation: 8-1311-431-00-123-250-0-733 - \$ 5,280.00 < \$ 8,664.00 > = 5,016.00  
8-1311-431-00-123-250-0-734 - \$ 35,176.50 < \$ 1,758.83 > = 33,417.67  
CONTRACTOR'S Certification: 8-1311-431-00-123-251-0-733 - \$ 22,560.00 < \$ 1,128.00 > = 21,432.00  
8-1311-431-00-123-251-0-734 - \$ 20,360.00 < \$ 1,018.00 > = 19,342.00

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied on account to discharge CONTRACTOR's legitimate obligations incurred in connection with Work covered by prior Applications for Payment numbered 1 through 2 inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and not defective. \$ 79,207.67

Dated 10/7/08

[Signature]  
By: Raul Iglesias, Manager  
Asago, LLC dba Asago Construction

State of Texas  
County of Hidalgo  
Subscribed and sworn to before me this 7th  
day of October, 2008

Claudia N. Ybarra  
Notary Public  
My Commission expires: 3-23-2012



Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

Dated 10/8/08

[Signature]  
By: Javier Hinojosa, P.E.  
JAVIER HINOJOSA ENGINEERING

NOTICE RECEIVED BY:  
[Signature] ON 10/8/08  
SERVICES RECEIVED BY:  
[Signature] ON 10/8/08

### Prevailing Wage Rates Certification Statement

Date October 15, 2008

Project Name El Sol #1 and El Sol #2

CSJ# 8C1080250 + 2C1080251

Contractor Acago, LLC dba Acago Construction

Application# No. 2

I, Agapito Vargas Jr do hereby state:  
(Name of Project Director)

1. That a payroll (form WH-347 or similar form) was submitted for contract work Performed for the period covered by the attached application.
2. That a statement of compliance(form WH-347 or similar form) was submitted with the payroll.
3. The certified payroll complies with the classifications and minimum wage rates Stipulated in the contract.
4. That a minimum of one interview was conducted with laborers using Form HUD-11 or similar.

[Signature]  
Signature

Application No.: 2  
 Application Date: 10/7/2008  
 Period To: 9/25/2008  
 Engineer Firm: JAVIER HINOJOSA ENG.


Contractor Name: Asago, LLC dba Asago Construction  
 Starting Date: 8/1/2008  
 Project Ending Date: \_\_\_\_\_  
 Retainage Percent: 5%

| CSJ #       | CSJ Name                          | Schedule Value | Work Previously Completed | This Period  | Total Complete to Date | Balance To Finish | Retainage   | Net           | Payments to Date | Payment Due  |
|-------------|-----------------------------------|----------------|---------------------------|--------------|------------------------|-------------------|-------------|---------------|------------------|--------------|
| 2C-1080-250 | El Sol #1 Subd. Ohio Street       | \$ 65,955.00   | \$ -                      | \$ 10,815.00 | \$ 10,815.00           | \$ 55,140.00      | \$ 540.75   | \$ 10,274.25  | \$ -             | \$ 10,274.25 |
| 2C-1080-250 | El Sol #1 Subd. Idaho Street      | \$ 68,020.00   | \$ 14,110.00              | \$ -         | \$ 14,110.00           | \$ 53,910.00      | \$ 705.50   | \$ 13,404.50  | \$ 13,404.50     | \$ -         |
| 2C-1080-250 | El Sol #1 Subd. New Mexico Street | \$ 66,390.00   | \$ 16,310.00              | \$ 11,395.00 | \$ 27,845.00           | \$ 38,745.00      | \$ 1,382.25 | \$ 26,282.75  | \$ 15,494.50     | \$ 10,768.25 |
| 2C-1080-250 | El Sol #1 Subd. Alaska Avenue     | \$ 53,590.00   | \$ -                      | \$ 17,369.00 | \$ 17,369.00           | \$ 36,221.00      | \$ 868.45   | \$ 16,500.55  | \$ -             | \$ 16,500.55 |
| 2C-1080-250 | El Sol #2 Subd. Nevada Street     | \$ 60,130.00   | \$ -                      | \$ 9,437.50  | \$ 9,437.50            | \$ 50,692.50      | \$ 471.88   | \$ 8,965.62   | \$ -             | \$ 8,965.62  |
| 2C-1080-251 | El Sol #2 Subd. Montana Street    | \$ 55,215.00   | \$ -                      | \$ 10,657.50 | \$ 10,657.50           | \$ 44,557.50      | \$ 532.88   | \$ 10,124.62  | \$ -             | \$ 10,124.62 |
| 2C-1080-251 | El Sol #2 Subd. Kansas Street     | \$ 59,775.00   | \$ -                      | \$ 12,557.50 | \$ 12,557.50           | \$ 47,217.50      | \$ 627.87   | \$ 11,929.63  | \$ -             | \$ 11,929.63 |
| 2C-1080-251 | El Sol #2 Subd. Cerda Blvd.       | \$ 103,176.00  | \$ 36,042.00              | \$ 9,330.00  | \$ 45,372.00           | \$ 57,804.00      | \$ 2,268.60 | \$ 43,103.40  | \$ 34,239.90     | \$ 8,663.50  |
| 2C-1080-251 | El Sol #1 & #2 Mail Box Relocate  | \$ 3,750.00    | \$ -                      | \$ 1,875.00  | \$ 1,875.00            | \$ 1,875.00       | \$ 93.75    | \$ 1,781.25   | \$ -             | \$ 1,781.25  |
|             |                                   | \$ 536,001.00  | \$ 66,462.00              | \$ 83,376.50 | \$ 149,838.50          | \$ 386,162.50     | \$ 7,491.93 | \$ 142,346.57 | \$ 63,138.90     | \$ 79,207.67 |

Prepared and Checked By: [Signature]  
 Signature: \_\_\_\_\_  
 Printed Name: Javier Hinojosa, P.E.  
 Date: 10/8/08

Contractor Name: Asago, LLC dba Asago Construction Application No.: 2  
 Starting Date: 08/11/08 Application Date: 10/07/08  
 Project Ending Date: 09/23/08 Period To: 09/23/08  
 Engineer's / County Project Description: EI Sol #1 Subd - Ohio St., Idaho St., Engineer's / County Project No.: 2C-1080-250  
New Mexico St. & Alaska Ave.

| No.             | Item Code | Description                               | Unit | Rate        | Schedule Value |              | Worl Previously Completed |              | This Period |              | Total Completed To Date |               | Balance To Finish |              |              |               |
|-----------------|-----------|---|------|-------------|----------------|--------------|---------------------------|--------------|-------------|--------------|-------------------------|---------------|-------------------|--------------|--------------|---------------|
|                 |           |   |      |             | Quan.          | Dollars      | Quan.                     | Dollars      | Quan.       | Dollars      | Quan.                   | Dollars       | Quan.             | Dollars      |              |               |
| <b>Paving</b>   |           |   |      |             |                |              |                           |              |             |              |                         |               |                   |              |              |               |
| 1               | 100       | Preparing ROW                             | STA  | \$ 850.00   | 34.33          | \$ 22,314.50 | 15.80                     | \$ 10,270.00 | 18.53       | \$ 12,044.50 | 34.33                   | \$ 22,314.50  | 0.00              | \$ -         |              |               |
| 2               | 124       | Backfill (TYA)                            | STA  | \$ 650.00   | 34.33          | \$ 22,314.50 | 0.00                      | \$ -         | 18.53       | \$ 12,044.50 | 18.53                   | \$ 12,044.50  | 15.80             | \$ 10,270.00 |              |               |
| 3               | 247       | FL BS (Compil In Place) (TY D GR6 CL4)    | SY   | \$ 4.00     | 11707.00       | \$ 46,828.00 | 0.00                      | \$ -         | 0.00        | \$ -         | 0.00                    | \$ -          | 11707.00          | \$ 46,828.00 |              |               |
| 4               | 251       | Reinforcing BS Matrl (OC) (TY D CL2)      | SY   | \$ 2.00     | 11707.00       | \$ 23,414.00 | 0.00                      | \$ -         | 4,450.00    | \$ 8,900.00  | 4,450.00                | \$ 8,900.00   | 7,257.00          | \$ 14,514.00 |              |               |
| 5               | 282       | Lime Treat for BS CRSE (NEW BS)           | SY   | \$ 2.00     | 11707.00       | \$ 23,414.00 | 0.00                      | \$ -         | 0.00        | \$ -         | 0.00                    | \$ -          | 11707.00          | \$ 23,414.00 |              |               |
| 6               | 502       | Barbedes, Signs and Traffic Handling      | MD   | \$ 1,000.00 | 2.00           | \$ 2,000.00  | 0.50                      | \$ 500.00    | 0.50        | \$ 500.00    | 1.00                    | \$ 1,000.00   | 1.00              | \$ 1,000.00  |              |               |
| 7               | 5249      | Temporary Sediment Control Fence          | LF   | \$ 5.00     | 970.00         | \$ 4,850.00  | 250.00                    | \$ 1,250.00  | 150.00      | \$ 750.00    | 400.00                  | \$ 2,000.00   | 570.00            | \$ 2,850.00  |              |               |
| 8               | 5249      | Temporary Sediment Control Fence (REMOVE) | LF   | \$ 2.00     | 970.00         | \$ 1,940.00  | 0.00                      | \$ -         | 0.00        | \$ -         | 0.00                    | \$ -          | 970.00            | \$ 1,940.00  |              |               |
| <b>Drainage</b> |           |   |      |             |                |              |                           |              |             |              |                         |               |                   |              |              |               |
| 9               | 530       | Driveway (ASPH-COAC-PAV) (PB-1)           | SY   | \$ 15.00    | 2539.00        | \$ 38,085.00 | 0.00                      | \$ -         | 0.00        | \$ -         | 0.00                    | \$ -          | 2,539.00          | \$ 38,085.00 |              |               |
| 10              | 530       | Driveway (Concrete 300 PSI)               | SY   | \$ 35.00    | 517.00         | \$ 18,095.00 | 0.00                      | \$ -         | 0.00        | \$ -         | 0.00                    | \$ -          | 517.00            | \$ 18,095.00 |              |               |
| 11              | 556       | 15" RCP Overt Pipe                        | LF   | \$ 15.00    | 1880.00        | \$ 28,200.00 | 1,040.00                  | \$ 15,600.00 | 352.00      | \$ 5,280.00  | 1,392.00                | \$ 20,880.00  | 489.00            | \$ 7,320.00  |              |               |
| 12              | 556       | 18" RCP Overt Pipe                        | LF   | \$ 20.00    | 420.00         | \$ 8,400.00  | 70.00                     | \$ 1,400.00  | 0.00        | \$ -         | 70.00                   | \$ 1,400.00   | 350.00            | \$ 7,000.00  |              |               |
| 13              | 556       | 30" RCP Overt Pipe                        | LF   | \$ 30.00    | 0.00           | \$ -         | 0.00                      | \$ -         | 0.00        | \$ -         | 0.00                    | \$ -          | 0.00              | \$ -         |              |               |
| 14              | 558       | Type "CC" Inlet                           | EA   | \$ 1,900.00 | 3.00           | \$ 5,700.00  | 0.00                      | \$ -         | 0.00        | \$ -         | 0.00                    | \$ -          | 3.00              | \$ 5,700.00  |              |               |
| 15              | 558       | Safety End Treatments                     | EA   | \$ 700.00   | 12.00          | \$ 8,400.00  | 2.00                      | \$ 1,400.00  | 0.00        | \$ -         | 2.00                    | \$ 1,400.00   | 10.00             | \$ 7,000.00  |              |               |
| 16              |           |   |      |             |                |              |                           |              |             |              |                         |               |                   |              |              |               |
| 17              |           |   |      |             |                |              |                           |              |             |              |                         |               |                   |              |              |               |
| 18              |           |   |      |             |                |              |                           |              |             |              |                         |               |                   |              |              |               |
| 19              |           |   |      |             |                |              |                           |              |             |              |                         |               |                   |              |              |               |
| 20              |           |   |      |             |                |              |                           |              |             |              |                         |               |                   |              |              |               |
| 21              |           |   |      |             |                |              |                           |              |             |              |                         |               |                   |              |              |               |
| 22              |           |   |      |             |                |              |                           |              |             |              |                         |               |                   |              |              |               |
| 23              |           |   |      |             |                |              |                           |              |             |              |                         |               |                   |              |              |               |
| 24              |           |   |      |             |                |              |                           |              |             |              |                         |               |                   |              |              |               |
| 25              |           |   |      |             |                |              |                           |              |             |              |                         |               |                   |              |              |               |
|                 |           |   |      |             |                |              |                           |              |             |              |                         | \$ 253,955.00 | \$ 30,420.00      | \$ 39,519.00 | \$ 69,939.00 | \$ 184,016.00 |


Signature:   
 Printed Name: Javier Hinojosa, P.E. Date: 10/18/08

Prepared and Checked By:

Application No.: 2  
 Application Date: 10/07/08  
 Performed To: 09/25/08  
 Engineer's / County Project No: 2C-1080-251

Contractor Name: Asago, LLC dba Asago Construction  
 Starting Date: 08/17/08  
 Project Ending Date: \_\_\_\_\_  
 Engineer's / County Project Description: El Sol #2 Subd - Nevada St., Montana St., Kansas St., & Cardia Blvd.

| No.             | Item Code | Description                               | Unit | Rate        | Schedule Value |              | Work Previously Completed |              | This Period   |              | Total Completed To Date |              | Balance To Finish |              |
|-----------------|-----------|---|------|-------------|----------------|--------------|---------------------------|--------------|---------------|--------------|-------------------------|--------------|-------------------|--------------|
|                 |           |   |      |             | Quan.          | Dollars      | Quan.                     | Dollars      | Quan.         | Dollars      | Quan.                   | Dollars      | Quan.             | Dollars      |
| <b>Paving</b>   |           |   |      |             |                |              |                           |              |               |              |                         |              |                   |              |
| 1               | 100       | Preparing ROW                             | STA  | \$ 650.00   | 38.73          | \$ 25,174.50 | 13.08                     | \$ 8,502.00  | 25.65         | \$ 16,672.50 | 38.73                   | \$ 25,174.50 | 0.00              | \$ -         |
| 2               | 134       | Backfill (TY A)                           | STA  | \$ 650.00   | 38.73          | \$ 25,174.50 | 0.00                      | \$ -         | 0.00          | \$ -         | 0.00                    | \$ -         | 38.73             | \$ 25,174.50 |
| 3               | 247       | FL BS (Compl in Place) (TY D GR6 CL4)     | SY   | \$ 4.00     | 13089.00       | \$ 52,276.00 | 0.00                      | \$ -         | 0.00          | \$ -         | 0.00                    | \$ -         | 0.00              | \$ 52,276.00 |
| 4               | 251       | Rewking BS Merl (DC)(TY D CL2)            | SY   | \$ 2.00     | 13069.00       | \$ 26,138.00 | 0.00                      | \$ -         | 0.00          | \$ -         | 0.00                    | \$ -         | 0.00              | \$ 26,138.00 |
| 5               | 282       | Lime Treat for BS CRSE (NEW BS)           | SY   | \$ 2.00     | 13069.00       | \$ 26,138.00 | 0.00                      | \$ -         | 0.00          | \$ -         | 0.00                    | \$ -         | 0.00              | \$ 26,138.00 |
| 6               | 502       | Barricades, Signs and Traffic Handling    | MO   | \$ 1,000.00 | 2.00           | \$ 2,000.00  | 0.50                      | \$ 500.00    | 0.50          | \$ 500.00    | 1.00                    | \$ 1,000.00  | 1.00              | \$ 1,000.00  |
| 7               | 5249      | Temporary Sediment Control Fence          | LF   | \$ 5.00     | 900.00         | \$ 4,500.00  | 0.00                      | \$ -         | 450.00        | \$ 2,250.00  | 450.00                  | \$ 2,250.00  | 450.00            | \$ 2,250.00  |
| 8               | 5249      | Temporary Sediment Control Fence (REMOVE) | LF   | \$ 2.00     | 900.00         | \$ 1,800.00  | 0.00                      | \$ -         | 0.00          | \$ -         | 0.00                    | \$ -         | 0.00              | \$ 1,800.00  |
| <b>Drainage</b> |           |   |      |             |                |              |                           |              |               |              |                         |              |                   |              |
| 9               | 530       | Driveway (ASPH-CONC-PAV/PB-1)             | SY   | \$ 15.00    | 2101.00        | \$ 31,515.00 | 0.00                      | \$ -         | 0.00          | \$ -         | 0.00                    | \$ -         | 0.00              | \$ 31,515.00 |
| 10              | 530       | Driveway (Concrete 300 PSI)               | SY   | \$ 35.00    | 384.00         | \$ 13,440.00 | 0.00                      | \$ -         | 0.00          | \$ -         | 0.00                    | \$ -         | 0.00              | \$ 13,440.00 |
| 11              | 556       | 15" RCP Overt Pipe                        | LF   | \$ 15.00    | 1560.00        | \$ 23,400.00 | 0.00                      | \$ -         | 932.00        | \$ 13,980.00 | 932.00                  | \$ 13,980.00 | 628.00            | \$ 9,420.00  |
| 12              | 556       | 18" RCP Overt Pipe                        | LF   | \$ 20.00    | 420.00         | \$ 8,400.00  | 0.00                      | \$ -         | 74.00         | \$ 1,480.00  | 74.00                   | \$ 1,480.00  | 346.00            | \$ 6,920.00  |
| 13              | 558       | 30" RCP Overt Pipe                        | LF   | \$ 30.00    | 648.00         | \$ 19,440.00 | 648.00                    | \$ 19,440.00 | 0.00          | \$ -         | 648.00                  | \$ 19,440.00 | 0.00              | \$ -         |
| 14              | 555       | Type "CC" Inlet                           | EA   | \$ 1,900.00 | 7.00           | \$ 13,300.00 | 4.00                      | \$ 7,600.00  | 3.00          | \$ 5,700.00  | 7.00                    | \$ 13,300.00 | 0.00              | \$ -         |
| 15              | 558       | Safety End Treatments                     | EA   | \$ 700.00   | 8.00           | \$ 5,600.00  | 0.00                      | \$ -         | 2.00          | \$ 1,400.00  | 2.00                    | \$ 1,400.00  | 6.00              | \$ 4,200.00  |
| 16              |           |   |      |             |                |              |                           |              |               |              |                         |              |                   |              |
| 17              |           |   |      |             |                |              |                           |              |               |              |                         |              |                   |              |
| 18              |           |   |      |             |                |              |                           |              |               |              |                         |              |                   |              |
| 19              |           |   |      |             |                |              |                           |              |               |              |                         |              |                   |              |
| 20              |           |   |      |             |                |              |                           |              |               |              |                         |              |                   |              |
| 21              |           |   |      |             |                |              |                           |              |               |              |                         |              |                   |              |
| 22              |           |   |      |             |                |              |                           |              |               |              |                         |              |                   |              |
| 23              |           |   |      |             |                |              |                           |              |               |              |                         |              |                   |              |
| 24              |           |   |      |             |                |              |                           |              |               |              |                         |              |                   |              |
| 25              |           |   |      |             |                |              |                           |              |               |              |                         |              |                   |              |
|                 |           |   |      |             | \$ 278,296.00  | \$ 36,042.00 | \$ 41,982.50              | \$ 78,024.50 | \$ 200,271.50 |              |                         |              |                   |              |


Signature:   
 Printed Name: Javier Hinojosa, P.E.  
 Date: 10/15/08

Prepared and Checked By:

Application No.: 2  
 Application Date: 10/07/08  
 Period To: 09/25/08  
 Engineer's / County Project No: 2C-1090-251

Contractor Name: Asago, LLC dba Asago Construction  
 Starting Date: 08/11/08  
 Project Ending Date:   
 Engineer's / County Project Description: EI Sol #1 & EI Sol #2 Subd - Mailboxes

| No.             | Item Code | Description                               | Unit  |         | Rate     | Schedule Value |         | Work Previously Completed |         | This Period |         | Total Completed To Date |          | Balance To Finish |          |          |          |
|-----------------|-----------|---|-------|---------|----------|----------------|---------|---------------------------|---------|-------------|---------|-------------------------|----------|-------------------|----------|----------|----------|
|                 |           |   | Quan. | Dollars |          | Quan.          | Dollars | Quan.                     | Dollars | Quan.       | Dollars | Quan.                   | Dollars  | Quan.             | Dollars  |          |          |
| <b>Paving</b>   |           |   |       |         |          |                |         |                           |         |             |         |                         |          |                   |          |          |          |
| 1               | 100       | Prepaving R/W                             | STA   | \$      | 850.00   | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 2               | 134       | Backfill (TY A)                           | STA   | \$      | 850.00   | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 3               | 247       | FL BS (Comp in Place) (TY D CR6 CL4)      | SY    | \$      | 4.00     | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 4               | 251       | Rewind BS Main (DCX TY D CL2)             | 6Y    | \$      | 2.00     | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 5               | 262       | Line Treat for BS CRSE (NEW BS)           | SY    | \$      | 2.00     | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 6               | 502       | Barricades, Signs and Traffic Handling    | MO    | \$      | 1,000.00 | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 7               | 534B      | Temporary Sediment Control Fence          | LF    | \$      | 5.00     | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 8               | 5249      | Temporary Sediment Control Fence (REMOVE) | LF    | \$      | 2.00     | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 8               | 5249      | Relocate Mail Boxes                       | LS    | \$      | 1.00     | 3750.00        | \$      | 3,750.00                  | \$      | 0.00        | \$      | 0.50                    | \$       | 1,875.00          | \$       | 1,875.00 |          |
| <b>Drainage</b> |           |   |       |         |          |                |         |                           |         |             |         |                         |          |                   |          |          |          |
| 9               | 530       | Driveway (ASPH-CONC-PAY/PB-1)             | SY    | \$      | 15.00    | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 10              | 530       | Driveway (Concrete 300 PSI)               | SY    | \$      | 35.00    | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 11              | 556       | 15" RCP Culvert Pipe                      | LF    | \$      | 15.00    | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 12              | 556       | 18" RCP Culvert Pipe                      | LF    | \$      | 20.00    | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 13              | 556       | 30" RCP Culvert Pipe                      | LF    | \$      | 30.00    | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 14              | 556       | Type "CC" Inlet                           | EA    | \$      | 1,900.00 | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 15              | 556       | Safety End Treatments                     | EA    | \$      | 700.00   | 0.00           | \$      | 0.00                      | \$      | 0.00        | \$      | 0.00                    | \$       | 0.00              | \$       | 0.00     |          |
| 16              |           |   |       |         |          |                |         |                           |         |             |         |                         |          |                   |          |          |          |
| 17              |           |   |       |         |          |                |         |                           |         |             |         |                         |          |                   |          |          |          |
| 18              |           |   |       |         |          |                |         |                           |         |             |         |                         |          |                   |          |          |          |
| 19              |           |   |       |         |          |                |         |                           |         |             |         |                         |          |                   |          |          |          |
| 20              |           |   |       |         |          |                |         |                           |         |             |         |                         |          |                   |          |          |          |
| 21              |           |   |       |         |          |                |         |                           |         |             |         |                         |          |                   |          |          |          |
| 22              |           |   |       |         |          |                |         |                           |         |             |         |                         |          |                   |          |          |          |
| 23              |           |   |       |         |          |                |         |                           |         |             |         |                         |          |                   |          |          |          |
| 24              |           |   |       |         |          |                |         |                           |         |             |         |                         |          |                   |          |          |          |
| 25              |           |   |       |         |          |                |         |                           |         |             |         |                         |          |                   |          |          |          |
|                 |           |   |       |         |          |                |         |                           |         |             |         | \$                      | 3,750.00 | \$                | 1,875.00 | \$       | 1,875.00 |

Signature:   
 Printed Name: Javier Hinojosa, P.E.  
 Date: 10/8/08

Prepared and Checked By:

# ASAGO CONSTRUCTION

"QUALITY AND SERVICE"



RAÚL IGLESIAS  
Manager

ASAGO, LLC  
2113 Pecos  
Mission, TX 78572  
(956) 607-0741 office  
(956) 585-7040 fax  
iglesias@hiline.net

September 25, 2008

Mr. Javier Hinojosa, P.E.  
Javier Hinojosa Engineering  
4126 E. Dove Ave.  
McAllen, TX 78504


RE: Hidalgo County Colonia Access Program  
Drainage and Paving Construction at El Sol Subdivision Unit # 1 & 2  
Contract No.: C-CAP-08-021-7-01

**RFP # 2**  
**LIST OF SUPPLIERS**

|                 |                                   |              |
|-----------------|-----------------------------------|--------------|
| Rio Valley Pipe | 7301 W. Exp. 83, Mission TX 78572 | 956-584-5770 |
|-----------------|-----------------------------------|--------------|

If you have any questions, please call me at (956) 607-0741

Best Regards,

  
Raul Iglesias, Manager

PARTIAL/FINAL WAIVER OF LIEN

THE STATE OF TEXAS

COUNTY OF HIDALGO

The undersigned contracted with Hidalgo County to furnish Road and Drainage Construction in connection with certain improvements to real property located in El Sol Subd. Unit # 1 and Unit # 2 County, Texas, and owned by Hidalgo County Which improvements are described as followed:

Road and Drainage Construction at El Sol Subdivision Unit # 1 and Unit # 2

In consideration of Pay Estimate No. 2 in the amount of Seventy-Nine Thousand Two Hundred Seven Dollars and Sixty-Seven Cents (\$ 79,207.67 ) and other good and valuable consideration, the receipt and sufficiency of which is hereby acknowledged and confessed, the undersigned does hereby waive and release any mechanic's lien or materialmen's lien or claims of lien that the undersigned has or hereafter has of the above mentioned real property on account of any labor performed or materials furnished or to be furnished or labor performed and materials furnished by the undersigned pursuant to the above-mentioned contract or any constitutional lien that the undersigned may have.

Undersigned hereby guarantees that all bids for labor performed and/or materials furnished in the erection and construction of such improvements on the Property have been fully paid and satisfied and Undersigned does further guarantee that if for any reason a lien or liens are filed for material or labor against said Property arising out of any bills for material or labor in connection with the erection or construction of said improvements thereon, Undersigned will obtain a settlement of such lien or liens and a proper release thereof shall be obtained.

ASAGO, LLC, DBA, ASAGO CONSTRUCTION

[Signature]  
CONTRACTOR

By: Raul Iglesias, Manager  
TITLE

SWORN TO AND SUBSCRIBED BEFORE ME, on this the 7<sup>th</sup> day of October, 20 08 to certify which witness my hand and seal of office.

Claudia N. Ybarra  
NOTARY PUBLIC in and for the State of Texas

My Commission Expires: 3-23-12





WAIVER OF LIEN

9/25/2008

County of Hidalgo  
State of Texas  
El Sol Subdivision Unit # 1 and Unit # 2

Re: Road and Drainage Construction of El Sol Subdivision Unit # 1 & Unit # 2

In consideration of payment upon receipt of \$ 18,577.92 (Invoice No. 73584, 73585, 73614, 73622, 73631, 73637, 73742, 73765, 73769) with Ch # 8911 Rio Valley Pipe, Ltd. waives and releases any lien for all materials furnished to Asago Construction and the Hidalgo County for the use on the project commonly known as El Sol Subdivision Unit # 1 and 2 located in Hidalgo County, Texas up to and including 9-25-2008. Rio Valley Pipe, Ltd. further states that this release shall not become effective until all checks given us as part of the consideration shall have been honored and paid in full.

*Edgar Morales*  
Rio Valley Pipe, Ltd.

STATE OF TEXAS  
COUNTY OF HIDALGO

Subscribed and sworn to before me, the undersigned authority, on this the 25<sup>th</sup> day of SEPTEMBER, 2008 to certify which, witness my hand and seal of office.

*Ernesto Saenz*  
Notary Public, State of Texas  
Notary's Name Printed:  
ERNESTO SAENZ

My commission expires: 10-11-2011

