

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322813
INVOICE DATE: 10/31/08

BILL TO: 34
 Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 071401
 FM 493
 c/o Hidalgo County
 100 E. Cano
 Edinburg, TX 78539

Contract #C-07-451-00-00
 PO#596375/R233


DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL.	BALANCE TO FINISH
Engineering services for the month of October 2008.						
11006-Design Schem	272,500.00	258,875.00		258,875.00	95.0	13,625.00
12001-EA Fieldwork	10,000.00	10,000.00		10,000.00	100.0	
12002-EA Documents	57,000.00	45,600.00		45,600.00	80.0	11,400.00
12003-Public Invmt	3,000.00	2,700.00	300.00	3,000.00	100.0	
12004-Cul Resc	20,000.00		2,743.35	2,743.35	13.7	17,256.65
12030-Public Invmt	20,460.00	12,702.50		12,702.50	62.1	7,747.50
13010-PreI-ROW Map/S	35,000.00	35,000.00		35,000.00	100.0	
15001-Surv.Plans&Des	25,000.00	23,750.00		23,750.00	95.0	1,250.00
15010-Surv.Plan/Sub	105,000.00	105,000.00		105,000.00	100.0	
15070-H&V Control/Su	35,200.00	35,200.00		35,200.00	100.0	
16001-Rdwy Design	252,000.00	113,400.00	5,040.00	118,440.00	47.0	133,560.00
16100-Drainage	168,000.00	85,680.00	3,360.00	89,040.00	53.0	78,960.00
16200-Pavt Mrk & Sig	84,000.00	28,560.00	1,680.00	30,240.00	36.0	53,760.00
16240-Signal Design	40,000.00				0.0	40,000.00
16302-Traf Cntrl Pln	84,000.00	20,160.00	5,040.00	25,200.00	30.0	58,800.00
16304-Irrigation	84,000.00	29,400.00		29,400.00	35.0	54,600.00
16307-Utilities	168,000.00	92,400.00		92,400.00	55.0	75,600.00
16400-Contract Mgmt	100,000.00	51,000.00	4,000.00	55,000.00	55.0	45,000.00
32000-Const. Mgnmt	35,800.00				0.0	35,800.00
TOTALS:	1,598,950.00	949,427.50	22,163.35	971,590.85	60.8	627,359.15

8-1336-431-00-121-049-0-84/ NM
 PO 596375

INVOICE RECEIVED BY
NoE Hntz on 11/3/08
GOODS/SERVICES RECEIVED BY:
NoE Hntz on 11/3/08

ORIGINAL CONTRACT SUM	\$ 1,598,950.00
CHANGE BY CHANGE ORDER	\$ 0.00
CONTRACT SUM TO DATE	\$ 1,598,950.00
TOTAL COMPLETED TO DATE	\$ 971,590.85
LESS PREVIOUS INVOICES	\$ 949,427.50
CURRENT PAYMENT DUE	\$ 22,163.35

Marisla G. Maud Sec/Treas
 PROJECT MANAGER'S SIGNATURE
Jose Armando J. Sandoval P.E.



L&G Engineering

Transportation Consultants

November 3, 2008

Hon. Sylvia Handy
Hidalgo County Commissioner, Pct. #1
1902 Joe Stevens
Weslaco, Tx 78596

RE: FM 493

Dear Commissioner Handy:

Attached for your approval is our invoice for services rendered during the month of October 2008. The following is attached:

- L & G's Invoice & Subconsultant Invoice (when applicable)
- Exhibit C "Project Schedule"

TASK		% COMPL
FC 110 - DESIGN SCHEMATICS		95%
L&G has revised the schematic/matrix based on TxDOT comments and new utility information. A Public Meeting was held on September 16 th . We are revising the final schematic based on comments received at the public meeting.	L&G	95%
FC 120 - ENVIRONMENTAL FIELD WORK		100%
This task is complete.	L&G	100%
FC 120 - ENVIRONMENTAL DOCUMENTS		80%
A draft copy of EA has been submitted to TxDOT for initial review and comments.	L&G	80%
FC 120 - PUBLIC INVOLVEMENT		100%
A public meeting was held on September 16, 2007, This task is complete.	L&G	100%
FC 130 - CULTURAL RESOURCES		13.7%
L&G has been working on obtaining ROE for the surveys to begin. In addition all background and research has been conducted and permits are hand for surveys.	L&G	13.7%
FC 120 - PUBLIC INVOLVEMENT (OUTSOURCED)		62%
No activities occurred this month.	L&G	62%
FC 130 - PRELIMINARY RIGHT-OF-WAY MAPPING		100%
Existing lot corners have been located, existing ROW maps obtained and plotted, existing subdivision plats obtained and plotted and calculations for proper alignment is ongoing. ROW map file has been provided to L&G. A hard copy of all ROW information has been submitted to our office.	RODS	100%
FC 150 - SURVEY PLANS AND DESIGN		95%
L&G has managed contract development with RODS. We continue to review all work submitted by surveyor. Surveyor has submitted survey, along with preliminary survey control index sheets.	L&G	95%
FC 150 - SURVEY PLANS AND DESIGN/SUB		100%
Control points (BM's) are complete.	RODS	100%

Page 2

FC 150 - HORIZONTAL & VERTICAL CONTROL		
H&V Control has been established at 1000-ft. intervals (BM's) from 1000' North of SH 107 to 1000' South of Mile 10 North. A copy of the preliminary survey control index sheets has been submitted.	RODS	100%
FC 151 - ROADWAY DESIGN		
Typical sections for an 84' roadway have been developed. Intersection layouts are being finalized. We continue to adjust profile and centerline and are finalizing the design cross sections and earthwork.	L&G	47%
FC 160 - DRAINAGE		
We are evaluating each proposed outfall. We continue to develop the storm drain and layout storage and discharge curves for the outfalls.	L&G	53%
FC 167 - PAVEMENT MARKING AND SIGNING		
Preliminary pavement markings have been laid out on the schematic. Intersection stationing is being coordinated by TxDOT. Revisions have been made to the striping based on correct schematic. Plan sheets are being cut.	L&G	46%
FC 168 - UTILITY DESIGN AND		
This task has not begun.		0%
FC 169 - TRAFFIC CONTROL PLAN		
We have completed the TCP typical sections and continue to develop the overall TCP plan.	L&G	30%
FC 169 - IRRIGATION		
All irrigation crossings have been identified and existing conditions are being drafted. Coordination with the Donna Irrigation District is ongoing. Additional information needed is being obtained from existing project plans. Existing structure details are being verified.	L&G	35%
FC 169 - UTILITIES		
An initial site survey was conducted. Major compensable utilities have been identified and adjustment costs have been being analyzed and incorporated into the project. Initial letters have been sent to all utilities found within the project limits. We are coordinating with North Alamo Water Supply Corp. and Texas Gas on major compensable items. Parallel gas line has been exposed and tied down in the field. We are identifying possible conflict locations to be exposed by the utility companies.	L&G	55%
FC 170 - CONTRACT MANAGEMENT		
L&G continues to coordinate and manage the work required and is providing County with updates. L&G Engineering met with Precinct #1 on October 27, 2008	L&G	55%
FC 170 - CONSTRUCTION MANAGEMENT		
This task has not begun.	L&G	0%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,

Armando J. Sandoval, P.E.
Project Manager

Attachment

SYLVIA S. HANDY
COUNTY COMMISSIONER, PCT. 1

(956) 968-8733 FAX(956) 973-7804
1902 JOE STEPHENS AVE.
Weslaco, Texas 78596

FAX COVERSHEET

To: Purchasing Department

From: Noe Monez

Attn: Letty Saenz

Fax:

Pages: 5

Phone:

Date: 11/5/08

Re:

CC:

Urgent For Review Please Comment Please Reply Please Recycle

• **Comments**

Please arrange to place the following invoice #11322813 from L & G Consulting Engineers on the next CC meeting for approval for payment. This is for Purchase order #596375.

Thanks

Noe Montez

NOTICE OF CONFIDENTIALITY

THE INFORMATION CONTAINED IN THIS FACSIMILE MESSAGE IS LEGALLY PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION OR COPY OF THIS TELECOPY IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TELECOPY IN ERROR, PLEASE IMMEDIATELY NOTIFY US BY TELEPHONE AND RETURN THIS MESSAGE TO US AT THE ABOVE ADDRESS VIA THE UNITED STATES POSTAL SERVICE. THANK YOU.