

APPLICATION FOR PAYMENT NO. 3

To: Hidalgo County (OWNER)
From: Asago Construction (CONTRACTOR)
Contract: CAP-08-007-03-26 LRM
Project: Road and Drainage Construction of Chula Vista and Walton Subdivision
OWNER's Contract No. CAP-08-007-03-26 LRM ENGINEER's Project No. 06-192 and 06-204
For Work accomplished through the date of: 11/5/2008

Table with 2 columns: Description and Amount. Rows include: 1. Original Contract Price: \$ 175,471.85; 2. Net change by Change Orders and Written Agreements (+ or -): \$ 8,480.00; 3. Current Contract Price (1 plus 2): \$ 183,951.85; 4. Total completed and stored to date: \$ 183,288.45; 5. Retainage (per Agreement): 10% of completed Work: \$ 18,328.85; 0% of stored material: \$ -; Total Retainage: \$ 18,328.85; 6. Total completed and stored to date less retainage (4 minus 5): \$ 164,959.61; 7. Less previous Application for Payments: \$ 114,600.92; 8. AMOUNT DUE THIS APPLICATION (6 MINUS 7): \$ 50,358.69

Accompanying Documentation:

CONTRACTOR'S Certification:

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of Work done under the Contract referred to above have been applied on account to discharge CONTRACTOR's legitimate obligations incurred in connection with Work covered by prior Applications for Payment numbered 1 through 2 inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to OWNER indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and not defective.

Dated 11/21/08 Asago, LLC dba Asago Construction CONTRACTOR

By: [Signature]

State of Texas
County of Hidalgo
Subscribed and sworn to before me this 21 day of November 2008

Mayela G Duque
Notary Public
My Commission expires: November 21, 2009



Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

Dated 11-21-08 HINDIOSA ENGINEERING INC. ENGINEER

8-1311-431-00-123-152-1-733-11570.00-(11570.00)=70,413.00
8-1311-431-00-123-152-1-734-43817.50-(43817.50)=39,435.75
8-1311-431-00-123-837-0-733-
8-1311-431-00-123-837-0-734-
8-1203-431-00-123-005-0-733-566.60-(566.60)=509.94
8-1203-431-00-123-005-0-734-(663.40)



By: [Signature]

INVOICE RECEIVED BY: [Signature] ON 11/25/08
GOODS/SERVICES RECEIVED BY: [Signature] ON 11/25/08

\$50,358.69

Item No.	Description	Quantity	Unit	Unit Price	Project Amount	Monthly Quantity	Quantity to Date	Item Cost (Monthly)	Monthly Quantity	Quantity to Date	Item Cost (Monthly)	Monthly Quantity	Quantity to Date	Item Cost (Monthly)
CHULA VISTA SUBDIVISION														
Roadway														
100	Preparing ROW	14.45	STA	\$ 650.00	\$9,392.50	0	0	\$0.00	14.45	14.45	\$9,392.50	0	14.45	\$0.00
134	Backfill	14.45	STA	\$ 600.00	\$8,670.00	0	0	\$0.00	14.45	14.45	\$8,670.00	0	14.45	\$0.00
247	Flax Base (8")	999.00	CY	\$ 4.00	\$3,996.00	0	0	\$0.00	999	999	\$3,996.00	0	999	\$0.00
251	Reworking Base Material (DC) (TY D CL2)	999.00	CY	\$ 3.00	\$2,997.00	0	0	\$0.00	999	999	\$2,997.00	0	999	\$0.00
260	Lime Treated Subgrade	-	SY	\$ 3.00	\$0.00	0	0	\$0.00	0	0	\$0.00	0	0	\$0.00
310	Prime Coat (MC-30)	839.70	GAL	\$ 5.00	\$4,198.50	0	0	\$0.00	839.7	839.7	\$4,198.50	0	839.7	\$4,198.50
340	Asphalt Concrete Pavement Type "D"	4,127.00	SY	\$ 7.00	\$28,889.00	0	0	\$0.00	4127	4127	\$28,889.00	0	4127	\$28,889.00
502	Barricades, Signs & Traffic Handling	1.50	MO	\$ 1,000.00	\$1,500.00	0	0	\$0.00	1	1	\$1,000.00	0.5	1.5	\$500.00
506	Construction Exits (TY 2) (Install)	72.00	SY	\$ 40.00	\$2,880.00	0	0	\$0.00	72	72	\$2,880.00	0	72	\$0.00
506	Construction Exits (TY 2) (Remove)	72.00	SY	\$ 20.00	\$1,440.00	0	0	\$0.00	72	72	\$1,440.00	0	72	\$0.00
5249	Temp Sediment Control Fence (Remove)	780.00	LF	\$ 6.00	\$4,680.00	0	0	\$0.00	780	780	\$4,680.00	0	780	\$0.00
5249	Temp Sediment Control Fence (Remove)	780.00	LF	\$ 3.00	\$2,340.00	0	0	\$0.00	780	780	\$2,340.00	0	780	\$0.00
530	Turnouts (Asph-Conc-Pav)	72.00	SY	\$ 25.00	\$1,800.00	0	0	\$0.00	72	72	\$1,800.00	0	72	\$1,800.00
Drainage														
464	RCP (CL III) (18")	40	LF	\$ 20.00	\$800.00	0	0	\$0.00	40	40	\$800.00	0	40	\$0.00
464	RCP (CL III) (15")	604	LF	\$ 10.00	\$6,040.00	0	0	\$0.00	604	604	\$6,040.00	0	604	\$2,600.00
467	Safety End Treatment	2	EA	\$ 500.00	\$1,000.00	0	0	\$0.00	2	2	\$1,000.00	0	2	\$0.00
530	Driveways (TY PRB-1) (ACPT) (1")	598	SY	\$ 15.00	\$8,970.00	0	0	\$0.00	598	598	\$8,970.00	0	598	\$0.00
					SUBTOTAL	\$89,593.00								
					Totals:	\$41,455.50								
					Roadway:	\$33,615.50								
					Drainage:	\$7,840.00								
					PROJECT TOTAL	\$175,471.85								
					Totals:	\$74,760.85								
					Roadway:	\$69,570.85								
					Drainage:	\$5,190.00								
					PROJECT TOTALS:	\$52,573.50								
					Roadway:	\$39,883.50								
					Drainage:	\$12,690.00								
					PROJECT TOTALS:	\$55,954.10								
					Roadway:	\$43,154.10								
					Drainage:	\$12,800.00								

TOTAL TO DATE:
 Roadway: \$152,608.45
 Drainage: \$30,680.00
 Total: \$183,288.45

Prepared and Checked by: 
 Signature: 
 Printed Name: Ricardo Hinojosa, P.E.

Date: 11-21-68

Estimate Quantity Update Worksheet
 Walton Subdivision and Chula Vista Subdivision
 Colonia Access Program Project - Precinct No.3
 CAP-08-007-03-26 LRM
 Contractor: Asago Construction
DAJ

Item No.	Description	Quantity	Unit	Unit Price	Project Amount	RFP 1		RFP 2		RFP 3				
						Monthly Quantity	Quantity to Date	Item Cost (Monthly)	Monthly Quantity	Quantity to Date	Item Cost (Monthly)	Monthly Quantity	Quantity to Date	Item Cost (Monthly)
WALTON SUBDIVISION														
Roadway														
100	Preparing ROW	12.36	STA	\$ 750.00	\$9,270.00	12.36	12.36	\$9,270.00	0	12.36	\$0.00	0	12.36	\$0.00
134	Backfill	12.36	STA	\$ 750.00	\$9,270.00	12.36	12.36	\$9,270.00	0	12.36	\$0.00	0	12.36	\$0.00
247	Flex Base (8")	854.45	CY	\$ 5.00	\$4,272.25	854.45	854.45	\$4,272.25	0	854.45	\$0.00	0	854.45	\$0.00
251	Reworking Base Material (DC) (TY D CL2)	854.44	CY	\$ 5.00	\$4,272.20	854.44	854.44	\$4,272.20	0	854.44	\$0.00	0	854.44	\$0.00
310	Prime Coat (MC-30)	663.40	GAL	\$ 6.00	\$3,980.40	663.4	663.4	\$3,980.40	0	663.4	\$0.00	0	663.4	\$0.00
340	Asphalt Concrete Pavement Type "D"	3,317.00	SY	\$ 10.00	\$33,170.00	3317	3317	\$33,170.00	0	3317	\$0.00	-66.34	3250.66	-\$663.40
502	Barricades, Signs & Traffic Handling	1.50	MO	\$ 1,000.00	\$1,500.00	1	1	\$1,000.00	0.5	1.5	\$500.00	0	1.5	\$0.00
506	Construction Exits (TY 2) (Install)	72.00	SY	\$ 40.00	\$2,880.00	72	72	\$2,880.00	0	72	\$0.00	0	72	\$0.00
5249	Temp Sediment Control Fence (Remove)	182.00	LF	\$ 8.00	\$1,456.00	182	182	\$1,456.00	0	182	\$0.00	0	182	\$0.00
5249	Temp Sediment Control Fence (Remove)	182.00	LF	\$ 4.00	\$728.00	0	0	\$0.00	182	182	\$728.00	0	182	\$0.00
530	Turnouts (Asph-Conc-Pav)	72.00	SY	\$ 50.00	\$3,600.00	0	0	\$0.00	72	72	\$3,600.00	0	72	\$0.00
Drainage														
464	RCP (CL III) (18")	48	LF	\$ 25.00	\$1,200.00	48	48	\$1,200.00	0	48	\$0.00	0	48	\$0.00
464	RCP (CL III) (15")	166	EA	\$ 13.00	\$2,158.00	166	166	\$2,158.00	0	166	\$0.00	82	248	\$1,230.00
467	Safety End Treatment	2	EA	\$ 750.00	\$1,500.00	2	2	\$1,500.00	0	2	\$0.00	0	2	\$0.00
530	Driveways (TY PRB-1) (ACCP) (1")	194	SY	\$ 25.00	\$4,850.00	0	0	\$0.00	194	194	\$4,850.00	0	194	\$0.00
SUBTOTAL					\$85,878.85	Totals:		\$74,760.85	Totals:		\$11,118.00	Totals:		\$566.60
						Roadway:		\$69,570.85	Roadway:		\$6,268.00	Roadway:		-\$663.40
						Drainage:		\$5,190.00	Drainage:		\$4,850.00	Drainage:		\$1,230.00

Need Eng. Signature
Norma Needs
to increase \$
on Walton 01
Call Drainage 605-783

ASAGO CONSTRUCTION

"QUALITY AND SERVICE"



RAÚL IGLESIAS
Manager

ASAGO, LLC
2113 Pecos
Mission, TX 78572
(956) 607-0741 office
(956) 585-7040 fax
iglesias@hiline.net

November 5, 2008

Mr. Reynaldo Robles, P.E.
Hinojosa Engineering
108 W. 18th St.
Mission, TX 78572

RE: Hidalgo County Colonia Access Program
Drainage and Paving Construction at Chula Vista and Walton Subdivision
P.O.: 605322

Mr. Robles:

The following is the list of suppliers used in the above mentioned project as per the County's request:


Valley Caliche Products

P.O. Box 1086, Mission, TX 78573

956-581-2751

If you have any questions, please call me at (956) 607-0741

Best Regards,



Raul Iglesias, Manager

PARTIAL/FINAL WAIVER OF LIEN

THE STATE OF TEXAS

COUNTY OF HIDALGO

The undersigned contracted with _____ Hidalgo County
_____ to furnish Road and Drainage Construction
in connection with certain improvements to real property located in Chula Vista and Walton Subdivision
County, Texas, and owned by Hidalgo County
Which improvements are described as followed:

Road and Drainage Construction for Chula Vista and Walton Subdivision

In consideration of Pay Estimate No. 3 in the amount of Fifty Thousand Three Hundred
Fifty-Eight Dollars and Sixty-Nine Cents (\$ 50,358.69) and other good and
valuable consideration, the receipt and sufficiency of which is hereby acknowledged and confessed, the
undersigned does hereby waive and release any mechanic's lien or materialmen's lien or claims of lien that
the undersigned has or hereafter has of the above mentioned real property on account of any labor
performed or materials furnished or to be furnished or labor performed and materials furnished by the
undersigned pursuant to the above-mentioned contract or any constitutional lien that the undersigned may
have.

Undersigned hereby guarantees that all bids for labor performed and/or materials furnished in the erection
and construction of such improvements on the Property have been fully paid and satisfied and Undersigned
does further guarantee that if for any reason a lien or liens are filed for material or labor against said
Property arising out of any bills for material or labor in connection with the erection or construction of said
improvements thereon, Undersigned will obtain a settlement of such lien or liens and a proper release
thereof shall be obtained.

ASAGO, LLC, DBA, ASAGO CONSTRUCTION


[Signature]
CONTRACTOR

By: Raul Iglesias, Manager
TITLE

SWORN TO AND SUBSCRIBED BEFORE ME, on this the 20th day of November, 20 08 to
certify which witness my hand and seal of office.

[Signature]
NOTARY PUBLIC in and for the State of Texas

My Commission Expires: November 21, 2009



Contract Time Statement

ESTIMATE NO. 3 CONTRACTOR Asago LLC, dba Asago Construction

PROJECT NO. C-CAP-08-007-04-22 COUNTY Hidalgo DATE WORK BEGAN 7/3/2008

TIME COMPUTED FROM September to November DATE WORK COMPLETED _____

MONTH	DATE OR DAYS	WORKING DAYS CHARGED	DAYS CREDITED AND REASONS THEREFORE
September	1	1	
	2	1	
	3	1	
	4	1	
	5	1	
	6	1	
	7	1	
	8	1	
	9	1	
	10	1	
	11	1	
	12	1	
	13		1 Waiting on Change Order
	14		1 Waiting on Change Order
	15		1 Waiting on Change Order
	16		1 Waiting on Change Order
	17		1 Waiting on Change Order
	18		1 Waiting on Change Order
	19		1 Waiting on Change Order
	20		1 Waiting on Change Order
	21		1 Waiting on Change Order
	22		1 Waiting on Change Order
	23		1 Waiting on Change Order
	24		1 Waiting on Change Order
	25		1 Waiting on Change Order
	26		1 Waiting on Change Order
	27		1 Waiting on Change Order
	28		1 Waiting on Change Order
	29		1 Waiting on Change Order
	30		1 Waiting on Change Order
October	1		1 Waiting on Change Order
	2		1 Waiting on Change Order
	3		1 Waiting on Change Order
	4		1 Waiting on Change Order
	5		1 Waiting on Change Order
	6		1 Waiting on Change Order
TOTALS		12	

NO. OF CONTRACT WORKING DAYS _____ NO. WORKING DAYS CHARGED TO DA _____ 56

ASSESSED LIQUIDATED DAMAGES: NO. _____ PER DAY\$ _____ TOTALS _____

CERTIFIED AS CORRECT (ONE COPY HAS BEEN GIVEN TO THE *[Signature]* RESIDENT ENGINEER

INSTRUCTIONS: PROJECT IDENTIFICATION SHOULD COVER CONTRACT, THE CREDITED AND REASONS THEREFORE MUST CONFORM TO PROVISIONS OF CONTRACT, NO HOLIDAY CREDIT ALLOWED FOR PRECEDINGS OR FOLLOWING LEGAL HOLIDAYS. TIME SUSPENDED AND RESUMED MUST BE SUPPORTED BY COPY EACH OF LETTERS TO CONTRACTOR DATED ON OR BEFORE EFFECTIVE DATE. TIME E MUST BE INDICATED AND REFERENCED TO RELATED PROVISION OF CONTRACT.

CHANGE ORDER

NO. 1

PROJECT: Walton and Chula Vista Subdivision

DATE OF ISSUANCE: 8/29/2008

OWNER: Hidalgo County Precinct No.3
ADDRESS: 301 East State Street
 Pharr, Tx 78577

OWNER'S PROJECT NO.: CAP-08-007-04-22 LRM

CONTRACTOR: Asago Construction
ADDRESS: 2113 Pecos
 Mission, TX 78572

ENGINEER: Hinojosa Engineering, Inc

CONTRACT FOR: \$175,471.85

ENGINEER'S PROJECT NO.: 06-192


You are hereby directed to make the following changes in the Contract Documents.

Description: Per Precinct 3 field directive/recommendation, 15" RCP was extended further under driveways, and lime stabilization was added to portion of Chula Vista with storm sewer drain inlets due to runoff detention time in roadside ditches

Purpose: Final Quantitative Adjustments.

Attachments:


CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price: <u>\$175,471.85</u>	Original Contract Time: <u>90 working days</u> days
Previous Change Order No.s: <u>0</u> <u>\$0.00</u>	Change from Previous Change Orders <u>0 working days</u> days
Contract Price prior to this Change Order <u>\$175,471.85</u>	Contract Time prior to this Change Order <u>0 working days</u> days
Net Increase of this Change Order <u>\$8,480.00</u>	Net Increase of this Change Order <u>0 working days</u> days
Contract Price with all approved Change Orders <u>\$183,951.85</u>	Contract Time with all approved Change Orders <u>90 working days</u> days

APPROVED: 

 Owner
 Hidalgo County Judge

OCT 07 2008


 Date


APPROVED: 


 Contractor
 Asago Construction

9/25/08

 Date

INVOICE RECEIVED BY: 
 _____ ON 9/25/08

GOODS/SERVICES RECEIVED BY: 
 _____ ON 9/25/08

RECOMMENDED: 

 Engineer
 Hinojosa Engineering, Inc.

9-24-08

 Date

Tabulation Change Order No.1
 Walton Subdivision and Chula Vista Subdivision
 Colonia Access Program Project - Precinct No.3
 CAP-08-007-03-26 LRM
 Contractor: Asago Construction

Item No.	Description	ORIGINAL BID				CHANGE ORDER NO.1				(+/-) Increase/(-) Decrease
		Quantity	Unit	Unit Price	Project Amount	Quantity	Unit Price	Total		
WALTON SUBDIVISION										
Roadway										
100	Preparing ROW	12.36	STA	\$ 750.00	\$ 9,270.00	12.36	\$ 750.00	\$ 9,270.00	\$ 0.00	\$ 0.00
134	Backfill	12.36	STA	\$ 750.00	\$ 9,270.00	12.36	\$ 750.00	\$ 9,270.00	\$ 0.00	\$ 0.00
247	Flex Base (6")	854.45	CY	\$ 5.00	\$ 4,272.25	854.45	\$ 5.00	\$ 4,272.25	\$ 0.00	\$ 0.00
261	Reworking Base Material (DC) (TY D CL2)	854.44	CY	\$ 5.00	\$ 4,272.20	854.44	\$ 5.00	\$ 4,272.20	\$ 0.00	\$ 0.00
310	Prime Coat (MC-30)	683.40	GAL	\$ 6.00	\$ 3,980.40	683.40	\$ 6.00	\$ 3,980.40	\$ 0.00	\$ 0.00
340	Asphalt Concrete Pavement Type "D"	3,317.00	SY	\$ 10.00	\$ 33,170.00	3,317.00	\$ 10.00	\$ 33,170.00	\$ 0.00	\$ 0.00
502	Barricades, Signs & Traffic Handling	1.50	MO	\$ 1,000.00	\$ 1,500.00	1.50	\$ 1,000.00	\$ 1,500.00	\$ 0.00	\$ 0.00
506	Construction Exits (TY 2) (Install)	72.00	SY	\$ 40.00	\$ 2,880.00	72.00	\$ 40.00	\$ 2,880.00	\$ 0.00	\$ 0.00
506	Construction Exits (TY 2) (Remove)	72.00	SY	\$ 20.00	\$ 1,440.00	72.00	\$ 20.00	\$ 1,440.00	\$ 0.00	\$ 0.00
5249	Temp Sediment Control Fence	182.00	LF	\$ 8.00	\$ 1,456.00	182.00	\$ 8.00	\$ 1,456.00	\$ 0.00	\$ 0.00
5249	Temp Sediment Control Fence (Remove)	182.00	LF	\$ 4.00	\$ 728.00	182.00	\$ 4.00	\$ 728.00	\$ 0.00	\$ 0.00
530	Turnouts (Asph-Conc.-Pav)	72.00	SY	\$ 50.00	\$ 3,600.00	72.00	\$ 50.00	\$ 3,600.00	\$ 0.00	\$ 0.00
Drainage										
464	RCP (CL III) (18")	48	LF	\$ 25.00	\$ 1,200.00	48	\$ 25.00	\$ 1,200.00	\$ 0.00	\$ 0.00
464	RCP (CL III) (15")	166	LF	\$ 15.00	\$ 2,490.00	248	\$ 15.00	\$ 3,720.00	\$ 1,230.00	\$ 1,230.00
467	Safety End Treatment	2	EA	\$ 750.00	\$ 1,500.00	2	\$ 750.00	\$ 1,500.00	\$ 0.00	\$ 0.00
530	Driveways (Ty PRB-1) (ACP) (1")	194	SY	\$ 25.00	\$ 4,850.00	194	\$ 25.00	\$ 4,850.00	\$ 0.00	\$ 0.00
									Totals:	\$67,108.85
									Totals:	\$65,878.85

Item No.	Description	Quantity	Unit	Unit Price	Project Amount	Quantity	Unit Price	Total	(+) Increase / (-) Decrease
CHULA VISTA SUBDIVISION									
Roadway									
100	Preparing ROW	14.45	STA	\$ 650.00	\$9,392.50	14.45	\$ 650.00	\$9,392.50	\$0.00
134	Backfill	14.45	STA	\$ 600.00	\$8,670.00	14.45	\$ 600.00	\$8,670.00	\$0.00
247	Flex Base (6")	999.00	CY	\$ 4.00	\$3,996.00	999.00	\$ 4.00	\$3,996.00	\$0.00
261	Reworking Base Material (DC) (TY D CL2)	999.00	CY	\$ 3.00	\$2,997.00	999.00	\$ 3.00	\$2,997.00	\$0.00
260	Lime Treated Subgrade	-	SY	\$ 3.00	\$0.00	1.550	\$ 3.00	\$4,650.00	\$ 4,650.00
310	Prime Coat (MC-30)	839.70	GAL	\$ 5.00	\$4,198.50	839.70	\$ 5.00	\$4,198.50	\$0.00
340	Asphalt Concrete Pavement Type "D"	4,127.00	SY	\$ 7.00	\$28,889.00	4,127.00	\$ 7.00	\$28,889.00	\$0.00
502	Barricades, Signs & Traffic Handling	1.50	MO	\$ 1,000.00	\$1,500.00	1.50	\$1,000.00	\$1,500.00	\$0.00
508	Construction Exits (TY 2) (Install)	72.00	SY	\$ 40.00	\$2,880.00	72.00	\$ 40.00	\$2,880.00	\$0.00
506	Construction Exits (TY 2) (Remove)	72.00	SY	\$ 20.00	\$1,440.00	72.00	\$ 20.00	\$1,440.00	\$0.00
5248	Temp Sediment Control Fence	780.00	LF	\$ 6.00	\$4,680.00	780.00	\$ 6.00	\$4,680.00	\$0.00
5249	Temp Sediment Control Fence (Remove)	780.00	LF	\$ 3.00	\$2,340.00	780.00	\$ 3.00	\$2,340.00	\$0.00
530	Tumouls (Asph-Conc.-Pav)	72.00	SY	\$ 25.00	\$1,800.00	72.00	\$ 25.00	\$1,800.00	\$0.00
Drainage									
464	RCP (CL III) (18")	40	LF	\$ 20.00	\$800.00	40	\$ 20.00	\$800.00	\$0.00
464	RCP (CL III) (15")	604	LF	\$ 10.00	\$6,040.00	604	\$ 10.00	\$6,040.00	\$2,600.00
487	Safety End Treatment	2	EA	\$ 500.00	\$1,000.00	2	\$ 500.00	\$1,000.00	\$0.00
530	Driveways (TY PRB-1) (ACP) (1")	598	SY	\$ 15.00	\$8,970.00	598	\$ 15.00	\$8,970.00	\$0.00
		Total			\$89,593.00	Total		\$96,843.00	\$7,250.00

Total Base Bid: \$175,471.85
Change Order No.1 Total: \$183,951.85 \$8,480.00

Original Contract Amount: 175,471.85
Change Order No.1: 8,480.00
New Contract Amount: 183,951.85

Signature: 
Printed Name: Ricardo Hinojosa, P.E.

Date: 9.24.08

Prepared and Checked by:

SCHEDULE OF VALUE

ESTIMATE 3

CONTRACTOR: Asago, LLC

PROJECT: Chula Vista & Walton Subd. Road & Drainage DATE: 11/6/2008

2113 Pecos

OWNER: Hidalgo County Precinct No. 3 PERIOD: 9/01/2008 to 11/05/2008

Mission, TX 78572

DESCRIPTION	PLAN	UNIT	UNIT BID PRICE	TOTAL BID PRICE	PREV QTY	QTY. THIS PERIOD	AMOUNT THIS PERIOD	QTY. COMP. TO DATE	AMOUNT TO DATE	% COMP
Chula Vista Subdivision										
1.- Preparing R.O.W.	14.45	STA	\$650.00	\$9,392.50	14.45	0	\$0.00	14.45	\$9,392.50	100.00%
2.- Backfill (Type A)	14.45	STA	\$600.00	\$8,670.00	14.45	0.00	\$0.00	14.45	\$8,670.00	100.00%
3.- Flexible Base 8" (Type D Grade VI)	999	CY	\$4.00	\$3,996.00	999	0	\$0.00	999	\$3,996.00	100.00%
4.- Reworking Base Material (DC) (TY D CL2)	999	CY	\$3.00	\$2,997.00	999	0	\$0.00	999	\$2,997.00	100.00%
5.- Asphalt Material (MC-30)	839.7	GAL	\$5.00	\$4,198.50	0	840	\$4,198.50	840	\$4,198.50	100.00%
6.- Asphalt Concrete (Type "D")	4.127	SY	\$7.00	\$28,889.00	0	4.127	\$28,889.00	4.127	\$28,889.00	100.00%
7.- Barricades, Signs & Traffic Handling	1.5	MO	\$1,000.00	\$1,500.00	1.00	0.5	\$500.00	1.50	\$1,500.00	100.00%
8.- Construction Exists (TY 2) (Install)	72	SY	\$40.00	\$2,880.00	72	0	\$0.00	72	\$2,880.00	100.00%
9.- Construction Exists (TY 2) (Remove)	72	SY	\$20.00	\$1,440.00	0	72	\$1,440.00	72	\$1,440.00	100.00%
10.- Temporary Sediment Control Fence (Install)	780	LF	\$6.00	\$4,680.00	780	0	\$0.00	780.0	\$4,680.00	100.00%
11.- Temporary Sediment Control Fence (Remove)	780	LF	\$3.00	\$2,340.00	0	780	\$2,340.00	780	\$2,340.00	100.00%
12.- Turnouts (Asphalt, Concrete, Pavement) (PBS-2)	72	SY	\$25.00	\$1,800.00	0	72	\$1,800.00	72	\$1,800.00	100.00%
13.- RCP (CL III) (18")	40	LF	\$20.00	\$800.00	40	0	\$0.00	40	\$800.00	100.00%
14.- RCP (CL III) (15")	864	LF	\$10.00	\$8,640.00	604	260	\$2,600.00	864	\$8,640.00	100.00%
15.- Safety End Treatment (Pre-Cast)	2	EA	\$500.00	\$1,000.00	2	0	\$0.00	2	\$1,000.00	100.00%
16.- Driveways (Asphalt, Concrete, Pavement)	598	SY	\$15.00	\$8,970.00	0	598	\$8,970.00	598	\$8,970.00	100.00%
17.- Lime Treatment for Subgrade Material	0	SY	\$3.00	\$4,650.00	0	1,550	\$4,650.00	1,550	\$4,650.00	100.00%
Subtotal Chula Vista Subdivision				\$96,843.00			\$55,387.50		\$96,843.00	100.00%

Schedule of Values Continued

DESCRIPTION	PLAN	UNIT	UNIT BID PRICE	TOTAL BID PRICE	PREV QTY	QTY. THIS PERIOD	AMOUNT THIS PERIOD	QTY. COMP. TO DATE	AMOUNT TO DATE	% COMP
-------------	------	------	----------------	-----------------	----------	------------------	--------------------	--------------------	----------------	--------

Subtotal Chula Vista Subdivision

\$96,843.00

\$55,387.50

\$66,843.00

100.00%

Walton Subdivision

1.- Preparing R.O.W.		12.36 STA	\$750.00	\$9,270.00	12.36	0.00	\$0.00	12.36	\$9,270.00	100.00%
2.- Backfill (Type A)		12.36 STA	\$750.00	\$9,270.00	12.36	0.00	\$0.00	12.36	\$9,270.00	100.00%
3.- Flexible Base 8" (Type D Grade VI)		854.45 CY	\$5.00	\$4,272.25	854.45	0.00	\$0.00	854.45	\$4,272.25	100.00%
4.- Reworking Base Material (DC) (TY D CL2)		854.44 CY	\$5.00	\$4,272.20	854.44	0.00	\$0.00	854.44	\$4,272.20	100.00%
5.- Asphalt Material (MC-30)		663.4 GAL	\$6.00	\$3,980.40	663.40	0.00	\$0.00	663.40	\$3,980.40	100.00%
6.- Asphalt Concrete (Type "D")		3,317 SY	\$10.00	\$33,170.00	3,317.00	-66.34	-\$663.40	3,250.66	\$32,506.60	98.00%
7.- Barricades, Signs & Traffic Handling		1.5 MO	\$1,000.00	\$1,500.00	1.50	0.00	\$0.00	1.50	\$1,500.00	100.00%
8.- Construction Exists (TY 2) (Install)		72 SY	\$40.00	\$2,880.00	72.00	0.00	\$0.00	72.00	\$2,880.00	100.00%
9.- Construction Exists (TY 2) (Remove)		72 SY	\$20.00	\$1,440.00	72.00	0.00	\$0.00	72.00	\$1,440.00	100.00%
10.- Temporary Sediment Control Fence (Install)		182 LF	\$8.00	\$1,456.00	182.00	0.00	\$0.00	182.00	\$1,456.00	100.00%
11.- Temporary Sediment Control Fence (Remove)		182 LF	\$4.00	\$728.00	182.00	0.00	\$0.00	182.00	\$728.00	100.00%
12.- Turnouts (Asphalt, Concrete, Pavement) (PBS-2)		72 SY	\$50.00	\$3,600.00	72.00	0.00	\$0.00	72.00	\$3,600.00	100.00%
13.- RCP (CL III) (18")		48 LF	\$25.00	\$1,200.00	48.00	0.00	\$0.00	48.00	\$1,200.00	100.00%
14.- RCP (CL III) (15")		248 LF	\$15.00	\$3,720.00	166.00	82.00	\$1,230.00	248.00	\$3,720.00	100.00%
15.- Safety End Treatment (Pre-Cast)		2 EA	\$750.00	\$1,500.00	2.00	0.00	\$0.00	2.00	\$1,500.00	100.00%
16.- Driveways (Asphalt, Concrete, Pavement)		194 SY	\$25.00	\$4,850.00	194.00	0.00	\$0.00	194.00	\$4,850.00	100.00%
Subtotal Walton Subdivision				\$87,108.85					\$66,445.45	99.24%
TOTAL				\$183,951.85			\$55,954.10		\$183,288.45	99.64%

Submitted by:
Asago, LLC


Date 11/20/08

Approved by:
Hinojosa Engineering


Date 11-21-08

CONTRACT AMOUNT	\$175,471.85
CHANGE ORDERS	\$8,480.00
CURRENT CONTRACT TOTAL	\$183,951.85
TOTAL COMPLETED TO DATE	\$183,288.45
MATERIALS STORED ON SITE	\$0.00
LESS RETAINAGE	\$18,328.85
LESS PREVIOUS ESTIMATE PAY	\$14,600.92
NET DUE THIS ESTIMATE PAY	\$50,358.69

HIDALGO COUNTY
COLONIA ACCESS PROGRAM

PROJECT - REQUEST FOR PAYMENT

City/Precinct: Precinct No. 3
 Project Name: Road & Drainage Const. at Chula Vista and Walton Subdivision
 Contractor: Asago Construction
 Address: 2113 Pecos
 Address: _____
 City/State: Mission, TX ZIP: 78572

Purchase Order: 605322
 Date: 11/5/2008
 Request for Payment No: 3

Original Contract Amount	\$	<u>175,471.85</u>
Net Changes by Change Order	\$	<u>8,480.00</u>
Total Contract Amount to Date	\$	<u>183,951.85</u>

Estimated % Project Completion to Date: <u>99.64%</u>		
Total Completed to Date	\$	<u>183,288.45</u>
Add: Materials on Hand (verified by Engineer	\$	<u>0.00</u>
Total Contract Earned	\$	<u>183,288.45</u>
Less: Retainage 10 %	\$	<u>18,328.85</u>
New Contract Earned	\$	<u>164,959.61</u>
Less: Previous Request for Payments	\$	<u>114,600.92</u>
Total Amount Due This Request	\$	<u>50,358.69</u>

Please accept the attached contractor's invoice as supporting documentation for this request for payment. The project (is), (is not) on schedule as per contract time allowed.

[Signature] 11/20/08
 PREPARED BY (CONTRACTOR) DATE

[Signature] 11-21-08
 APPROVED BY (ENGINEER) DATE

 APPROVED BY COUNTY DATE

FORM-UCP-10

Revised: 10/30/96



L&G Engineering Laboratory

Construction Material Testing
Geotechnical Engineering

2100 W. Expressway 83 Mercedes, TX 78570 (956) 565-0760
900 S. Stewart Rd. Ste. 6 Mission, TX 78572 (956) 583-7117

SIEVE ANALYSIS TEST REPORT

Project Description: Chula Vista Subdivision
Client: Hidalgo County Pct. 3
Engineer: Hinojosa Engineering
Contractor: Asago Construction

L&G Project Number: L37807
L&G Report Number: R006
Sample Date: 08/30/2008
Date Reported: 09/03/2008

Field Number: B. Material #1
Description: Base Material

Page 1 of 1

<u>Sieve</u>	<u>% Retained</u>	<u>Low</u>	<u>High</u>
2 in	0	0	0
1/2 in	25	20	60
No. 4	59	40	75
No. 40	90	70	90

Remarks: **Texas Wet Ball Mill Value - 41%**
Test Method (As Applicable): Tex Method 401-A

Orig: Hidalgo County Pct. 3 (Mission, TX)
(1-cc copy)
1-cc Hinojosa Engineering
1-cc Asago Construction Attn: Joe Borjas
1-cc Laboratory

Respectfully Submitted,
L&G Engineering Laboratory

Orlando A. De Leon, Laboratory Manager



L&G Engineering Laboratory

Construction Material Testing
Geotechnical Engineering

2100 W. Expressway 83 Mercedes, TX 78570 (956) 565-0760
900 S. Stewart Rd. Ste. 6 Mission, TX 78572 (956) 583-7117

FIELD DENSITIES TEST REPORT

Project Description: Chula Vista Subdivision
Client: Hidalgo County Pct. 3
Engineer: Hinojosa Engineering
Contractor: Asago Construction

L&G Project Number: L37807
L&G Report Number: R007
Sample Date: 09/05/2008
Date Reported: 09/05/2008

Page 1 of 1

Material Description	Base Material / Caliche		
Required % Proctor	98	Moisture Tolerance	-2 + 3
	Proctor No	Optimum % Moisture	Opt. Density, LB/CF
	CALICHE 1	14.5	116.5

Test No.	Test Location	Proctor No	Moisture Content	Dry Density	Percent Compaction	Inches
1	Chula Vista Dr. 4' S. of Centerline 1000' W. of Bentsen Palm Dr.	CALICHE 1	12.5%	118.6 pcf	101.8% (Pass)	8"
2	Chula Vista Dr. 5' N. of Centerline 650' W. of Bentsen Palm Dr.	CALICHE 1	13.6%	119.2 pcf	102.3% (Pass)	8"
3	Chula Vista Dr. Centerline 100' W. of Bentsen Palm Dr.	CALICHE 1	14.2%	120.5 pcf	103.4% (Pass)	8"


Remarks: Test results are in general compliance with the project specifications except as noted.
Test Methods: ASTM D2922, D3017

Orig: Hidalgo County Pct. 3 (Mission, TX)
(1-cc copy)
1-cc Hinojosa Engineering
1-cc Asago Construction Attn: Joe Borjas
1-cc Laboratory

Respectfully Submitted,
L&G Engineering Laboratory

Orlando A. De Leon, Laboratory Manager

06-204

 L & G Engineering Laboratory Construction Material Testing	Notice of Failing Field Density Tests
--	--

	Date Tests Performed: 10/27/2008
--	----------------------------------

To: Hidalgo County Pct. 3 Attn: Mr. Agapito Vargas	Mr. Orlando De Leon Laboratory Manager
---	---

Phone:	956-787-1891	Phone:	956-583-7117
--------	--------------	--------	--------------

Fax:	956-787-4683	Fax:	956-583-7116
------	--------------	------	--------------

Ref.: Tx Dot 2nd Call Colonias	L&G Proj. No.: L37807
--------------------------------	-----------------------

<input type="checkbox"/> Failing Density Report 001	<input type="checkbox"/> Please Comment
---	---

Project Name: <u>Chula Vista</u>	Maximum Dry Density: <u>116.5</u>
Area/Location Tested: <u>Roadway</u>	Opt. Moisture Content: <u>14.5%</u>
Material Tested: <u>Base Material</u>	% Density Required: <u>98%</u>

Failing Test Results		
Failing Test Locations	% of Max. Density	% Moisture
Chula Vista St. 1000' West of Bentsen Palm Intersection 1' N. of CL	97.0	16.3%

RECEIVED

NOV 06 2008

BY: na

Comments: Test failed due to low compaction.

Copies: Ricardo Hinojosa Engineering(fax)956-581-2074

Asago Construction(fax)956-585-7040



L&G Engineering Laboratory

Construction Material Testing
Geotechnical Engineering

2100 W. Expressway 83 Mercedes, TX 78570 (956) 565-0760
900 S. Stewart Rd. Ste. 10 Mission, TX 78572 (956) 583-7117

PROCTOR TEST REPORT

Project Description: Chula Vista Subdivision
Client: Hidalgo County Pct. 3
Engineer: Hinojosa Engineering
Contractor: Asago Construction

L&G Project Number: L37807
L&G Report Number: R001
Sample Date: 08/13/2008
Date Reported: 08/13/2008

Field Number: In-situ Subg #1

Page 1 of 2

Compaction Method: ASTM D-1557

Specific Gravity: 2.65


Material Description: In-situ Subgrade

Liquid Limit: 25
Plastic Limit: 17
Plasticity Index: 8
% Passing No. 200: 0.0
Group Symbol: CL

Specimen No.:	1	2	3	4
Moisture, %:	7.9	11.5	14.4	16.7
Dry Density (pcf):	93.2	101.2	101.2	96.5

Maximum Dry Density in P.C.F.: 102.0

Optimum Moisture (%): 13.0



Remarks: Sample was obtained 1000' West of Bentsen Palm Dr. / Minus 200 Not Performed
Test Method: TxDot 114-E , ASTM D 4318

Orig: Hidalgo County Pct. 3 (Mission, TX) (1-cc copy)
1-cc Hinojosa Engineering
1-cc Asago Construction Attn: Joe Borjas
1-cc Laboratory

Respectfully Submitted,
L&G Engineering Laboratory

Orlando A. De Leon, Laboratory Manager


**PROCTOR
 TEST REPORT**

Project Description: Chula Vista Subdivision
 Client: Hidalgo County Pct. 3
 Engineer: Hinojosa Engineering
 Contractor: Asago Construction

L&G Project Number: L37807
 L&G Report Number: R001
 Sample Date: 08/13/2008
 Date Reported: 08/13/2008

Field Number: In-situ Subg #1

Page 2 of 2



Orig: Hidalgo County Pct. 3 (Mission, TX) (1-cc copy)
 1-cc Hinojosa Engineering
 1-cc Asago Construction Attn: Joe Borjas
 1-cc Laboratory

Respectfully Submitted,
 L&G Engineering Laboratory

Orlando A. De Leon, Laboratory Manager



L&G Engineering Laboratory

Construction Material Testing
Geotechnical Engineering

2100 W. Expressway 83 Mercedes, TX 78570 (956) 565-0760
900 S. Stewart Rd. Ste. 10 Mission, TX 78572 (956) 583-7117

PROCTOR TEST REPORT

Project Description: Chula Vista Subdivision
Client: Hidalgo County Pct. 3
Engineer: Hinojosa Engineering
Contractor: Asago Construction

L&G Project Number: L37807
L&G Report Number: R002
Sample Date: 08/15/2008
Date Reported: 08/15/2008

Field Number: Salvage Base #1

Page 1 of 2


Compaction Method: ASTM D-1557
Material Description: Salvage Base

Specific Gravity: 2.65

Liquid Limit: 24
Plastic Limit: 17
Plasticity Index: 7
% Passing No. 200: 0.0
Group Symbol: CL

Specimen No.:	1	2	3	4
Moisture, %:	5.1	8.9	12.9	14.0
Dry Density (pcf):	119.8	125.2	120.2	116.1

Maximum Dry Density in P.C.F.: 125.5
Optimum Moisture (%): 9.5



Remarks: Sample was obtained 200' E. of dead end / Minus 200 Not Performed
Test Method: Tx Dot 114-E

Orig: Hidalgo County Pct. 3 (Mission, TX) (1-cc copy)
1-cc Hinojosa Engineering
1-cc Asago Construction Attn: Joe Borjas
1-cc Laboratory

Respectfully Submitted,
L&G Engineering Laboratory


PROCTOR TEST REPORT

Project Description: Chula Vista Subdivision
 Client: Hidalgo County Pct. 3
 Engineer: Hinojosa Engineering
 Contractor: Asago Construction

L&G Project Number: L37807
 L&G Report Number: R002
 Sample Date: 08/15/2008
 Date Reported: 08/15/2008

Field Number: Salvage Base #1

Page 2 of 2



Orig: Hidalgo County Pct. 3 (Mission, TX) (1-cc copy)
 1-cc Hinojosa Engineering
 1-cc Asago Construction Attn: Joe Borjas
 1-cc Laboratory

Respectfully Submitted,
 L&G Engineering Laboratory



L&G Engineering Laboratory
 Construction Material Testing
 Geotechnical Engineering

2100 W. Expressway 83 Mercedes, TX 78570 (956) 565-0760
 900 S. Stewart Rd. Sta. 10 Mission, TX 78572 (956) 583-7117

**PROCTOR
 TEST REPORT**

Project Description: Chula Vista Subdivision
 Client: Hidalgo County Pct. 3
 Engineer: Hinojosa Engineering
 Contractor: Asago Construction

L&G Project Number: L37807
 L&G Report Number: R001
 Sample Date: 08/13/2008
 Date Reported: 08/13/2008

Field Number: In-situ Subg #1

Page 1 of 2


Compaction Method: ASTM D-1557
 Material Description: In-situ Subgrade

Specific Gravity: 2.65

Liquid Limit: 25
 Plastic Limit: 17
 Plasticity Index: 8
 % Passing No. 200: 0.0
 Group Symbol: CL

Specimen No.:	1	2	3	4
Moisture, %:	7.9	11.5	14.4	16.7
Dry Density (pcf):	93.2	101.2	101.2	96.5

Maximum Dry Density in P.C.F.: 102.0
 Optimum Moisture (%): 13.0



Remarks: Sample was obtained 1000' West of Bentsen Palm Dr. / Minus 200 Not Performed
 Test Method: TxDot 114-E , ASTM D 4318

Orig: Hidalgo County Pct. 3 (Mission, TX) (1-cc copy)
 1-cc Hinojosa Engineering
 1-cc Asago Construction Attn: Joe Borjas
 1-cc Laboratory

Respectfully Submitted,
 L&G Engineering Laboratory

Orlando A. De Leon, Laboratory Manager



2100 W. Expressway 83 Mercedes, TX 78570 (956) 565-0760
900 S. Stewart Rd. Sta. 10 Mission, TX 78572 (956) 583-7117


PROCTOR TEST REPORT

Project Description: Chula Vista Subdivision
Client: Hidalgo County Pct. 3
Engineer: Hinojosa Engineering
Contractor: Asago Construction

L&G Project Number: L37807
L&G Report Number: R001
Sample Date: 08/13/2008
Date Reported: 08/13/2008

Field Number: In-situ Subg #1


Page 2 of 2



Orig: Hidalgo County Pct. 3 (Mission, TX) (1-cc copy)
1-cc Hinojosa Engineering
1-cc Asago Construction Attn: Joe Borjas
1-cc Laboratory

Respectfully Submitted,
L&G Engineering Laboratory

Orlando A. De Leon, Laboratory Manager



2100 W. Expressway 83 Mercedes, TX 78570 (956) 565-0760
900 S. Stewart Rd. Ste. 10 Mission, TX 78572 (956) 583-7117

**PROCTOR
TEST REPORT**

Project Description: Chula Vista Subdivision
Client: Hidalgo County Pct. 3
Engineer: Hinojosa Engineering
Contractor: Asago Construction

L&G Project Number: L37807
L&G Report Number: R002
Sample Date: 08/15/2008
Date Reported: 09/03/2008

Field Number: Salvage Base #1

Page 1 of 2


Compaction Method: ASTM D-1557
Material Description: Salvage Base

Specific Gravity: 2.65

Liquid Limit: 24
Plastic Limit: 17
Plasticity Index: 7
% Passing No. 200: 0.0
Group Symbol: CL

Specimen No.:	1	2	3	4
Moisture, %:	5.1	8.9	12.9	14.0
Dry Density (pcf):	119.8	125.2	120.2	116.1

Maximum Dry Density in P.C.F.: 125.5
Optimum Moisture (%): 9.5



Remarks: Sample was obtained 200' E. of dead end / Minus 200 Not Performed
Test Method: Tx Dot 114-E

Orig: Hidalgo County Pct 3 (Mission, TX) (1-cc copy)
1-cc Hinojosa Engineering
1-cc Asago Construction Attn: Joe Borjas
1-cc Laboratory

Respectfully Submitted,
L&G Engineering Laboratory

Orlando A. De Leon, Laboratory Manager



L&G Engineering Laboratory

Construction Material Testing
Geotechnical Engineering

2100 W. Expressway 83 Mercedes, TX 78570 (956) 565-0760
900 S. Stewart Rd. Ste. 10 Mission, TX 78572 (956) 583-7117


PROCTOR TEST REPORT

Project Description: Chula Vista Subdivision
Client: Hidalgo County Pct. 3
Engineer: Hinojosa Engineering
Contractor: Asago Construction

L&G Project Number: L37807
L&G Report Number: R002
Sample Date: 08/15/2008
Date Reported: 09/03/2008

Field Number: Salvage Base #1

Page 2 of 2



Orig: Hidalgo County Pct. 3 (Mission, TX) (1-cc copy)
1-cc Hinojosa Engineering
1-cc Asago Construction Attn: Joe Borjas
1-cc Laboratory

Respectfully Submitted,
L&G Engineering Laboratory

Orlando A. De Leon, Laboratory Manager



L&G Engineering Laboratory

Construction Material Testing
Geotechnical Engineering

2100 W. Expressway, 83 Mercedes, TX 78570 (956) 565-0760
900 S. Stewart Rd. Ste. 10 Mission, TX 78572 (956) 583-7117

PROCTOR TEST REPORT

Project Description: Chula Vista Subdivision
Client: Hidalgo County Pct. 3
Engineer: Hinojosa Engineering
Contractor: Asago Construction

L&G Project Number: L37807
L&G Report Number: R001
Sample Date: 08/13/2008
Date Reported: 08/13/2008

Field Number: In-situ Subg #1

Page 1 of 2


Compaction Method: ASTM D-1557
Material Description: In-situ Subgrade

Specific Gravity: 2.65

Liquid Limit: 25
Plastic Limit: 17
Plasticity Index: 8
% Passing No. 200: 0.0
Group Symbol: CL

Specimen No.:	1	2	3	4
Moisture, %:	7.9	11.5	14.4	16.7
Dry Density (pcf):	93.2	101.2	101.2	96.5

Maximum Dry Density in P.C.F.: 102.0
Optimum Moisture (%): 13.0



Remarks: Sample was obtained 1000' West of Bentsen Palm Dr. / Minus 200 Not Performed
Test Method: TxDot 114-E, ASTM D 4318

Orig: Hidalgo County Pct. 3 (Mission, TX) (1-cc copy)
1-cc Hinojosa Engineering
1-cc Asago Construction Attn: Joe Borjas
1-cc Laboratory

Respectfully Submitted,
L&G Engineering Laboratory

Orlando A. De Leon, Laboratory Manager



L&G Engineering Laboratory

Construction Material Testing
Geotechnical Engineering

2100 W. Expressway 83 Mercedes, TX 78570 (956) 565-0760
900 S. Stewart Rd. Ste. 10 Mission, TX 78572 (956) 583-7117


PROCTOR TEST REPORT

Project Description: Chula Vista Subdivision
Client: Hidalgo County Pct. 3
Engineer: Hinojosa Engineering
Contractor: Asago Construction

L&G Project Number: L37807
L&G Report Number: R001
Sample Date: 08/13/2008
Date Reported: 08/13/2008

Field Number: In-situ Subg #1

Page 2 of 2



Orig: Hidalgo County Pct. 3 (Mission, TX) (1-cc copy)
1-cc Hinojosa Engineering
1-cc Asago Construction Attn: Joe Borjas
1-cc Laboratory

Respectfully Submitted,
L&G Engineering Laboratory

Orlando A. De Leon, Laboratory Manager



L&G Engineering Laboratory

Construction Material Testing
Geotechnical Engineering

2100 W. Expressway 83 Mercedes, TX 78570 (956) 565-0760
900 S. Stewart Rd. Ste. 10 Mission, TX 78572 (956) 583-7117

PROCTOR TEST REPORT

Project Description: Chula Vista Subdivision
Client: Hidalgo County Pct. 3
Engineer: Hinojosa Engineering
Contractor: Asago Construction

L&G Project Number: L37807
L&G Report Number: R002
Sample Date: 08/15/2008
Date Reported: 08/15/2008

Field Number: Salvage Base #1

Page 1 of 2


Compaction Method: ASTM D-1557
Material Description: Salvage Base

Specific Gravity: 2.65

Liquid Limit: 24
Plastic Limit: 17
Plasticity Index: 7
% Passing No. 200: 0.0
Group Symbol: CL

Specimen No.:	1	2	3	4
Moisture, %:	5.1	8.9	12.9	14.0
Dry Density (pcf):	119.8	125.2	120.2	116.1

Maximum Dry Density in P.C.F.: 125.5
Optimum Moisture (%): 9.5



Remarks: Sample was obtained 200' E. of dead end / Minus 200 Not Performed
Test Method: Tx Dot 114-E

Orig: Hidalgo County Pct. 3 (Mission, TX) (1-cc copy)
1-cc Hinojosa Engineering
1-cc Asago Construction Attn: Joe Borjas
1-cc Laboratory

Respectfully Submitted,
L&G Engineering Laboratory




PROCTOR TEST REPORT

Project Description: Chula Vista Subdivision
Client: Hidalgo County Pct. 3
Engineer: Hinojosa Engineering
Contractor: Asago Construction

L&G Project Number: L37807
L&G Report Number: R002
Sample Date: 08/15/2008
Date Reported: 08/15/2008

Field Number: Salvage Base #1

Page 2 of 2



Orig: Hidalgo County Pct. 3 (Mission, TX) (1-cc copy)
1-cc Hinojosa Engineering
1-cc Asago Construction Attn: Joe Borjas
1-cc Laboratory

Respectfully Submitted,
L&G Engineering Laboratory

Border Colonia Access Program
Checklist for Documentation Required for Road Construction

Contractor: Arango dba Arango Construction
 Contact Amount: \$183,951.85
 Project/Precinct: Chula Vista & Walton Subd.
 Owner's Contract No.: C-CAP-08/007-04-22

Item	Required Documents	Submitted & Reviewed	Approved	Comments:
	INITIATION OF PROJECT:			
1	Approval to Bid (Purchasing)			
2	Contract - Signed and Executed			
3	Gen. Liability Insurance - (Expiration Date)			
4	Automobile Liab. Insurance - (Expiration Date)			
5	Worker's Comp. & Emp. Liab. (Expiration Date)			
6	Notice to Proceed			
7	Material Sample & Testing Table Sent to Auditor's Office			
8	Application and Certification of Payment (A)	✓	✓	
9	Schedule of Values a/k/a 1257/1258	✓	✓	
10	Estimate Quantity Update Worksheet	✓	✓	
11	List of Suppliers and Sub-contractors	✓	✓	
12	Partial Waiver of Liens (Sub-contractors/suppliers)	✓	✓	
13	TxDot Form 252 Contract Time Statement	✓	✓	
14	Payroll Report w/signed Wage Form	✓	✓	
15	Change Order (Requires TxDot Concurrence)	✓	✓	
16	Punch List			
17	Certificate of Construction Completion			
18	Approval by Commissioner's Court			
19	Contractor's Affidavit of Release (Waiver) of Liens (with power of attorney)(B)			
20	Affidavit of Payment of Debts & Claims-lien bond & indemnity bonds(w/power of attorney)(B)			
21	Consent of Surety to Final Payment(with power of attorney)(B)			
22	Final Blue Prints			

Arango Eng. Signature & Power of Attorney