

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322847
INVOICE DATE: 11/30/08

BILL TO: 34

Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 071401

FM 493
 c/o Hidalgo County
 100 E. Cano
 Edinburg, TX 78539

POSTED

Contract #C-07-451-00-00
 PO#596375/R233

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of November 2008.						
11006-Design Schem	272,500.00	258,875.00		258,875.00	95.0	13,625.00
12001-EA Fieldwork	10,000.00	10,000.00		10,000.00	100.0	
12002-EA Documents	57,000.00	45,600.00	5,700.00	51,300.00	90.0	5,700.00
12003-Public Invmt	3,000.00	3,000.00		3,000.00	100.0	
12004-Cul Resc	20,000.00	2,743.35		2,743.35	13.7	17,256.65
12030-Public Invmt	20,450.00	12,702.50		12,702.50	62.1	7,747.50
13010-Prel-RDW Map/S	35,000.00	35,000.00		35,000.00	100.0	
15001-Surv.Plans&Des	25,000.00	23,750.00		23,750.00	95.0	1,250.00
15010-Surv.Plan/Sub	105,000.00	105,000.00		105,000.00	100.0	
15070-H&V Control/Su	35,200.00	35,200.00		35,200.00	100.0	
16001-Rdwy Design	252,000.00	118,440.00		118,440.00	47.0	133,560.00
16100-Drainage	168,000.00	89,040.00		89,040.00	53.0	78,960.00
16200-Pavt Mrk & Sig	84,000.00	30,240.00	8,400.00	38,640.00	46.0	45,360.00
16240-Signal Design	40,000.00				0.0	40,000.00
16302-Traf Cntrl Pln	84,000.00	25,200.00	4,200.00	29,400.00	35.0	54,600.00
16304-Irrigation	84,000.00	29,400.00		29,400.00	35.0	54,600.00
16307-Utilities	168,000.00	92,400.00		92,400.00	55.0	75,600.00
16400-Contract Mgmt	100,000.00	55,000.00		55,000.00	55.0	45,000.00
32000-Const. Mgmt	35,800.00				0.0	35,800.00
TOTALS:	1,598,950.00	971,590.85	18,300.00	989,890.85	61.9	609,059.15

8-1336-431-00-121-0490-841

PO 596375

ORIGINAL CONTRACT SUM	\$ 1,598,950.00
CHANGE BY CHANGE ORDER	\$ 0.00
CONTRACT SUM TO DATE	\$ 1,598,950.00
TOTAL COMPLETED TO DATE	\$ 989,890.85
LESS PREVIOUS INVOICES	\$ 971,590.85


Ang Su PE.

PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 18,300.00

INVOICE RECEIVED BY
 NDF Hunter on 12/5/08
 GOODS/SERVICES RECEIVED BY:
 NDF Hunter on 12/5/08

TASK AND DESCRIPTION	PMNS	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	
WORK AUTHORIZATION NO. 1																												
Entire Length of Project																												
Project Planning																												
Obtain Right of Way (Survey, ETC)																												
Utility Planning and Other Plan																												
Design Project's																												
Existing Right of Way Layout																												
Meeting with Civil Engineer (Schematic Design No. 1)																												
Meeting - at Project No. 1																												
Hydrologic Map																												
Utility Coordination																												
Coordination with TDDOT AND COUNTY																												
Coordination with TDDOT District																												
Contract & Environmental (Schematic Development)																												
Review Schematic with TDDOT																												
Meeting with TDDOT District																												
TDDOT and COUNTY Approval Schematic																												
Public Hearing																												
Final Environmental Document, Final VMS, etc																												
Submit Draft EA (2nd)																												
Submit Final EA (2nd)																												
Final Review/Review																												
Approval as per EIV contract																												
Service Coordination Complete																												
PSLE DEVELOPMENT FROM MILE 10 TO MILE 11																												
TDDOT AND COUNTY REVIEW OF OUTFALL LOCATIONS																												
COMPLETE THE PSLE SCHEMATIC																												
DESIGN FROM DESIGN SYSTEM																												
DESIGN ROADWAY																												
GROUND, PAVT MATERIALS AND SIGNALS																												
TDDOT REVIEW PLAN SUBMITTAL AND LET PROJECT																												
TDDOT COMPLETES ROW MAP																												
WORK AUTHORIZATION NO. 2																												
PSLE DEVELOPMENT FROM MILE 14 TO SH 107																												
TDDOT AND COUNTY REVIEW OF OUTFALL LOCATIONS																												
COMPLETE THE PSLE SCHEMATIC																												
DESIGN FROM DESIGN SYSTEM																												
DESIGN ROADWAY & BRIDGE																												
SCHEMATIC PLAN MATERIALS AND SIGNALS																												
TDDOT REVIEW PLAN SUBMITTAL																												
NEW CONTRACT OR COUNTY COMPLETES WORK																												
ROW ACQUISITION FOR ENTIRE PROJECT																												
Final Submittal																												
Coordination with County and TDDOT																												
Final Environmental Document																												
Final Commitments																												
Approval Reports																												
Approval Review Report																												
Approval Utility Report																												
Approval VMS by TDDOT																												
Final Environmental Document																												
Final Commitment License																												
Agreements for Easements																												
Construction Support Process																												
Final Environmental Document																												
Final Commitment License																												
Agreements for Easements																												
Construction Support Process																												
Final Environmental Document																												
Final Commitment License																												
Agreements for Easements																												
Construction Support Process																												
Final Environmental Document																												
Final Commitment License																												
Agreements for Easements																												
Construction Support Process																												
Final Environmental Document																												
Final Commitment License																												
Agreements for Easements																												
Construction Support Process																												
Final Environmental Document																												
Final Commitment License																												
Agreements for Easements																												
Construction Support Process																												
Final Environmental Document																												



L&G Engineering

Transportation Consultants

December 1, 2008

Hon. Sylvia Handy
Hidalgo County Commissioner, Pct. #1
1902 Joe Stevens
Weslaco, Tx 78596

RE: FM 493

Dear Commissioner Handy:

Attached for your approval is our invoice for services rendered during the month of November 2008. The following is attached:

- L & G's Invoice & Subconsultant Invoice (when applicable)
- Exhibit C "Project Schedule"

TASK		% COMPL
FC 110 - DESIGN SCHEMATICS		
L&G has revised the schematic/matrix based on TxDOT comments and new utility information. A Public Meeting was held on September 16 th . We have revised the final schematic based on comments received at the public meeting and submitted the revised schematic to TxDOT for approval.	L&G	95%
FC 120 - ENVIRONMENTAL FIELD WORK		
This task is complete.	L&G	100%
FC 120 - ENVIRONMENTAL DOCUMENTS		
Comments were received from TxDOT and the revisions were made and the 13 sets of the EA were delivered to TxDOT on November 12, 2008.	L&G	90%
FC 120 - PUBLIC INVOLVEMENT		
This task is complete.	L&G	100%
FC 120 - CULTURAL INFORMATION		
L&G is still working on obtaining ROE for the surveys to begin.	L&G	13.7%
FC 120 - PUBLIC INVOLVEMENT (PROPOSED)		
No activities occurred this month.	L&G	62%
FC 130 - PRELIMINARY RIGHT-OF-WAY MAPPING		
Existing lot corners have been located, existing ROW maps obtained and plotted, existing subdivision plats obtained and plotted and calculations for proper alignment is ongoing. ROW map file has been provided to L&G. A hard copy of all ROW information has been submitted to our office.	RODS	100%
FC 140 - SURVEY PLANS AND DESIGN		
L&G has managed contract development with RODS. We continue to review all work submitted by surveyor. Surveyor has submitted survey, along with preliminary survey control index sheets.	L&G	95%

Mercedes Office:

2100 W. Expressway 83 • Mercedes, TX 78570
(956) 565-9813 • Fax: (956) 565-9018
Toll Free: (888) 565-9813

Mission Office:

900 S. Stewart Rd., Suite 9 • Mission, TX 78572
(956) 585-1909 • Fax: (956) 585-1927
Toll Free: (866) 585-1909

Page 2

Control points (BM's) are complete.	RODS	100%
H&V Control has been established at 1000-ft. intervals (BM's) from 1000' North of SH 107 to 1000' South of Mile 10 North. A copy of the preliminary survey control index sheets has been submitted.	RODS	100%
Typical sections for an 84' roadway have been developed. Intersection layouts are being finalized. We continue to adjust profile and centerline and are finalizing the design cross sections and earthwork.	L&G	47%
We are evaluating each proposed outfall. We continue to develop the storm drain and layout storage and discharge curves for the outfalls.	L&G	53%
Preliminary pavement markings have been laid out on the schematic. Intersection stationing is being coordinated by TxDOT. Revisions have been made to the striping based on correct schematic. Plan sheets are being cut.	L&G	46%
This task has not begun.		0%
We have completed the TCP typical sections and continue to develop the overall TCP plan. We are preparing "Sequence of Construction" and "TCP General Notes" for submittal to TxDOT.	L&G	35%
All irrigation crossings have been identified and existing conditions are being drafted. Coordination with the Donna Irrigation District is ongoing. Additional information needed is being obtained from existing project plans. Existing structure details are being verified.	L&G	35%
An initial site survey was conducted. Major compensable utilities have been identified and adjustment costs have been analyzed and incorporated into the project. Initial letters have been sent to all utilities found within the project limits. We are coordinating with North Alamo Water Supply Corp. and Texas Gas on major compensable items. Parallel gas line has been exposed and tied down in the field. We are identifying possible conflict locations to be exposed by the utility companies. Additional utility letters along with preliminary sheets have been sent to all utility companies for comments and mark-up.	L&G	55%
L&G continues to coordinate and manage the work required and is providing County with updates. L&G Engineering met with Precinct #1 on November 20, 2008	L&G	55%
This task has not begun.	L&G	0%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,

Armando J. Sandoval, P.E.

SYLVIA S. HANDY
COUNTY COMMISSIONER, PCT. 1

(956) 968-8733 FAX(956) 973-7804
1902 JOE STEPHENS AVE.
Weslaco, Texas 78596

FAX COVERSHEET

To: Purchasing Department

From: Noe Montez

Attn: Letty Saenz

Fax:

Pages: 5

Phone:

Date: 12/10/08

Re:

CC:

Urgent For Review Please Comment Please Reply Please Recycle

● **Comments**

Please place the following invoice #11322847 from L & G Consulting Engineers on the next CC meeting for approval for payment.

Thanks

Noe Montez

NOTICE OF CONFIDENTIALITY

THE INFORMATION CONTAINED IN THIS FACSIMILE MESSAGE IS LEGALLY PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION OR COPY OF THIS TELECOPY IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TELECOPY IN ERROR, PLEASE IMMEDIATELY NOTIFY US BY TELEPHONE AND RETURN THIS MESSAGE TO US AT THE ABOVE ADDRESS VIA THE UNITED STATES POSTAL SERVICE. THANK YOU.