

**SYLVIA S. HANDY  
COUNTY COMMISSIONER, PCT. 1**

(956) 968-8733 FAX(956) 973-7804  
1902 JOE STEPHENS AVE.  
Weslaco, Texas 78596

## FAX COVERSHEET

**To:** Purchasing Dept **From:** Noe Montez  
Attn: Letty Saenz  
**Fax:** **Pages:** 7  
**Phone:** **Date:** 1/7/09  
**Re:** **CC:**

Urgent  For Review  Please Comment  Please Reply  Please Recycle

● **Comments**

For placement on next cc for approval for payment.....

Thanks

Noe Montez

### NOTICE OF CONFIDENTIALITY

THE INFORMATION CONTAINED IN THIS FACSIMILE MESSAGE IS LEGALLY PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION OR COPY OF THIS TELECOPY IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TELECOPY IN ERROR, PLEASE IMMEDIATELY NOTIFY US BY TELEPHONE AND RETURN THIS MESSAGE TO US AT THE ABOVE ADDRESS VIA THE UNITED STATES POSTAL SERVICE. THANK YOU.

# Memorandum

**To:** Purchasing Dept  
**Attn:** *LETTY*  
**From:** Noe Montez *NM*  
**Date:** 1/7/2009  
**Re:** Inv # 11322880 L & G Engineers

---

Please place the following inv #11322880 from L & G Engineers on the next CC meeting for approval for payment.

Thanks

Noe Montez

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11322880**  
**INVOICE DATE: 12/31/08**

**BILL TO: 34**

Hidalgo County Pct. #1  
 902 Joe Stephens  
 Weslaco, TX 78596

**JOB: 071401**

FM 493  
 c/o Hidalgo County  
 100 E. Cano  
 Edinburg, TX 78539

Contract #C-07-451-00-00  
 PO#596375/R233

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
<b>Engineering services for the month of December 2008.</b>						
11006-Design Schem	272,500.00	258,875.00		258,875.00	95.0	13,625.00
12001-EA Fieldwork	10,000.00	10,000.00		10,000.00	100.0	
12002-EA Documents	57,000.00	51,300.00		51,300.00	90.0	5,700.00
12003-Public Invt	3,000.00	3,000.00		3,000.00	100.0	
12004-Cul Resc	20,000.00	2,743.35	2,137.02	4,880.37	24.4	15,119.63
12038-Public Invt	20,450.00	12,702.50		12,702.50	62.1	7,747.50
13010-Prel-ROW Map/S	35,000.00	35,000.00		35,000.00	100.0	
15001-Surv, Plans&Des	25,000.00	23,750.00		23,750.00	95.0	1,250.00
15010-Surv, Plan/Sub	105,000.00	105,000.00		105,000.00	100.0	
15070-H&V Control/Su	35,200.00	35,200.00		35,200.00	100.0	
16001-Rdwy Design	252,000.00	118,440.00	7,560.00	126,000.00	50.0	126,000.00
16100-Drainage	168,000.00	89,040.00	3,360.00	92,400.00	55.0	75,600.00
16200-Pavt Mrk & Sig	84,000.00	38,640.00	3,360.00	42,000.00	50.0	42,000.00
16240-Signal Design	40,000.00				0.0	40,000.00
16302-Traf Cntrl Pln	84,000.00	29,400.00	4,200.00	33,600.00	40.0	50,400.00
16304-Irrigation	84,000.00	29,400.00	1,680.00	31,080.00	37.0	52,920.00
16307-Utilities	168,000.00	92,400.00	3,360.00	95,760.00	57.0	72,240.00
16400-Contract Mgmt	100,000.00	55,000.00	2,000.00	57,000.00	57.0	43,000.00
32000-Const. Mgmt	35,800.00				0.0	35,800.00
<b>TOTALS:</b>	<b>1,598,950.00</b>	<b>989,890.85</b>	<b>27,657.02</b>	<b>1,017,547.87</b>	<b>63.6</b>	<b>581,402.13</b>

8-1336-431-00-121-049-0-841 <sup>NW</sup>  
 PO 596375

ORIGINAL CONTRACT SUM \$ 1,598,950.00  
 CHANGE BY CHANGE ORDER \$ 0.00  
 CONTRACT SUM TO DATE \$ 1,598,950.00  
 TOTAL COMPLETED TO DATE \$ 1,017,547.87  
 LESS PREVIOUS INVOICES \$ 989,890.85

*Avyln*


PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 27,657.02

**INVOICE RECEIVED BY**  
*Nof. Hunter on 1/5/09*  
**GOODS/SERVICES RECEIVED BY:**  
*Nof. Hunter on 1/5/09*

*4972*





# L&G Engineering

January 2, 2009

Transportation Consultants

Hon. Sylvia Handy  
 Hidalgo County Commissioner, Pct. #1  
 1902 Joe Stevens  
 Weslaco, Tx 78596

**RE: FM 493**

Dear Commissioner Handy:

Attached for your approval is our invoice for services rendered during the month of December 2008. The following is attached:

- L & G's Invoice & Subconsultant Invoice (when applicable)
- Exhibit C "Project Schedule"

TASK		% COMPL
<b>FC 110 - DESIGN SCHEMATICS</b>		
L&G has revised the schematic/matrix based on TxDOT comments and new utility information. A Public Meeting was held on September 16 <sup>th</sup> . We have revised the final schematic based on comments received at the public meeting and submitted the revised final schematic to TxDOT for approval.	L&G	95%
<b>FC 120 - ENVIRONMENTAL FIELD WORK</b>		
This task is complete.	L&G	100%
Comments were received from TxDOT and the revisions were made and the 13 sets of the EA were delivered to TxDOT on November 12, 2008.	L&G	90%
This task is complete.	L&G	100%
L&G is still working on obtaining ROE for the surveys to begin. The historical report and field work has begun.	L&G	24.4%
No activities occurred this month.	L&G	62%
<b>FC 30 - PRELIMINARY RIGHT-OF-WAY MAPPING</b>		
Existing lot corners have been located, existing ROW maps obtained and plotted, existing subdivision plats obtained and plotted and calculations for proper alignment is ongoing. ROW map file has been provided to L&G. A hard copy of all ROW information has been submitted to our office.	RODS	100%

Page 2


<b>FC 150 - SURVEY PLANS AND DESIGN</b>		
L&G has managed contract development with RODS. We continue to review all work submitted by surveyor. Surveyor has submitted survey, along with preliminary survey control index sheets.	L&G	95%
<b>TC 101 SURVEY PLANS AND DESIGN/SUB</b>		
Control points (BM's) are complete.	RODS	100%
<b>TC 102 HORIZONTAL/VERTICAL CONTROL</b>		
H&V Control has been established at 1000-ft. intervals (BM's) from 1000' North of SH 107 to 1000' South of Mile 10 North. A copy of the preliminary survey control index sheets has been submitted.	RODS	100%
<b>TC 103 ROADWAY DESIGN</b>		
Typical sections for an 84' roadway have been developed. Intersection layouts are being finalized. We continue to adjust profile and centerline and are finalizing the design cross sections and earthwork.	L&G	50%
<b>TC 104 STORM DRAINAGE</b>		
We are evaluating each proposed outfall. We continue to develop the storm drain and layout storage and discharge curves for the outfalls.	L&G	55%
<b>TC 105 PAVEMENT LAYOUT AND SIGNING</b>		
Preliminary pavement markings have been laid out on the schematic. Intersection stationing is being coordinated by TxDOT. Revisions have been made to the striping based on correct schematic. Plan sheets are being cut.	L&G	50%
<b>TC 106 SIGNAL DESIGN/SUB</b>		
This task has not begun.		0%
<b>TC 107 TRAFFIC CONTROL PLAN</b>		
We have completed the TCP typical sections and continue to develop the overall TCP plan. We are preparing "Sequence of Construction" and "TCP General Notes" for submittal to TxDOT.	L&G	40%
<b>TC 108 IRRIGATION</b>		
All irrigation crossings have been identified and existing conditions are being drafted. Coordination with the Donna Irrigation District is ongoing. Additional information needed is being obtained from existing project plans. Existing structure details are being verified.	L&G	37%
<b>TC 109 UTILITIES</b>		
An initial site survey was conducted. Major compensable utilities have been identified and adjustment costs have been being analyzed and incorporated into the project. Initial letters have been sent to all utilities found within the project limits. We are coordinating with North Alamo Water Supply Corp. and Texas Gas on major compensable items. Parallel gas line has been exposed and tied down in the field. We are identifying possible conflict locations to be exposed by the utility companies. Additional utility letters along with preliminary sheets have been sent to all utility companies for comments and mark-up.	L&G	57%
<b>TC 110 CONTRACT MANAGEMENT</b>		
L&G continues to coordinate and manage the work required and is providing County with updates. L&G Engineering met with Precinct #1 on November 20, 2008	L&G	57%

Page 3

<b>FC-20 - CONSTRUCTION MANAGEMENT</b>		
This task has not begun.	L&G	0%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,



Armando J. Sandoval, P.E.  
Project Manager

Attachment