

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322908
INVOICE DATE: 01/31/09

BILL TO: 34
 Hidalgo County Pct. #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 071401
FM 493
 c/o Hidalgo County
 100 E. Cano
 Edinburg, TX 78539

Contract #C-07-451-00-00
 PO#596375/R233

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of January 2009.						
11006-Design Schem	272,500.00	258,875.00		258,875.00	95.0	13,625.00
12001-EA Fieldwork	10,000.00	10,000.00		10,000.00	100.0	
12002-EA Documents	57,000.00	51,300.00		51,300.00	90.0	5,700.00
12003-Public Invmt	3,000.00	3,000.00		3,000.00	100.0	
12004-Cul Resc	20,000.00	4,880.37		4,880.37	24.4	15,119.63
12030-Public Invmt	20,450.00	12,702.50		12,702.50	62.1	7,747.50
13010-Prel-ROW Map/S	35,000.00	35,000.00		35,000.00	100.0	
15001-Surv.Plans&Des	25,000.00	23,750.00		23,750.00	95.0	1,250.00
15010-Surv.Plan/Sub	105,000.00	105,000.00		105,000.00	100.0	
15070-H&V Control/Su	35,200.00	35,200.00		35,200.00	100.0	
16001-Rdwy Desigr	252,000.00	126,000.00		126,000.00	50.0	126,000.00
16100-Drainage	168,000.00	92,400.00		92,400.00	55.0	75,600.00
16200-Pavt Mrk & Sig	84,000.00	42,000.00		42,000.00	50.0	42,000.00
16240-Signa' Design	40,000.00				0.0	40,000.00
16302-Traf Cntr' Pln	84,000.00	33,600.00	8,400.00	42,000.00	50.0	42,000.00
16304-Irrigation	84,000.00	31,080.00		31,080.00	37.0	52,920.00
16307-Utilities	168,000.00	95,760.00	5,040.00	100,800.00	60.0	67,200.00
16400-Contract Mgmt	100,000.00	57,000.00	3,000.00	60,000.00	60.0	40,000.00
32000-Const. Mgmt	35,800.00				0.0	35,800.00
TOTALS:	1,598,950.00	1,017,547.87	16,440.00	1,033,987.87	64.7	564,962.13

9-1336-431-00-121-049-0-841

PO
596375


ORIGINAL CONTRACT SUM	\$ 1,598,950.00
CHANGE BY CHANGE ORDER	\$ 0.00
CONTRACT SUM TO DATE	\$ 1,598,950.00
TOTAL COMPLETED TO DATE	\$ 1,033,987.87
LESS PREVIOUS INVOICES	\$ 1,017,547.87



PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE	\$ 16,440.00
---------------------	--------------

INVOICE RECEIVED BY
 NOE Hester on 2/6/09
 GOODS/SERVICES RECEIVED BY
 NOE Hester on 2/5/09



L&G Engineering

February 2, 2009

Transportation Consultants

Hon. Sylvia Handy
Hidalgo County Commissioner, Pct. #1
1902 Joe Stevens
Weslaco, Tx 78596

RECEIVED FEB 05 2009

4/2

RECEIVED FEB 13 2009

RE: FM 493

Dear Commissioner Handy:

Attached for your approval is our invoice for services rendered during the month of January 2009. The following is attached:

- L & G's Invoice & Subconsultant Invoice (when applicable)
- Exhibit C "Project Schedule"


TASK		% COMPL
L&G has revised the schematic/matrix based on TxDOT comments and new utility information. A Public Meeting was held on September 16 th . We have revised the final schematic based on comments received at the public meeting and submitted the revised final schematic to TxDOT for approval.	L&G	95%
This task is complete.	L&G	100%
Comments were received from TxDOT and the revisions were made and the 13 sets of the EA were delivered to TxDOT on November 12, 2008.	L&G	90%
This task is complete.	L&G	100%
L&G is still working on obtaining ROE for the surveys to begin. The historical report and field work has begun.	L&G	24.4%
No activities occurred this month.	L&G	62%
Existing lot corners have been located, existing ROW maps obtained and plotted, existing subdivision plats obtained and plotted and calculations for proper alignment is ongoing. ROW map file has been provided to L&G. A hard copy of all ROW information has been submitted to our office.	RODS	100%
L&G has managed contract development with RODS. We continue to review all work submitted by surveyor. Surveyor has submitted survey, along with preliminary survey control index sheets.	L&G	95%
Control points (BM's) are complete.	RODS	100%

Page 2

H&V Control has been established at 1000-ft. intervals (BM's) from 1000' North of SH 107 to 1000' South of Mile 10 North. A copy of the preliminary survey control index sheets has been submitted.	RODS	100%
Typical sections for an 84' roadway have been developed. Intersection layouts are being finalized. We continue to adjust profile and centerline and are finalizing the design cross sections and earthwork.	L&G	50%
We are evaluating each proposed outfall. We continue to develop the storm drain and layout storage and discharge curves for the outfalls.	L&G	55%
Preliminary pavement markings have been laid out on the schematic. Intersection stationing is being coordinated by TxDOT. Revisions have been made to the striping based on correct schematic. Plan sheets are being cut.	L&G	50%
This task has not begun.		0%
We have completed the TCP typical sections. A preliminary "Sequence of Construction" and "TCP General Notes" have been created. An overall TCP plan with TCP sheets is being completed for review.	L&G	50%
All irrigation crossings have been identified and existing conditions are being drafted. Coordination with the Donna Irrigation District is ongoing. Additional information needed is being obtained from existing project plans. Existing structure details are being verified.	L&G	37%
Major compensable utilities have been identified and adjustment costs have been analyzed and incorporated into the project. Initial letters have been sent to all utilities found within project limits. We are coordinating with North Alamo Water Supply Corp. and Texas Gas on major compensable items. Parallel gas line has been exposed and tied down in the field. We are identifying possible conflict locations to be exposed by the utility companies. Additional utility letters along with preliminary sheets have been sent to all utility companies for comments and mark-up. Some comments have been received.	L&G	60%
L&G continues to coordinate and manage the work required and is providing County with updates. Preliminary TCP and cross-sections have been submitted to TxDOT	L&G	60%
This task has not begun.	L&G	0%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,


 Armando J. Sandoval, P.E.
 Project Manager

Attachment

**SYLVIA S. HANDY
COUNTY COMMISSIONER, PCT. 1**

(956) 968-8733 FAX(956) 973-7804
1902 JOE STEPHENS AVE.
Weslaco, Texas 78596

FAX COVERSHEET

To: Purchasing Dept	From: Noe Montez
Attn: Letty	
Fax:	Pages: 5
Phone:	Date: 2/10/09
Re:	CC:

- Urgent For Review Please Comment Please Reply Please Recycle

• **Comments**

Letty: Please place the following inv# 11322908 from L & G Engineering on the next cc for approval for payment.

Thanks

Noe Montez

NOTICE OF CONFIDENTIALITY

THE INFORMATION CONTAINED IN THIS FACSIMILE MESSAGE IS LEGALLY PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION OR COPY OF THIS TELECOPY IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TELECOPY IN ERROR, PLEASE IMMEDIATELY NOTIFY US BY TELEPHONE AND RETURN THIS MESSAGE TO US AT THE ABOVE ADDRESS VIA THE UNITED STATES POSTAL SERVICE. THANK YOU.