

TO OWNER: **HIDALGO County**  
 PO Box 1356  
 EDINBURG, TX 78539

PROJECT: **SOUTH Tower C&C Park**  
 PO # 6614127

APPLICATION NO.: 1  
 PERIOD TO: 5-14-09  
 PROJECT NOS.: 07-1004 A  
 DISTRIBUTION TO:  
 OWNER  
 ARCHITECT  
 CONTRACTOR

FROM CONTRACTOR: **GAS COMPANIES, LP**  
 111 BEARD LANE  
 STAFFORD, TX 77477

VIA ARCHITECT: **VIA ARCHITECTURE**  
 2029 INDUSTRIAL DRIVE  
 MC ALLEN, TX 78504

CONTRACT DATE:

CONTRACT FOR: **2008-403-11-016-NSS HIDALGO CO Pkt 2 - SOUTH Tower C&C Park**

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

- 1. ORIGINAL CONTRACT SUM ..... \$ 553,125.00
- 2. Net change by Change Orders ..... \$ \_\_\_\_\_
- 3. CONTRACT SUM TO DATE (Line 1 + 2) ..... \$ 553,125.00
- 4. TOTAL COMPLETED & STORED TO DATE ..... \$ 481,599.08  
 (Column G on G703)
- 5. RETAINAGE:  
 a. 5 % of Completed Work ..... \$ 24,079.95  
 (Columns D + E on G703)  
 b. \_\_\_\_\_ % of Stored Material ..... \$ \_\_\_\_\_  
 (Column F on G703)  
 Total Retainage (Line 5a + 5b or  
 Total in Column I of G703) ..... \$ 24,079.95
- 6. TOTAL EARNED LESS RETAINAGE ..... \$ 457,519.13  
 (Line 4 less Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT  
 (Line 6 from prior Certificate) ..... \$ 0
- 8. CURRENT PAYMENT DUE ..... \$ 457,519.13
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE  
 (Line 3 less Line 6) ..... \$ 95,605.87


CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS		
NET CHANGES by Change Order		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:  
 By: [Signature] Date: 5/14/09

State of: TEXAS  
 County of: FORT BEND  
 Subscribed and sworn to before me this 14<sup>th</sup> day of May 2009

Notary Public: [Signature]  
 My Commission expires: Jan. 24, 2012



**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ \_\_\_\_\_

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:  
 By: \_\_\_\_\_ Date: \_\_\_\_\_  
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.