

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11323051
INVOICE DATE: 05/31/09

128644
600650


BILL TO: 08
Hidalgo County Pct. #3
P.O. Box 607
Mission, TX 78572

JOB: 080301
La Homa
P.O. Box 607
Mission, TX 78572

Contract# C-08-031-02-12
PO# 600650

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of May 2009.						
11006-Dsgn Schematic	157,500.00	154,350.00	3,150.00	157,500.00	100.0	
12002-EA Reports	55,000.00	41,250.00		41,250.00	75.0	13,750.00
12003-Public Invmt	25,000.00	25,000.00		25,000.00	100.0	
12020-EA. Report/Sub	20,000.00	8,800.00	612.00	9,412.00	47.1	10,588.00
13001-Prelim ROW	10,000.00	9,000.00		9,000.00	90.0	1,000.00
13010-Prelim ROW/Sub	10,000.00	9,000.00		9,000.00	90.0	1,000.00
15001-Design Srvy	26,000.00	23,400.00		23,400.00	90.0	2,600.00
15010-Desgn Srvy/Sub	40,000.00	36,000.00		36,000.00	90.0	4,000.00
16001-Rdwy Design	283,500.00	212,625.00		212,625.00	75.0	70,875.00
16101-Drainage	126,000.00	94,500.00		94,500.00	75.0	31,500.00
16207-Sgn. Pvmt. Markg	24,200.00	14,520.00		14,520.00	60.0	9,680.00
16250-Iso Signal/Sub	30,000.00				0.0	30,000.00
16260-Sign Warr/Sub	5,800.00	5,800.00		5,800.00	100.0	
16302-Traf Cntrl Pln	75,600.00	56,700.00		56,700.00	75.0	18,900.00
16304-Irrigation	31,500.00	20,475.00		20,475.00	65.0	11,025.00
16306-Qty Specs	18,900.00	14,175.00		14,175.00	75.0	4,725.00
16307-Utilities	63,000.00	40,950.00		40,950.00	65.0	22,050.00
16400-Contract Mgmt	31,500.00	23,625.00		23,625.00	75.0	7,875.00
TOTALS:	1,033,500.00	790,170.00	3,762.00	793,932.00	76.8	239,568.00

ORIGINAL CONTRACT SUM \$ 1,033,500.00
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 1,033,500.00
TOTAL COMPLETED TO DATE \$ 793,932.00
LESS PREVIOUS INVOICES \$ 790,170.00


PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 3,762.00

INVOICE RECEIVED BY

TRBO ON 6/1/09

GOODS/SERVICES RECEIVED BY

Chris F... 7... ON 5/31/09

9-1336-431-00-123-045-0-731



June 1, 2009

Hon. Joe Flores
Hidalgo County Commissioner, Pct. #3
724 N. Breyfogle
Mission, Texas 78572

Re: La Homa Road Progress Report

Dear Commissioner Flores

Attached for your approval is our invoice for the month of May 2009. The following is attached:

- L & G's Invoice (and sub consultant invoice, if applicable)
- Attachment C "Work Schedule"

This project consists of schematic design, surveying, plans specifications and estimates, environmental document, right-of-way mapping and design surveys.

		% Complete
FC 110 – SCHEMATIC DESIGN		
Final schematic approved by TxDOT (Austin) on May 13, 2009.	L&G	100%
FC 120 – EA REPORTS		
Currently waiting for comments from TxDOT. Have been coordinating ROE for the archeological surveys.	L&G	75%
FC 120 – PUBLIC INVOLVEMENT		
A public meeting was held on November 12, 2008. This task is complete.	L&G	100%
FC 120 – ARCHEOLOGICAL SURVEYS		
Have completed the field work and developing report for submittal to TxDOT.		47.1%
FC 130 – PRELIMINARY ROW MAP		
Existing lot corners, ROW maps, and subdivision plats have been located and plotted. A check on the "best fit" alignment based on surveyor's ROW map has been completed. We have obtained ROW info/plans on the new high school north of 2 Mile line.	L&G RODS	90% 90%
FC 150 – DESIGN SURVEYS		
Control points (BM's) completed and field collection of 22,300 linear feet of topographic data is complete. The 2D model and DTM is complete and has been submitted to us.	L&G RODS	90% 90%
FC 160 – ROADWAY DESIGN		
Typical sections for both proposed and existing roadway have been completed. We have finalized the centerline and vertical profiles based on survey data. We continue to work on intersection layouts, project cross sections and earthwork. We have used utility data that has been collected to ensure that our current alignment minimized compensable utilities. Adjustments were made to accommodate construction at new La Joya School.	L&G	75%

Mercedes Office:

2100 W. Expressway 83 • Mercedes, TX 78570
(956) 565-9813 • Fax: (956) 565-9018
Toll Free: (888) 565-9813

Mission Office:

900 S. Stewart Rd., Suite 9 • Mission, TX 78572
(956) 585-1909 • Fax: (956) 585-1927
Toll Free: (866) 585-1909

FC 161 – DRAINAGE		
We have completed the hydrologic map for this project. We have delineated all project drainage areas and have identified project outfalls. We are currently finalizing the project storm drain system based on the profile and verifying the adequacy of the proposed outfall. We have met and coordinated with Hidalgo County Drainage District #1 on 3/23/09. Adjustments have been made to accommodate construction at new La Joya School.	L&G	75%
FC 162 – SIGNING, PAVEMENT MARKING		
Preliminary striping has been developed for the entire project. We are currently finalizing the signing and striping layouts.	L&G	60%
FC 162 – ISOLATED SIGNAL		
Mile 2 did not warrant a signal. Signal at school is to be installed under the currently ongoing construction.	L&G	0%
FC 162 – SIGNAL WARRANT		
Work has been completed. Based on the ADT, the intersection at SH 364 and Mile 2 did not warrant a traffic signal. This task is complete.	TESDI	100%
FC 163 – TRAFFIC CONTROL PLAN		
Based on profile and the storm drain system, we have developed a traffic control plan. Typical sections for construction phasing were submitted to TxDOT on 3/27/09, as well as sequence of construction, and "TCP General Notes".	L&G	75%
FC 163 – IRRIGATION		
Our office has drawn, the existing irrigation lines and will continue to coordinate with the irrigation district as plans are finalized. We met with HCID#6. Irrigation District mark-ups have been received and have been incorporated into the schematic and preliminary layouts.	L&G	65%
FC 163 – QUANTITY AND SPECS		
We have generated the following: General notes, estimates, project fact sheet, special specifications, and preliminary certifications. Estimate has been developed based on latest revisions and is under review.	L&G	75%
FC 163 – UTILITIES		
Follow-up utility letters along with preliminary sheets have been sent to all utility companies for their comments and mark-up. We have received comments and markups from multiple utilities. We are incorporating comments into our plan set. Coordination is ongoing.	L&G	65%
FC 164 – CONTRACT MANAGEMENT		
We are coordinating/meeting with County Commissioner and TxDOT, as needed.	L&G	75%

If you have any questions or require additional information, please advise.

Sincerely,

Robert Macheska, P.E.
Project Manager