

March 2, 2009

Hon. Sylvia Handy
 Hidalgo County Commissioner, Pct. #1
 1902 Joe Stevens
 Weslaco, Tx 78596

RE: FM 493 South

Dear Commissioner Handy:

Attached for your approval is our invoice for services rendered through February 28, 2009. The following is attached:


- L & G's Invoice
- Sub-consultant Invoice (when applicable)
- Exhibit C "Project Schedule"
-

TASK		% COMPL
FC 11006 – DESIGN SCHEMATICS		
We have completed a 120 ft. ROW and 100 ft. ROW best fit option schematic, along with typical sections, a hydrologic map, and a constraints map. We have developed a project matrix identifying ROW, relocation and environmental constraints for the 120 ft. and 100 ft. option.	L&G	60%
FC 12001 – EA REPORTS		
L&G has begun to research and collect data to develop the environmental document.	L&G	20%
FC 12002 – PUBLIC INVOLVEMENT		
This task has not begun	L&G	0%
FC 12040 – CULTURAL RESOURCES		
This task has not begun.	L&G	0%
FC 13002 – OWNERSHIP DATA COLLECTION		
We have identified land owners along the proposed 120' and 100' options.	L&G	30%
FC 15011 – SURVEY PLANS AND DESIGN/SUB		
This task has not begun.	RODS	0%
FC 16001 – ROADWAY DESIGN		
We have established a 120 ft. and 100 ft. best fit alignment and have established the existing centerline based on old plans and appraisal district data. A preliminary profile of the proposed centerline and the East/West proposed ROW was generated based on Lidar data to aid in the assessment of outfalls, the development of an overall drainage plan, and the possibility of setting the grades of the proposed rural roadway to that of the future urban section.	L&G	13%
FC 16104 – OUTFALL DESIGN		
We have identified potential outfalls and we determined their viability.	L&G	10%
FC 16260 – SIGNAL WARRANTS/SUB		

This task has not begun.		0%
FC 16302 – TRAFFIC CONTROL PLAN		
This task has not begun.	L&G	0%
FC 16304 – IRRIGATION		
We have identified existing irrigation lines and included them in the schematic.	L&G	5%
FC 16306 – QUANTITIES & SPECS		
This task has not begun.	L&G	0%
FC 16307 – UTILITIES		
Surface utilities have been identified and initial letters have been sent to all utilities. We have begun receiving comments back from utility companies. We have met with and continue to coordinate with the City of Donna.	L&G	15%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,



Armando J. Sandoval, P.E.
Project Manager

Attachment

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11322947
INVOICE DATE: 02/28/09

BILL TO: 34
Hidalgo County Pct. #1
902 Joe Stephens
Weslaco, TX 78596

JOB: 090201
FM 493 South
PO# 617489

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of February 2009.						
11006-Design Schem	254,000.00	76,200.00	76,200.00	152,400.00	60.0	101,600.00
12001-EA Reports	60,000.00		12,000.00	12,000.00	20.0	48,000.00
12002-Pub Involment	10,000.00				0.0	10,000.00
12040-Cul Resc/Sub	20,000.00				0.0	20,000.00
13002-Owner Data/Cor	35,000.00	10,500.00		10,500.00	30.0	24,500.00
15011-Field Sur/Sub	150,000.00				0.0	150,000.00
16001-Rdwy Dsgn	401,000.00	40,100.00	12,030.00	52,130.00	13.0	348,870.00
16104-Outfall Design	67,000.00	6,700.00		6,700.00	10.0	60,300.00
16260-Signal War/Sub	15,000.00				0.0	15,000.00
16302-Traf Cntrl Pln	30,000.00				0.0	30,000.00
16304-Irrigation	32,000.00	1,600.00		1,600.00	5.0	30,400.00
16306-Qty Specs	30,000.00				0.0	30,000.00
16307-Utilities	40,000.00	6,000.00		6,000.00	15.0	34,000.00
TOTALS:	1,144,000.00	141,100.00	100,230.00	241,330.00	21.1	902,670.00

ORIGINAL CONTRACT SUM \$ 1,144,000.00
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 1,144,000.00
TOTAL COMPLETED TO DATE \$ 241,330.00
LESS PREVIOUS INVOICES \$ 141,100.00

[Handwritten Signature]

PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 100,230.00

9-1339-43100-121-053-0-841

PO 617489

INVOICE RECEIVED BY
NSE Monter on 3/2/09

GOODS/SERVICES RECEIVED BY:
on

my