

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11323088
INVOICE DATE: 06/30/09

BILL TO: 34

Hidalgo County Pct #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 071401

FM 493
 c/o Hidalgo County
 100 E. Cano
 Edinburg, TX 78539

Contract #C-07-451-00-00
 PO#596375/R233

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of June 2009.						
11006-Design Schem	272 500 00	258 875 00		258 875 00	95 0	13 625 00
12001-EA Fieldwork	10 000 00	10 000 00		10 000 00	100 0	
12002 EA Documents	57 000 00	51 300 00		51 300 00	90 0	5 700 00
12003-Public Invt	3 000 00	3 000 00		3 000 00	100 0	
12004-Cul Resc	20 000 00	5 721 87	12 244 35	17 966 22	89 8	2 033 78
12030 Public Invt	20 450 00	17 702 50		17 702 50	86 6	2 747 50
13010 Prel-ROW Map/S	35 000 00	35 000 00		35 000 00	100 0	
15001 Surv.Plans&Des	25 000 00	23 750 00		23 750 00	95 0	1 250 00
15016-Surv.Plan/Sub	105 000 00	105 000 00		105 000 00	100 0	
15076 H&V Control/Sv	35 200 00	35 200 00		35 200 00	100 0	
16001 Rdwy Design	252 000 00	176 000 00		176 000 00	50 0	176 000 00
16100-Drainage	168 000 00	92 400 00		92 400 00	55 0	75 600 00
16200-Pavl Mrk & Sig	84 000 00	42 000 00		42 000 00	50 0	42 000 00
16240-S gnal Design	40 000 00				0 0	40 000 00
16302 Traf Contrl Pln	84 000 00	42 000 00		42 000 00	50 0	42 000 00
16304 Irrigation	84 000 00	31 080 00		31 080 00	37 0	52 920 00
16307-Utilities	168 000 00	100 800 00		100 800 00	60 0	67 200 00
16400 Contract Mgmt	100 000 00	62 000 00		62 000 00	62 0	38 000 00
32000-Const Manmt	35 800 00				0 0	35 800 00
TOTALS	1 598 950 00	1 041 829 37	12 244 35	1 054 073 72	65 9	544 876 28


9-1336-431-00-121-049-D-841
 PO 596375

ORIGINAL CONTRACT SUM \$ 1 598 950 00
 CHANGE BY CHANGE ORDER \$ 0 00
 CONTRACT SUM TO DATE \$ 1 598 950 00
 TOTAL COMPLETED TO DATE \$ 1 054 073 72
 LESS PREVIOUS INVOICES \$ 1 041 829 37


 PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY
 Noe Montez on 7/6/09
 GOODS/SERVICES RECEIVED BY:
 _____ on _____

CURRENT PAYMENT DUE \$ 12 244 35



L&G Engineering

Transportation Consultants

July 1, 2009

Hon. Sylvia Handy
Hidalgo County Commissioner, Pct. #1
1902 Joe Stevens
Weslaco, Tx 78596

RE: FM 493

Dear Commissioner Handy:

Attached for your approval is our invoice for services rendered during the month of June 2009. The following is attached:

- L & G's Invoice & Subconsultant Invoice (when applicable)
- Exhibit C "Project Schedule"

TASK		% COMPL.
FC 110 – DESIGN SCHEMATICS		
L&G has revised the schematic/matrix based on TxDOT comments and new utility information. A Public Meeting was held on September 16 th . We have revised the final schematic based on comments received at the public meeting and submitted the revised final schematic to TxDOT for approval.	L&G	95%
FC 120 – ENVIRONMENTAL FIELD WORK		
This task is complete.	L&G	100%
FC 120 – ENVIRONMENTAL DOCUMENTS		
L&G is waiting for final comments from ENV in Austin.	L&G	90%
FC 120 – PUBLIC INVOLVEMENT		
This task is complete.	L&G	100%
FC 120 – CULTURAL RESOURCES		
The cultural resources surveys & reports are complete and submitted to ENV on 06/19/2009.	L&G	89.8%
FC 120 – PUBLIC INVOLVEMENT		
We have met with all affected property owners affected by the roadway design. All buildings and structures along the roadway have been photograph.	L&G	86.6%
FC 130 PRELIMINARY RIGHT-OF-WAY MAPPING		
This task is complete.	RODS	100%
FC 150 – SURVEY PLANS AND DESIGN		
L&G has managed contract development with RODS. We continue to review all work submitted by surveyor. Surveyor has submitted survey, along with preliminary survey control index sheets.	L&G	95%
FC 150 – SURVEY PLANS AND DESIGN/SUB		
This task is complete.	RODS	100%

2100 W. Expressway 83 • Mercedes, TX 78570 • Office (956) 565-9813 • Fax (956) 565-9018
900 S. Stewart Rd., Ste. 9 • Mission, TX 78572 • Office (956) 585-1909 • Fax (956) 585-1927

Page 2

FC 150 – HORIZONTAL & VERTICAL CONTROL		
This task is complete.		
FC 160 – ROADWAY DESIGN	RODS	100%
Typical sections for an 84' roadway have been developed. Intersection layouts are being finalized. We continue to adjust profile and centerline and are finalizing the design cross sections and earthwork.	L&G	50%
FC 161 – DRAINAGE		
We are evaluating each proposed outfall. We continue to develop the storm drain and layout storage and discharge curves for the outfalls.	L&G	55%
FC 162 – PAVEMENT MARKING AND SIGNING		
Preliminary pavement markings have been laid out on the schematic. Intersection stationing is being coordinated by TxDOT. Revisions have been made to the striping based on correct schematic. Plan sheets are being cut.	L&G	50%
FC 162 – SIGNAL DESIGN/SUB		
This task has not begun.		0%
FC 163 – TRAFFIC CONTROL PLAN		
We have completed the TCP typical sections. A preliminary "Sequence of Construction" and "TCP General Notes" have been created. An overall TCP plan with TCP sheets is being completed for review.	L&G	50%
FC 163 – IRRIGATION		
All irrigation crossings have been identified and existing conditions are being drafted. Coordination with the Donna Irrigation District is ongoing. Additional information needed is being obtained from existing project plans. Existing structure details are being verified.	L&G	37%
FC 163 – UTILITIES		
Major compensable utilities have been identified and adjustment costs have been analyzed and incorporated into the project. Initial letters have been sent to all utilities found within project limits. We are coordinating with North Alamo Water Supply Corp. and Texas Gas on major compensable items. Parallel gas line has been exposed and tied down in the field. We are identifying possible conflict locations to be exposed by the utility companies. Additional utility letters along with preliminary sheets have been sent to all utility companies for comments and mark-up. Some comments have been received.	L&G	60%
FC 164 – CONTRACT MANAGEMENT		
L&G continues to coordinate and manage the work required and is providing County with updates. Preliminary TCP and cross-sections have been submitted to TxDOT	L&G	62%
FC 320 – CONSTRUCTION MANAGEMENT		
This task has not begun.	L&G	0%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,


Armando J. Sandoval, P.E.
Project Manager

Attachment

