

**SYLVIA S. HANDY
COUNTY COMMISSIONER, PCT. 1**

(956) 968-8733 FAX(956) 973-7804
1902 JOE STEPHENS AVE.
Weslaco, Texas 78596

FAX COVERSHEET

To: Purchasing Dept	From: Noe Montez <i>NM</i>
Attr: Vangie	
Fax:	Pages:
Phone:	Date: 7/22/09
Re:	CC:

- Urgent
 For Review
 Please Comment
 Please Reply
 Please Recycle

• **Comments**

Please place the following invoice #299358 from Tedsj on the next CC for approval for payment

Thanks

Noe Montez

NOTICE OF CONFIDENTIALITY

THE INFORMATION CONTAINED IN THIS FACSIMILE MESSAGE IS LEGALLY PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION OR COPY OF THIS TELECOPY IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TELECOPY IN ERROR, PLEASE IMMEDIATELY NOTIFY US BY TELEPHONE AND RETURN THIS MESSAGE TO US AT THE ABOVE ADDRESS VIA THE UNITED STATES POSTAL SERVICE. THANK YOU.



TEDSI INFRASTRUCTURE GROUP
Consulting Engineers

1201 East Expressway 83
 Mission, Texas 78572
 956-424-7898 (Phone)
 956-424-7022 (Fax)

INVOICE

Mr. Joseph Palacios
 Hidalgo County Precinct No. 1
 1902 Joe Stephens Ave.
 Weslaco, Texas 78596

Invoice Date: July 10, 2009
 TEDSI Invoice No.: 299358
 TEDSI Project No.: 2009-1032-01
 Invoice Period: June 1 thur June 30, 2009

Mile 6W

Contract No. C-08-227-02-09
 Work Authorization No. 1
 PO#: 00149094
PO 617534

Original Contract Amount	Adjusted Contract Amount	Adjusted Contract Amount Remaining
\$1,906,248.18	\$1,817,940.03	\$1,600,274.31

Task	Fee	% Complete		Amount	
		This Period	To Date	This Period	To Date
Schematic Design (SD)	\$ 256,884.54	20.00%	60.00%	\$ 51,376.90	\$ 154,130.72
Right-of-Way (ROW)	\$ 302,500.00	0.00%	5.00%	\$ -	\$ 15,125.00
Design Field Survey (DFS)	\$ 278,200.00	0.00%	5.00%	\$ -	\$ 13,910.00
Environmental (ENV)	\$ 115,000.00	10.00%	30.00%	\$ 11,500.00	\$ 34,500.00
Plans, Specs & Est. (PS&E)	\$ 865,355.49	0.00%	0.00%	\$ -	\$ -
Subtotal	\$1,817,940.03	3.46%	11.97%	\$ 62,876.90	\$ 217,665.72

TOTAL FEE EARNED:	\$	217,665.72
LESS PREVIOUSLY INVOICED:	\$	154,788.82
TOTAL AMOUNT DUE THIS INVOICE:	\$	62,876.90

Aimee Schroller
 Aimee Schroller, P. E.
 Project Manager

9-1315-431-02-121-039-0-731 AN
9-1315-431-02-121-039-0-711
 INVOICE RECEIVED BY
NOE MARTIN on *7/10/09*
 GOODS/SERVICES RECEIVED BY
 _____ on _____

TEDSI INFRASTRUCTURE GROUP**TEDSI****Consulting Engineers**1201 East Expressway 83 • Mission, Texas 78572
Tel: (956) 424-7898
Fax: (956) 424-7022**Project Status Report****PROJECT:**

Mile 6 West

TEDSI JOB NO.:

2009-1032-01

CLIENT:

Hidalgo County

SUBJECT:

Project Status Report

FROM:

Aimce R. Schroller, P.E.

DATE:

7-17-09

DISTRIBUTION:

Mile 6 West Road
Mile 9 North to SH 107
Progress Report
July 17, 2009

- 1) Schematic Development is ongoing.
 - a) TxDOT has approved typical section.
 - b) DSR and 1002 form has been submitted to TxDOT for review.
- 2) Hydrology & Hydraulics
 - a) Preliminary drainage areas have been determined.
 - b) Completed hydrologic delination and determined time of concentration and runoff coefficient for each sub basin. Calculated peak flow rates for each basin. Six major culvert crossings exist along the project.
 - c) Determined proposed culvert sizes for the major culvert crossings.
 - d) Cross sections have been developed to size roadway ditches.
 - e) Hydrology Report is being developed.
- 3) Utility coordination is ongoing
- 4) Environmental is ongoing.
- 5) Design Field Survey –
 - a) Topographic survey in progress
 - b) A preliminary topo file has been provided to TEDSI for use in developing plans.
- 6) ROW Survey –
 - a) Incorporated new survey in and reviewing impacts.
- 7) Coordination with TxDOT ongoing.
- 8) CD provided with project backup.



Aimce R. Schroller, P.E.