

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11323118
INVOICE DATE: 07/31/09

BILL TO: 34

Hidalgo County Pct #1
 902 Joe Stephens
 Weslaco, TX 78596

JOB: 071401

FM 493
 c/o Hidalgo County
 100 E. Cano
 Edinburg, TX 78539

Contract #C-07-451-00-00
 PO#596375/R233

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of July 2009						
11006 Design Schem	272,500.00	258,875.00	13,625.00	272,500.00	100.0	
12001 EA Fieldwork	10,000.00	10,000.00		10,000.00	100.0	
12002-EA Documents	57,000.00	51,300.00		51,300.00	90.0	5,700.00
15003-Public Invmr	3,000.00	3,000.00		3,000.00	100.0	
12004 Tol Res	20,000.00	17,966.27	2,033.78	20,000.00	100.0	
12030-Public Invmr	20,450.00	17,702.50		17,702.50	86.6	2,747.50
13010 Pref ROW Maps	35,000.00	35,000.00		35,000.00	100.0	
15001 Surv Plans&Rpt	25,000.00	23,750.00		23,750.00	95.0	1,250.00
15010-Surv Plan/Job	105,000.00	105,000.00		105,000.00	100.0	
15070-H&V Control/50	35,200.00	35,200.00		35,200.00	100.0	
16001 Rdy Design	126,000.00	126,000.00		126,000.00	50.0	126,000.00
16100 Drainage	168,000.00	97,400.00		97,400.00	58.0	70,600.00
16200-Havl Mx & Sig	84,000.00	42,000.00		42,000.00	50.0	42,000.00
16240 Signal Design	40,000.00				0.0	40,000.00
16302 Traf Control Plan	84,000.00	42,000.00		42,000.00	50.0	42,000.00
16304-Irrigation	84,000.00	31,980.00	10,920.00	42,000.00	50.0	42,000.00
16307 Utilities	168,000.00	100,800.00		100,800.00	60.0	67,200.00
16400-Contract Mgmt	100,000.00	62,000.00	3,000.00	65,000.00	65.0	35,000.00
32000 Const Mgmt	35,800.00				0.0	35,800.00
TOTALS	1,598,950.00	1,054,073.72	29,578.78	1,083,652.50	53.8	515,297.50

Handwritten initials

ORIGINAL CONTRACT SUM \$ 1,598,950.00
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 1,598,950.00
 TOTAL COMPLETED TO DATE \$ 1,083,652.50
 LESS PREVIOUS INVOICES \$ 1,054,073.72

Handwritten signature
 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 29,578.78

9-1336-431-00-121-049-0-841
 PO 596375

INVOICE RECEIVED BY
NOE M. [Signature] 8-19-09
 GOODS/SERVICES RECEIVED BY:
 on _____



L&G Engineering

Transportation Consultants

August 3, 2009

Hon. Sylvia Handy
Hidalgo County Commissioner, Pct. #1
1902 Joe Stevens
Weslaco, Tx 78596

RE: FM 493 Work Authorization #1
Contract# C-07-451-00-00/PO# 596375/R233

Dear Commissioner Handy:

Attached for your approval is our invoice for services rendered during the month of July 2009. The following is attached:


- L & G's Invoice & Subconsultant Invoice (when applicable)
- Exhibit C "Project Schedule"

TASK		% COMPL.
FC 110 – DESIGN SCHEMATICS		
L&G has revised the schematic/matrix based on TxDOT comments and new utility information. A Public Meeting was held on September 16 th . We have revised the final schematic based on comments received at the public meeting and submitted the revised final schematic to TxDOT for approval. Schematic approved on 02/20/09. This task is complete	L&G	100%
FC 120 – ENVIRONMENTAL FIELD WORK		
This task is complete.	L&G	100%
FC 120 – ENVIRONMENTAL DOCUMENTS		
L&G is waiting for final comments from ENV in Austin.	L&G	90%
FC 120 – PUBLIC INVOLVEMENT		
This task is complete.	L&G	100%
FC 120 – CULTURAL RESOURCES		
L&G has received approval from THC on this project. This task is complete.	L&G	100%
FC 120 – PUBLIC INVOLVEMENT		
We have met with all affected property owners affected by the roadway design. All buildings and structures along the roadway have been photographed.	L&G	86.6%
FC 130 – PRELIMINARY RIGHT-OF-WAY MAPPING		
This task is complete.	RODS	100%
FC 150 – SURVEY PLANS AND DESIGN		
L&G has managed contract development with RODS. We continue to review all work submitted by surveyor. Surveyor has submitted survey, along with preliminary survey control index sheets.	L&G	95%

2100 W. Expressway 83 • Mercedes, TX 78570 • Office (956) 565-9813 • Fax (956) 565-9018
900 S. Stewart Rd., Ste. 9 • Mission, TX 78572 • Office (956) 585-1909 • Fax (956) 585-1927

ADM

FC 150 - SURVEY PLANS AND DESIGN/SUB This task is complete.	RODS	100%
FC 150 - HORIZONTAL & VERTICAL CONTROL This task is complete.		
FC 160 - ROADWAY DESIGN Typical sections for an 84' roadway have been developed. Intersection layouts are being finalized. We continue to adjust profile and centerline and are finalizing the design cross sections and earthwork.	RODS	100%
FC 161 - DRAINAGE We are evaluating each proposed outfall. We continue to develop the storm drain and layout storage and discharge curves for the outfalls.	L&G	50%
FC 162 - PAVEMENT MARKING AND SIGNING Preliminary pavement markings have been laid out on the schematic. Intersection stationing is being coordinated by TxDOT. Revisions have been made to the striping based on correct schematic. Plan sheets are being cut.	L&G	55%
FC 162 - SIGNAL DESIGN/SUB This task has not begun.		
FC 163 - TRAFFIC CONTROL PLAN We have completed the TCP typical sections and they have been submitted to TxDOT for review. A preliminary "Sequence of Construction" and "TCP General Notes" have been created. An overall TCP plan with TCP sheets is being completed for review.	L&G	50%
FC 163 - IRRIGATION All irrigation crossings have been identified and existing conditions are being drafted. Coordination with the Donna Irrigation District is ongoing. Additional information needed is being obtained from existing project plans. Existing structure details are being verified.	L&G	50%
FC 163 - UTILITIES Major compensable utilities have been identified and adjustment costs have been analyzed and incorporated into the project. Initial letters have been sent to all utilities found within project limits. We are coordinating with North Alamo Water Supply Corp. and Texas Gas on major compensable items. Parallel gas line has been exposed and tied down in the field. We are identifying possible conflict locations to be exposed by the utility companies. Additional utility letters along with preliminary sheets have been sent to all utility companies for comments and mark-up. Some comments have been received.	L&G	60%
FC 164 - CONTRACT MANAGEMENT L&G continues to coordinate and manage the work required and is providing County with updates. Preliminary TCP and cross-sections have been submitted to TxDOT	L&G	65%
FC 320 - CONSTRUCTION MANAGEMENT This task has not begun.		
Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.	L&G	0%

Sincerely,

 Robert Machaska, P.E.
 Project Manager

Attachment

SYLVIA S. HANDY
COUNTY COMMISSIONER, PCT. 1

(956) 968-8733 FAX(956) 973-7804
1902 JOE STEPHENS AVE.
Weslaco, Texas 78596

FAX COVERSHEET

To: Purchasing Dept.

From: Noe Montez

Fax:

Pages: 9

Phone:

Date:

Re:

CC:

Urgent For Review Please Comment Please Reply Please Recycle

• **Comments**

Please place the following invoices #11323118 for po 596375 and inv#11323119 for po 617489

Thanks

Noe Montez

NOTICE OF CONFIDENTIALITY

THE INFORMATION CONTAINED IN THIS FACSIMILE MESSAGE IS LEGALLY PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION OR COPY OF THIS TELECOPY IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TELECOPY IN ERROR, PLEASE IMMEDIATELY NOTIFY US BY TELEPHONE AND RETURN THIS MESSAGE TO US AT THE ABOVE ADDRESS VIA THE UNITED STATES POSTAL SERVICE. THANK YOU.