



TEDSI INFRASTRUCTURE GROUP
Consulting Engineers

1201 East Expressway 83
Mission, Texas 78572
956-424-7898 (Phone)
956-424-7022 (Fax)

INVOICE

Mr. Joseph Palacios
Hidalgo County Precinct No. 1
1902 Joe Stephens Ave.
Weslaco, Texas 78596

Invoice Date: September 3, 2009
TEDSI Invoice No.: 299456
TEDSI Project No.: 2009-1032-01
Invoice Period: August 1 to August 31, 2009

Mile 6W

Contract No. C-08-227-02-09
Work Authorization No. 1
PO#: 617534

Original Contract Amount	Adjusted Contract Amount	Adjusted Contract Amount Remaining
\$1,906,248.18	\$1,817,940.03	\$1,288,168.34

Task	Fee	% Complete		Amount	
		This Period	To Date	This Period	To Date
Schematic Design (SD)	\$ 256,884.54	15.00%	90.00%	\$ 38,532.68	\$ 231,196.09
Right-of-Way (ROW)	\$ 302,500.00	5.00%	10.00%	\$ 15,125.00	\$ 30,250.00
Design Field Survey (DFS)	\$ 278,200.00	3.30%	68.30%	\$ 9,180.60	\$ 190,010.60
Environmental (ENV)	\$ 115,000.00	15.10%	68.10%	\$ 17,365.00	\$ 78,315.00
Plans, Specs & Est. (PS&E)	\$ 865,355.49	0.00%	0.00%	\$ -	\$ -
Subtotal	\$1,817,940.03	4.41%	29.14%	\$ 80,203.28	\$ 529,771.69

TOTAL FEE EARNED:	\$	529,771.69
LESS PREVIOUSLY INVOICED:	\$	449,568.41
TOTAL AMOUNT DUE THIS INVOICE:	\$	80,203.28

Almee Schreffler, P. E.
Project Manager

INVOICE RECEIVED BY
N.F. H... on 10/1/09
N.F. GOODS/SERVICES RECEIVED BY:
N.F. H... on 9/13/09

9-1315-431-00-121-039-0-711
9-1315-431-00-121-039-0-731

PO 617534

D)(0)(8)11111

TEDSI INFRASTRUCTURE GROUP**Consulting Engineers**

1201 East Expressway 83 • Mission, Texas 78572

Tel: (956) 424-7898


Fax: (956) 424-7022

Project Status Report

PROJECT: Mile 6 West	TEDSI JOB NO.: 2009-1032-01
CLIENT: Hidalgo County	
SUBJECT: Project Status Report	
FROM: Aimee R. Schroller, P.E.	DATE: 9-24-09
DISTRIBUTION:	

Mile 6 West Road - Mile 9 North to SH 107
 Progress Report
 September 24, 2009

- 1) Schematic Development is near completion.
 - a) Parcels are identified that require ROW acquisition.
 - i) Amounts to be acquired are shown on schematic.
 - b) Ditch profiles have been developed and are shown on schematic.
- 2) Hydrology & Hydraulics
 - a) Small drainage areas have been determined for the road side ditches.
 - b) Completed hydrologic delineation and determined time of concentration and runoff for small drainage areas.
 - c) Proposed cross drainage structures have been sized and included in schematic and report.
 - d) HEC-RAS model for each roadside ditch have been created and problem areas identified.
 - e) Preliminary Hydrology and Hydraulic Report is complete.
- 3) Utility coordination is ongoing
 - a) Utility crossings and potential conflicts are shown on conflict spreadsheet in Engineering Summary Report.
- 4) Coordination with drainage/irrigation districts is ongoing
 - a) Coordination with the Hidalgo and Cameron County Irrigation District #9 has included discussing conceptual plan for improvements to irrigation crossings as shown on schematic.
 - b) Irrigation standpipes and pipe crossings/parallel pipelines are shown on schematic.
- 5) Environmental is ongoing.
 - a) Environmental document is complete and will be submitted for review.
- 6) Design Field Survey -
 - a) Topographic survey files have been provided to TEDSI.
- 7) ROW Survey -
 - a) New impacts have been identified and are shown on schematic.
 - b) A meeting was held with ROW division to discuss parcels that will be impacted
 - c) ROW has been updated with subdivisions that show ROW acquired.
 - d) Irrigation and utility easements have been identified and are shown on schematic.
 - e) Performed project site visit to investigate and determine impact to parcels.
- 8) Coordination with TxDOT ongoing.


 Aimee R. Schroller, P.E.

SYLVIA S. HANDY
COUNTY COMMISSIONER, PCT. 1

(956) 968-8733 FAX(956) 973-7804
1902 JOE STEPHENS AVE.
Weslaco, Texas 78596

FAX COVERSHEET

To: Purchasing Dept

From: Noe Montez

Attn: Vangie

Fax:

Pages: 8

Phone:

Date: 10/6/09

Re:

CC:

Urgent For Review Please Comment Please Reply Please Recycle

• Comments

Please place the following invoices on the next CC for approval for payment:

1. Tedsi Infrastructure- Inv #299456-- \$80,203.28
2. L & G Consulting - Inv#11323189- \$43,800.00
3. Leonel Garza - Inv #1267 \$6,000.00

Thanks

Noe Montez

NOTICE OF CONFIDENTIALITY

THE INFORMATION CONTAINED IN THIS FACSIMILE MESSAGE IS LEGALLY PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE INDIVIDUAL OR ENTITY NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION OR COPY OF THIS TELECOPY IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TELECOPY IN ERROR, PLEASE IMMEDIATELY NOTIFY US BY TELEPHONE AND RETURN THIS MESSAGE TO US AT THE ABOVE ADDRESS VIA THE UNITED STATES POSTAL SERVICE. THANK YOU.