

TEDSI INFRASTRUCTURE GROUP
 Consulting Engineers



1201 East Expressway 83
 Mission, Texas 78572
 956-424-7898 (Phone)
 956-424-7022 (Fax)

INVOICE

Mr. Joseph Palacios
 Hidalgo County Precinct No. 1
 1902 Joe Stephens Ave.
 Weslaco, Texas 78596

Invoice Date: October 22, 2009
 TEDSI Invoice No.: 299502
 TEDSI Project No.: 2009-1032-01
 Invoice Period: Sept. 1 to Sept. 30, 2009

Mile 6W

Contract No. C-08-227-02-09
 Work Authorization No. 1
 PO#: 617534

Original Contract Amount	Adjusted Contract Amount	Adjusted Contract Amount Remaining
\$1,906,248.18	\$1,817,940.03	\$1,165,710.22

Task	Fee	% Complete		Amount	
		This Period	To Date	This Period	To Date
Schematic Design (SD)	\$ 256,884.54	5.00%	95.00%	\$ 12,844.22	\$ 244,040.31
Right-of-Way (ROW)	\$ 302,500.00	0.00%	10.00%	\$ -	\$ 30,250.00
Design Field Survey (DFS)	\$ 278,200.00	31.70%	100.00%	\$ 88,189.40	\$ 278,200.00
Environmental (ENV)	\$ 115,000.00	18.63%	86.73%	\$ 21,424.50	\$ 99,739.50
Plans, Specs & Est. (PS&E)	\$ 865,355.49	0.00%	0.00%	\$ -	\$ -
Subtotal	\$ 1,817,940.03	6.74%	35.68%	\$ 122,458.12	\$ 652,229.81

TOTAL FEE EARNED:	\$	652,229.81
LESS PREVIOUSLY INVOICED:	\$	529,771.69
TOTAL AMOUNT DUE THIS INVOICE:	\$	122,458.12

[Signature]
 Almée Schrollier, P. E.
 Project Manager

RECEIVED

OCT 27 2009

PRECINCT 1


COMMISSIONER SYLVIA S. HANBY

INVOICE RECEIVED BY
[Signature]
 GOODS/SERVICES RECEIVED BY
[Signature]

4-1315-431-00-121-039-0-73

TEDSI INFRASTRUCTURE GROUP
Consulting Engineers

 1201 East Expressway 83 + Mission, Texas 78572
 Tel: (956) 424-7898
 Fax: (956) 424-7022

Project Status Report

 TEDSI JOB NO.:
 2009-1032-01

 PROJECT:
 Mile 6 West

 CLIENT:
 Hidalgo County

 SUBJECT:
 Project Status Report

 DATE:
 10-23-09

 FROM:
 Aimee R. Schroller, P.E.

DISTRIBUTION:

 Mile 6 West Road - Mile 9 North to SH 107
 Progress Report
 October 23, 2009

- 1) Schematic Development – schematic has been submitted to TxDOT and County for review
 - a) Engineering Summary Report is complete and has been submitted for review
 - b) Parcels are identified that require ROW acquisition.
 - i) Amounts to be acquired are shown on schematic.
- 2) Hydrology & Hydraulics
 - a) Hydrology & Hydraulics Report is complete and has been submitted for review.
- 3) Utility coordination is ongoing
 - a) Utility crossings and potential conflicts have been identified and are listed in a spreadsheet in Engineering Summary Report.
- 4) Coordination with drainage/irrigation districts is ongoing
 - a) Irrigation standpipes and pipe crossings/parallel pipelines are shown on schematic.
 - b) A list of pipelines and crossings are included in the Engineering Summary Report.
- 5) Environmental
 - a) Environmental document is complete and has been submitted for review.
- 6) Design Field Survey --
 - a) Topographic survey files have been provided to TEDSI.
- 7) ROW Survey --
 - a) New impacts have been identified and are shown on schematic.
 - b) A meeting was held with ROW division to discuss parcels that will be impacted
 - c) ROW has been updated with subdivisions that show ROW acquired.
 - d) Irrigation and utility easements have been identified and are shown on schematic.
 - e) Performed project site visit to investigate and determine impact to parcels.
- 8) Coordination with TxDOT ongoing.

Aimee R. Schroller, P.E.

FAX

To: Purchasing Department
Company:
Fax: 956-318-2629
Phone:

From: Noe Montez
Fax: (956) 973-7804
Phone:
E-mail: noe.montez@co.hidalgo.tx.us

Notes:

Attn: Letty (Purchasing)

Please place the following inv #299502 from Tedsi on the next CC meeting for approval for payment



Date and time of transmission: 10/28/2009 2:36:24 PM
Number of pages including this cover sheet: 3