

R. Gutierrez Engineering Corporation

130 E. Park
Pharr, TX 78577

Invoice Number: 2778
Wednesday, December 16, 2009

Invoice

To: Hidalgo County Precinct No. 2
301 E. State St.
Pharr, TX 78577
Attention: Hector Palacios, Commissioner

Project: ENG05.015b Tower Road (Moore Rd - Balli Rd)

Professional Services for the Period: 09/26/2009 to 12/16/2009

Billing Group: 02 Phased % of Construction

Part 2 - Rancho Blanco Rd - Balli Rd (approx 1.5 miles)

Contract #: C-05-229-06-21 WA#2(PO#561453)

Billing Fee: \$292,650.00

<u>Phase</u>	<u>Phase Fee</u>	<u>Percent Complete</u>	<u>Fee Earned</u>	<u>Prior Billing</u>	<u>Current Fee</u>
Preliminary Phase	111,825.00	100.00	111,825.00	111,825.00	0.00
Design Phase	67,095.00	47.50	31,870.00	31,870.00	0.00
Construction Phase	44,730.00	0.00	0.00	0.00	0.00
Environmental Assessment (Add'l Service)	34,000.00	0.00	0.00	0.00	0.00
Right-of-Way Acquisition (Add'l Service)	24,200.00	90.00	21,780.00	12,100.00	9,680.00
Geotechnical Investifation (Add'l Service)	10,800.00	0.00	0.00	0.00	0.00

Total Phases: \$9,680.00

Phase Billing Totals: \$9,680.00


561453
9-1202-431-00-122-027-0-711
Req. #082579

Billing Group Subtotal: 9,680.00



Project Totals:

***** Total Project Invoice Amount:**

\$9,680.00



Ramiro Gutierrez
President

INVOICE RECEIVED BY:
 ON 12/17/09
GOODS/SERVICES RECEIVED BY:
 ON 12/16/09

TASK	TOTAL CONTRACT AMOUNT	FEE BREAKDOWN					
		PART 1 WORK			PART 2 WORK		
		Fee Amount	% Comp	Fee Earned	Fee Amount	% Comp	Fee Earned
PRELIMINARY PHASE (50% of Fee)							
FIELD & AERIAL SURVEYING	\$74,962	\$41,415	100%	\$41,415	\$33,548	100%	\$33,548
SCHEMATIC DESIGN	\$174,912	\$96,634	100%	\$96,634	\$78,278	100%	\$78,278
SUB-TOTAL	\$249,874	\$138,049	100%	\$138,049	\$111,825	100%	\$111,825
DESIGN PHASE (30% of Fee)							
SURVEYING - FIELD VERIFICATION	\$37,481	\$20,707	100%	\$20,707	\$16,774	100%	\$16,774
ENGINEERING	\$112,443	\$62,122	90%	\$55,910	\$50,321	30%	\$15,096
SUB-TOTAL	\$149,924	\$82,829	93%	\$76,617	\$67,095	48%	\$31,870
CONSTRUCTION PHASE (20% of Fee)							
CONSTRUCTION ADMINISTRATION	\$99,950	\$55,220	30%	\$16,566	\$44,730	0%	\$0
SUB-TOTAL	\$99,950	\$55,220	30%	\$16,566	\$44,730	0%	\$0
TOTAL BASIC ENGINEERING FEES	\$499,748	\$276,098	84%	\$231,232	\$223,650	64%	\$143,695
ENVIRONMENTAL ASSESSMENT (Add'l Service)							
ENVIRONMENTAL ASSESSMENT	\$40,000	\$16,000	0%	\$0	\$24,000	0%	\$0
PULIC MEETINGS	\$20,000	\$10,000	0%	\$0	\$10,000	0%	\$0
SUB-TOTAL	\$60,000	\$26,000	0%	\$0	\$34,000	0%	\$0
RIGHT-OF-WAY ACQUISITION (Add'l Service)							
R.O.W. MAP	\$60,200	\$36,000	100%	\$36,000	\$24,200	90%	\$21,780
SUB-TOTAL	\$60,200	\$36,000	100%	\$36,000	\$24,200	90%	\$21,780
GEOTECHNICAL INVESTIGATIONI (Add'l Service)							
GEOTECHNICAL INVESTIGATION	\$18,000	\$7,200	0%	\$2,186	\$10,800	0%	\$0
SUB-TOTAL	\$18,000	\$7,200	30%	\$2,186	\$10,800	0%	\$0
TOTAL ADDITIONAL SERVICES	\$138,200	\$69,200	55%	\$38,186	\$69,000	32%	\$21,780
TOTAL ESTIMATED FEE	\$637,948	\$345,298	78%	\$269,418	\$292,650	57%	\$165,475
Part I - Basic Fee Based on 10.5% of Estimated Construction Cost of :					\$2,629,504		
For a Base Engineering Fee of :	\$276,098						
Part II - Basic Fee Based on 10.5% of Estimated Construction Cost of :					\$2,130,000		
For a Base Engineering Fee of :	\$223,650						

R. Gutierrez Engineering Corporation

December 16, 2009

Hector "Tito" Palacios
County Commissioner
Hidalgo County Precinct No. 2
301 E. State Street
Pharr, TX 78577

RE: Tower Road – Invoice
ENG05.015b

Dear Commissioner Palacios:

I am submitting an invoice for the above referenced project. We have completed about 90% of the Right-of-Way Acquisition Phase (11 of 12 parcels) for Part 2 (Rancho Blanco Road to Balli Road). I have attached the engineer's fee estimate worksheet for your review.

If you have any questions, please call Ramiro or myself so that we may discuss them. You can call us at 956-782-2557 or Ramiro on his mobile at 956-227-2154.

Sincerely,



Jaime Jaimez, Jr.
Accounting Manager

Attachments

cc: File

R. Gutierrez Engineering Corporation

Transmittal Form

TO: Commissioner Palacios
Hidalgo County Precinct No. 2
301 E. State St.
Pharr, TX 78577

FROM: Jaime Jaimez, Jr.
SUBJECT: Tower Road
PROJECT NO.: ENG05.015b
DATE: December 17, 2009

WE ARE SENDING YOU ATTACHED UNDER SEPARATE COVER VIA Hand Delivery THE FOLLOWING ITEMS:

BLUEPRINTS PLANS SHOP DRAWINGS CD
 CHANGE ORDER SAMPLES PAYMENT REQUEST OTHER: INVOICE
 BID TABULATION CONTRACT DOCUMENTS RECORD DRAWINGS 3 1/2" DISKETTE

QUANTITY / SETS	DATED	ITEM DESCRIPTION
1	12/16/2009	Invoice No. 2778 - Part 2
1	12/16/2009	Cover Letter
1	-	engineer's fee worksheet

THESE ARE TRANSMITTED AS CHECKED BELOW:

FOR BIDS DUE APPROVED AS NOTED FOR YOUR RECORDS
 FOR APPROVAL APPROVED AS SUBMITTED FOR YOUR ACKNOWLEDGEMENT
 FOR YOUR USE RETURN FOR CORRECTIONS RESUBMIT FOR APPORVAL
 AS REQUESTED FOR FURTHER PROCESSING ON LOAN
 FOR REVIEW AND COMMENT FOR SIGNATURE OTHER

COMMENTS: _____

RECEIVED

DEC 17 2009

Janette Bella

Copy Distribution: file Received by: _____