

TASK AND DESCRIPTION	FIRM	2011												2012
		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN
WORK AUTHORIZATION NO. 1														
Entire Length of Project														
PROJECT PLANNING														
Obtain Right of Entry (SURVEYING)	RODS													
Update Planimetric and DTM files	RODS													
DESIGN SURVEYS	RODS													
EXISTING RIGHT-OF-WAY LAYOUT	RODS													
meetings w/ Hidalgo County Drainage District No. 1	L&G													
meetings w/ City of Donna	L&G													
meetings w/ Precinct No. 1	L&G													
Hydrologic Map	L&G													
Utility Coordination	L&G													
Coordination with TxDOT AND COUNTY	L&G													
Coordination with Irrigation Districts	L&G													
Schematic & Environmental Document Development	L&G													
Develop Schematic with outfalls	L&G													
Meet w/TxDOT and revise schematic as per comments	L&G													
TxDOT and COUNTY approves Schematic	TxDOT													
Draft Environmental Document, Field Visits, etc.	L&G													
Submit Draft EA to District for 1st review	L&G													
Public Meeting	TxDOT													
District Review Meetings	TxDOT													
EMV Review Meetings	TxDOT													
Revisions as per EMV comments	L&G													
Agency Coordination	TxDOT													
EMVA Review Sessions	TxDOT													
Attend an Opportunity for Public Hearing	TxDOT													
Final	TxDOT													
PS&E														
TxDOT and COUNTY review of outfall locations	L&G													
Complete Intersection Layouts	L&G													
Design Hydraulic Structures, Outfalls, etc.	L&G													
Design Roadway	L&G													
Signing, Pavement Markings, and Signals	L&G													
Turn in 90% Plan Submittal	L&G													
TxDOT Review Plan Submittal	TxDOT													
Turn in 100% Plans	L&G													
NEW CONTRACT														
ROW ACQUISITION FOR ENTIRE PROJECT														
Project Administration														
Coordination with County and TxDOT														
Primary Administrative & Acquisition Process														
Title Commitments														
Appraisal Reports														
Appraisal Review Reports														
Appraisal Update Reports														
Approved Values by TxDOT														
Acquisition Negotiation Offers														
Title Curative Process														
Lease Commitment Updates														
Payments for Parcels														
Condensation Support Process														
Emergency Easement Proceedings by COUNTY														
Title Insurance Policies - Negotiation with TxDOT														
Consumption of Outstanding Easements														

March 1, 2010

Hon. Sylvia Handy
Hidalgo County Commissioner, Pct. #1
1902 Joe Stevens
Weslaco, TX 78596

**RE: FM 493 South, Work Authorization No. 1, PO# 617489,
C08-417-12-09, L&G Job#090201**

Dear Commissioner Handy:

Attached for your approval is our invoice for services rendered through February 2010. The following is attached:


- L & G's Invoice
- Sub-consultant Invoice (when applicable)
- Exhibit C "Project Schedule"

TASK		% COMPL
FC 11006 - DESIGN SCHEMATICS		
Schematic was turned in to TxDOT Pharr District on January 29, 2010 for District approval.	L&G	90%
FC 12001 - EA REPORTS		
L&G submitted the environmental document on November 2, 2009. L&G is waiting for comments from the Pharr District Office.	L&G	70%
FC 12002 - PUBLIC INVOLVEMENT		
TxDOT held a Public Meeting on November 17 th at Runn Elementary and L&G assisted with the exhibits and sign-in table. L&G will now await the transcript to complete this task.	L&G	90%
FC 12040 - CULTURAL RESOURCES		
L&G has completed the surveys and the reports and were submitted to TxDOT. Comments have been received and are revising reports.	L&G	95%
FC 13002 - OWNERSHIP DATA COLLECTION		
We have identified land owners along the proposed 120' and 100' options.	L&G	85%
FC 15011 - SURVEY PLANS AND DESIGN/SUB		
This task has not begun.	RODS	0%
FC 16001 - ROADWAY DESIGN		
We have established a 120 ft. and 100 ft. best fit alignment and have established the existing centerline based on old plans and appraisal district data. A preliminary profile of the proposed centerline and the East/West proposed ROW was generated based on Lidar data to aid in the assessment of outfalls and the development of an overall drainage plan. The possibility of setting the grades of the proposed rural roadway to that of the future urban section has been ruled out due to roadway flooding concerns. To discuss vertical alignment at the roadway more coordination is needed after our bridge life cycle cost analysis determined that the existing pilot channel bridge will need to be replaced. A preliminary profile has been developed for the project. We met with the Diocese Property Department on October 15, 2009 and adjusted the alignment based on impacts to the parking lot of Christ Rey Chapel.	L&G	60%

Alignment has been finalized based on Public Meeting comments.		
FC 16104 - OUTFALL DESIGN		
We have identified potential outfalls and developed a hydrologic map. We are also evaluating the hydraulic capacities of existing outfalls.	L&G	60%
FC 16302 - TRAFFIC CONTROL PLAN		
Preliminary TCP typical sections and sequence of construction are have been finalized.	L&G	40%
FC 16304 - IRRIGATION		
We have identified existing irrigation lines and included them in the schematic. We have set preliminary coordination letters to the Donna Irrigation District. Met with Donna Irrigation District on August 27, 2009 and again on September 17 th .	L&G	50%
FC 16306 - QUANTITIES & SPECS		
A preliminary estimate with quantities, specification list as well as General Notes has been developed.	L&G	40%
FC 16307 - UTILITIES		
Surface utilities have been identified and initial letters have been sent to all utilities. We have begun receiving comments back from utility companies. We have met with and continue to coordinate with the City of Donna. Information on the City of Donna's sewer line was obtained and that information has been added to the project schematic. We met with the city of Donna on August 26, 2009 in regards to their sanitary sewer and water lines. We also met with D.I.D. on September 09, 2009.	L&G	50%
FC 32000 - CONSTRUCTION MANAGEMENT		
This task has not yet begun.	L&G	0%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,



Robert Macheska, P.E.
Project Manager

Attachment