

APPLICATION FOR PAYMENT NO. 1

To: HIDALGO COUNTY PRECINT # 2 HECTOR TITO PALACIOS
 From: LEAL CONSTRUCTION, INC. (Owner)
 Contract: C-10-178-06-22 (Contractor)
 Project: ALAMO ROAD CROSSING DRAINAGE IMPROVEMENT PROJECT
 Owner's Contract No. C-10-178-06-22 Engineer's Project No. 2010-178-06-09-MSS
 For Work accomplished through the date of: 11/16/2010

1. Original Price:	
2. Net change by Change Order and Written Agreements(+or-):	\$154,917.41
3. Current Contract Price (1 plus 2):	\$27,430.57
4. Total completed and stored to date:	\$182,347.98
5. Retainage (per Agreement):	\$131,291.29
<u>10%</u> of completed work: <u>(\$13,129.13)</u>	
_____ of stored material	
Total Retainage:	
6. Total completed and stored to date less retainage (4 minus 5)	\$118,162.16
7. Less previous Application for Payments:	\$0.00
8. AMOUNT DUE THIS APPLICATION (6 MINUS 7)	\$118,162.16

Accompanying Documentation:

PO # 643847 *HP*
0-1339-431-00-122-131-0-733
 Req # 179735

CONTRACTOR'S Certification:

The undersigned CONTRACTOR certifies that (1) all previous progress payments received from OWNER on account of WORK done under the Contract referred to above have been applied on account to discharge CONTRACTOR'S legitimate obligations incurred in connection with Work covered by prior Applications for Payment number 1-Final through 2 Inclusive; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all Liens, security interests and encumbrances (except such as covered by a Bond acceptable to Owner indemnifying OWNER against any such Lien, security interest or encumbrance); and (3) all Work covered by this Application for Payments in accordance with the Contract Documents and not defective.

Date: 10/26/2010

State of: Texas
 County of Hidalgo
 Subscribed and sworn to before me this 26th
 day of October 2010.

LEAL CONSTRUCTION, INC.

CONTRACTOR

By: *[Signature]*

[Signature]
 Notary Public
 My Commission expires: 04-28-13

Payment of the above AMOUNT DUE THIS APPLICATION is recommended.


Date 11-17-10

[Signature]

ENGINEER

By: *[Signature]* 11/29/10

Exhibit E-C



INVOICE RECEIVED BY:

[Signature] ON 11/30/2010

GOODS/SERVICES RECEIVED BY:

[Signature] ON 11/30/2010

Colonia: FM 907
 Roadway: C-10-176-06-22
 Contract: Alamo Road Crossing Drainage Improvement
 Project No: Hidalgo
 County: Hidalgo
 Est. No: 2
 Work Type: DRAINAGE IMPROVEMENTS
 Limits:

From: NORTH ALAMO ROAD
 To: SIOUX ROAD AND ELDORRA ROAD


Contractor: Leal Construction, Inc
 Contract Price: \$154,917.41
 Work Done This No.: 128,375.45
 %Complete: 82.87%

Date Began: 9/29/2010
 Contract Time: 90
 Time Charged: 33
 %Time Used: 36.67%

Date: 11/17/10

ITEM No.	Description	Unit	Project QTY	Unit Price	Project Amount	FIRST MONTH			SECOND MONTH			THIRD MONTH		
						Monthly Quantity	QTY to Date	Item Cost (Monthly)	Monthly Quan	QTY to Date	Item Cost (Monthly)	Monthly Quantity	QTY to Date	Item Cost (Monthly)
BASE BID														
1	5'-6" Reinforced Concrete Box	LF	127.00	\$186.15	\$23,642.32	127.00	127.00	\$23,642.32	0.00	127.00	\$0.00	0.00	127.00	\$0.00
2	Prestressor Cast In Place 5'x8" Junction Box with Ring & Cover	EA	2.00	\$4,880.29	\$9,760.58	2.00	2.00	\$9,760.58	0.00	2.00	\$0.00	0.00	2.00	\$0.00
3	Gravel Bedding for 5'x4" Reinforced Concrete Box as per Plan	LS	1.00	\$9,374.59	\$9,374.59	0.50	0.50	\$4,687.30	0.00	0.00	\$0.00	0.00	0.00	\$0.00
4	Cement Stabilized Backfill as per Plan	LF	127.00	\$13.64	\$1,732.28	127.00	127.00	\$1,732.28	0.00	127.00	\$0.00	0.00	127.00	\$0.00
5	Temporary Asphalt Section for Traffic Control Plan (Both Sides)	LF	127.00	\$16.25	\$2,063.75	127.00	127.00	\$2,063.75	0.00	127.00	\$0.00	0.00	127.00	\$0.00
6	Trench Protection	LS	1.00	\$4,834.37	\$4,834.37	0.00	0.00	\$0.00	0.00	0.00	\$0.00	0.00	0.00	\$0.00
7	3'x27" HW/C Type 'D' with Prime Coat	LF	143.00	\$4.87	\$696.41	143.00	143.00	\$696.41	0.00	143.00	\$0.00	0.00	143.00	\$0.00
8	1/2" Yellow Center Line Thermoplastic Type II-A-A Released Pavement Markers	SY	67.00	\$121.86	\$8,164.62	0.00	0.00	\$0.00	0.00	0.00	\$0.00	0.00	0.00	\$0.00
9	4" Yellow Center Line Thermoplastic Type II-A-A Released Pavement Markers	SY	67.00	\$87.04	\$5,831.68	0.00	0.00	\$0.00	0.00	0.00	\$0.00	0.00	0.00	\$0.00
10	1'-2" Reinforced Concrete Pipe-81" Storm Drain Pipe	LF	1.00	\$3,024.00	\$3,024.00	0.00	0.00	\$0.00	0.00	0.00	\$0.00	0.00	0.00	\$0.00
11	Gravel Bedding for 72" Reinforced Concrete Pipe as per Plan	LF	16.00	\$155.21	\$2,483.36	0.00	0.00	\$0.00	0.00	0.00	\$0.00	0.00	0.00	\$0.00
12	Remove and Replace 25 LF of 24" RCP-81" Storm Drain Pipe	EA	1.00	\$24.82	\$24.82	0.00	0.00	\$0.00	0.00	0.00	\$0.00	0.00	0.00	\$0.00
13	Remove and Replace 25 LF of 24" RCP-81" Storm Drain Pipe	EA	1.00	\$998.24	\$998.24	0.00	0.00	\$0.00	0.00	0.00	\$0.00	0.00	0.00	\$0.00
14	Remove and Replace 25 LF of 24" RCP-81" Storm Drain Pipe	EA	1.00	\$710.82	\$710.82	0.50	0.50	\$355.41	0.50	1.00	\$710.82	0.50	1.00	\$355.41
15	Remove Temporary Asphalt Section and Re-Grade Roadside Ditch (Both Sides)	LS	1.00	\$1,707.01	\$1,707.01	1.00	1.00	\$1,707.01	0.00	1.00	\$0.00	0.00	1.00	\$0.00
ADD ALTERNATE NO. 1														
1	72" RCP-81" Storm Drain Pipe	LF	145.00	\$141.34	\$20,494.30	120.00	120.00	\$16,960.80	25.00	145.00	\$3,533.50	0.00	145.00	\$3,533.50
2	Gravel Bedding as per Plan	LF	145.00	\$23.81	\$3,452.45	120.00	120.00	\$2,857.20	25.00	145.00	\$595.25	0.00	145.00	\$595.25
3	Concrete Rip-Rap	SY	40.00	\$43.20	\$1,728.00	0.00	0.00	\$0.00	40.00	40.00	\$1,728.00	0.00	40.00	\$1,728.00
4	Trench Protection	LF	145.00	\$4.87	\$706.15	120.00	120.00	\$584.40	25.00	145.00	\$121.75	0.00	145.00	\$121.75
ADD ALTERNATE NO. 2														
1	5'x2' Reinforced Concrete Box	LF	160.00	\$176.40	\$28,224.00	160.00	160.00	\$28,224.00	0.00	160.00	\$0.00	0.00	160.00	\$0.00
2	Gravel Bedding as per Plan	LF	160.00	\$23.82	\$3,811.20	160.00	160.00	\$3,811.20	0.00	160.00	\$0.00	0.00	160.00	\$0.00
3	Concrete Rip-Rap	SY	80.00	\$43.20	\$3,456.00	0.00	0.00	\$0.00	80.00	80.00	\$3,456.00	0.00	80.00	\$3,456.00
4	Trench Protection	LF	160.00	\$4.87	\$779.20	160.00	160.00	\$779.20	0.00	160.00	\$0.00	0.00	160.00	\$0.00
5	Concrete Sidelight Catch Basin	EA	1.00	\$11,124.00	\$11,124.00	0.00	0.00	\$0.00	1.00	1.00	\$11,124.00	0.00	1.00	\$11,124.00
ADD ALTERNATE NO. 3														
1	Ditch Excavation with maintenance trench as per Plans	LF	570.00	\$32.60	\$18,582.00	0.00	0.00	\$0.00	0.00	0.00	\$0.00	0.00	0.00	\$0.00
2	Irrigation Line-15" Steel Pipe Crossing with Pipe Beam, Concrete Pipe Support Collars, Steel Straps	LS	1.00	\$21,885.95	\$21,885.95	0.00	0.00	\$0.00	0.00	0.00	\$0.00	0.00	0.00	\$0.00
CHANGE ORDER # 1 SEE ATTACHED SHEET														
Monthly Totals:						\$101,195.46	\$0.00	\$30,095.83	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Total to Date: \$113,632.96														

Monthly Totals: \$101,195.46 \$0.00 \$30,095.83 \$0.00
 ADM(901) PRELIMINARY ENGINEERING (902)
 PRELIMINARY ENGINEERING (902)
 CONSTRUCTION ENGINEERING (903)
 RIGHT-OF-WAY (904) \$0.00 \$0.00
 ROADWAY (905) \$0.00 \$0.00
 DRAINAGE (906) \$0.00 \$0.00

Prepared and Checked By:  Date: 11-23-2010

Roadway (905): \$0.00
 Drainage (906): \$0.00
 Total: \$0.00

