

Millennium Engineers Group, Inc.

PO Box 4569
Edinburg, Texas 78540-4569

Invoice

Date	Invoice #
11/21/2007	07M194-1

Bill To
Hidalgo County Precinct 4 c/o J.E. Saenz & Associates PO Box 3293 Edinburg, Texas 78540

Terms	Due Date	Project
Net 30	12/21/2007	07M194-Alberta Rd. (Expwy. 281 - I Rd.)

Description	Qty	Rate	Amount
Vehicle Trip Charge	2	30.00	60.00
Engr. Technician (Concrete)	5	42.00	210.00
Project Management & Coordination	1	27.00	27.00

We thank you for your prompt payment. Please remit to the above address.

Total \$297.00

Payments/Credits \$0.00

Balance Due \$297.00

Phone #	Fax #
(956) 383-8522	(956) 383-0295


Concrete Field Report

Project Description: Alberta Rd (Expwy. 281 to I Rd.) **M.E.G. Report Number:** 07M194-1-1
Client: Hidalgo County Precinct No. 4 **Date of Service:** 10-05-07
Engineer: J.E. Saenz & Associates **Date of Report:** 10-11-07
Architect: N/A **Structure Tested:** Curb and gutter
Contractor: N/A

On October 5, 2007 a representative of Millennium Engineers Group, Inc. was dispatched to the project site to perform inspection on the placement of ready mix concrete on the curb and gutter.

Sample Number 1 was obtained at 1:03 p.m. A slump of 4" was determined. From this sample, a total of four (4) 6 x 12 inch cylindrical test specimens were cast for compressive strength testing at intervals of 7 and 28 days.

On October 6, 2007 a representative of Millennium Engineers Group, Inc. was dispatched to the project site to pick up the specimens cast on the previous day. The specimens were transported to the laboratory where they were stripped from their forms, properly labeled, and placed in curing tanks in preparation for testing.



Raul Palma, Senior Materials Engineer

Millennium Engineers Group, Inc.

PO Box 4569

Edinburg, Texas 78540-4569

Invoice

Date	Invoice #
11/21/2007	07M194-2

Bill To
Hidalgo County Precinct 4 c/o J.E. Saenz & Associates PO Box 3293 Edinburg, Texas 78540

Terms	Due Date	Project
Net 30	12/21/2007	07M194-Alberta Rd. (Expwy. 281 - I Rd.)

Description	Qty	Rate	Amount
Concrete Specimen (Compression)	1	15.00	15.00
Engr. Technician (Concrete)	0.5	42.00	21.00
Project Management & Coordination	1	3.60	3.60

We thank you for your prompt payment. Please remit to the above address.	Total	\$39.60
--	--------------	---------

Phone #	Fax #
(956) 383-8522	(956) 383-0295

Payments/Credits	\$0.00
Balance Due	\$39.60

CONCRETE COMPRESSIVE STRENGTH TEST REPORT

Project Description: Alberta Rd. (Expwy. 281 to I Rd.) M.E.G. Report Number: 07M194-2-1
Client: Hidalgo County Precinct No. 4 Date Cast: 10-05-07
Engineer: J.E. Saenz & Associates Date Reported: 10-15-07
Architect: N/A Structure Tested: Curb gutter
Contractor: N/A

Placement Data

Mix I.D.: TM0117 Specified Strength: 3000 P.S.I. @ 28 Days
Specified Air Content: N/A % Specified Slump: N/A
Weather Conditions: Sunny and warm Air/Ambient Temp.: 86°F
Supplier: Varmicom Time Batched: 1:03 p.m. Concrete Temp.: 88°F
Truck No.: 245 Time Sampled: 2:15 p.m. Air Content: N/A
Plant Ticket No.: 93701 CY: 10.0 Slump: 4"
Placement Location: Alberta Rd. Water Added:(gal.) 0
200' E of W end of Curb South Side Curb

Compressive Strength Data

Identification	Cross-sectional Area (in ²)	Test Date	Age (days)	Max. Load (pounds)	Comp. Strength (psi)	Type of Fracture (a,b,c,d or e)	% of Design
1A	28.27	10/12/07	7	59,790	2115	a	70%

Field testing of fresh concrete and laboratory testing of hardened concrete specimens performed in accordance with applicable ASTM or TxDOT standards as required by the project requirements. Test specimen size is 6" Dia. X 12" Height unless otherwise noted.

Notes/Comments: _____


Raul Palma, Senior Materials Engineer

Millennium Engineers Group, Inc.

PO Box 4569

Edinburg, Texas 78540-4569

Invoice

Date	Invoice #
11/21/2007	07M194-3

Bill To
Hidalgo County Precinct 4 c/o J.E. Saenz & Associates PO Box 3293 Edinburg, Texas 78540

Terms	Due Date	Project
Net 30	12/21/2007	07M194-Alberta Rd. (Expwy. 281 - I Rd.)

Description	Qty	Rate	Amount
Concrete Specimen (Compression)	3	15.00	45.00
Engr. Technician (Concrete)	0.5	42.00	21.00
Project Management & Coordination	1	6.60	6.60

We thank you for your prompt payment. Please remit to the above address.	Total	\$72.60
--	--------------	---------

Phone #	Fax #
(956) 383-8522	(956) 383-0295

Payments/Credits	\$0.00
Balance Due	\$72.60

CONCRETE COMPRESSIVE STRENGTH TEST REPORT

Project Description: Alberta Rd. (Expwy. 281 to I Rd.) M.E.G. Report Number: 07M194-3-1
Client: Hidalgo County Precinct No. 4 Date Cast: 10-05-07
Engineer: J.E. Saenz & Associates Date Reported: 10-15-07
Architect: N/A Structure Tested: Curb gutter
Contractor: N/A

Placement Data


Mix I.D.: TM0117 Specified Strength: 3000 P.S.I. @ 28 Days
Specified Air Content: N/A % Specified Slump: N/A
Weather Conditions: Sunny and warm Air/Ambient Temp.: 86°F
Supplier: Varmacom Time Batched: 1:03 p.m. Concrete Temp.: 88°F
Truck No.: 245 Time Sampled: 2:15 p.m. Air Content: N/A
Plant Ticket No.: 93701 CY: 10.0 Slump: 4"
Placement Location: Alberta Rd. Water Added:(gal.) 0
200' E of W end of Curb South Side Curb

Compressive Strength Data

Identification	Cross-sectional Area (in ²)	Test Date	Age (days)	Max. Load (pounds)	Comp. Strength (psi)	Type of Fracture (a,b,c,d or e)	% of Design
1A	28.27	10/12/07	7	59,790	2115	a	70%
1B	28.27	11/02/07	28	91,206	3226	a	108%
1C	28.27	11/02/07	28	90,326	3195	c	107%
1D	28.27	11/02/07	28	93,217	3297	a	110%

Field testing of fresh concrete and laboratory testing of hardened concrete specimens performed in accordance with applicable ASTM or TxDOT standards as required by the project requirements. Test specimen size is 6" Dia. X 12" Height unless otherwise noted.

Notes/Comments: _____


Raul Palma, Senior Materials Engineer