

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11323844
INVOICE DATE: 06/30/11

BILL TO: 34
Hidalgo County Pct. #1
902 Joe Stephens
Weslaco, TX 78596

JOB: 090201
FM 493 South WA#1
PO# 617489

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of June 2011.						
11006-Design Schem	254,000.00	254,000.00		254,000.00	100.0	
12001-EA Reports	60,000.00	57,000.00		57,000.00	95.0	3,000.00
12002-Pub Involment	10,000.00	10,000.00		10,000.00	100.0	
12040-Cul Resc/Sub	20,000.00	20,000.00		20,000.00	100.0	
13002-Owner Data/Cor	35,000.00	35,000.00		35,000.00	100.0	
15011-Field Sur/Sub	150,000.00	150,000.00		150,000.00	100.0	
16001-Rdwy Dsgn	401,000.00	300,750.00	20,050.00	320,800.00	80.0	80,200.00
16104-Outfall Design	67,000.00	50,250.00	3,350.00	53,600.00	80.0	13,400.00
16302-Traf Cntrl Pln	30,000.00	22,500.00	1,500.00	24,000.00	80.0	6,000.00
16304-Irrigation	32,000.00	24,000.00	1,600.00	25,600.00	80.0	6,400.00
16306-Qty Specs	30,000.00	22,500.00	1,500.00	24,000.00	80.0	6,000.00
16307-Utilities	40,000.00	30,000.00	2,000.00	32,000.00	80.0	8,000.00
3200-Const. Mgmt	15,000.00				0.0	15,000.00
TOTALS:	1,144,000.00	976,000.00	30,000.00	1,006,000.00	87.9	138,000.00


ORIGINAL CONTRACT SUM \$ 1,144,000.00
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 1,144,000.00
TOTAL COMPLETED TO DATE \$ 1,006,000.00
LESS PREVIOUS INVOICES \$ 976,000.00


PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 30,000.00

1-1339-431-00-121-053-0-841
PO # 617489





July 1, 2011

Hon. Joel Quintanilla
 Hidalgo County Commissioner, Pct. #1
 Attn: Martha Mena
 1902 Joe Stevens
 Weslaco, TX 78596

**RE: FM 493 South, Work Authorization No. 1, PO# 617489,
 C08-417-12-09, L&G Job#090201**

Dear Commissioner Quintanilla:

Attached for your approval is our invoice for services rendered through June 2011. The following is attached:

- L & G's Invoice
- Sub-consultant Invoice (when applicable)
- Exhibit C "Project Schedule"

TASK		% COMPL
FC 11006 – DESIGN SCHEMATICS		
Schematic was turned in to TxDOT Pharr District on January 29, 2010 for District approval. We received District comments on March 3 rd and returned to TxDOT March 24 th for further processing to TxDOT – Austin. We received comments from Austin on August 17 th & resubmitted for final approval on August 30, 2010. We have received final approval from TxDOT.	L&G	100%
FC 12001 – EA REPORTS		
L&G is in the process of finalizing revisions to the EA for final submittal to the ENV.	L&G	95%
FC 12002 – HISTORICAL ARCHAEOLOGICAL REPORT		
This task is complete.	L&G	100%
FC 12003 – TEXAS HISTORICAL COMMISSION REPORT		
The Texas Historical Commission has approved the Archeological report and the Historical report.	L&G	100%
FC 13002 – DESIGN SURVEY DATA		
This task is complete.	L&G	100%
FC 15011 – SURVEY DATA COLLECTION		
All design survey data has been collected for this work authorization.	J.E.S.	100%
FC 16001 – CENTERLINE AND PROFILE DESIGN		
L&G has established the final centerline and profile based on survey data. We have coordinated with the IBWC regarding a construction permit within the floodway and are completing the design of the pilot channel bridge.	L&G	80%
FC 16104 – OUTFALL DESIGN		
We have identified outfalls and developed a hydrologic map. We have evaluated the hydraulic capacities of existing outfalls and continue to finalize the design.	L&G	80%
FC 16302 – TYPICAL SECTIONS AND CONSTRUCTION PLAN		
Final TCP typical sections and sequence of construction has been finalized. A TCP has been submitted to TxDOT for review.	L&G	80%
FC 16304 – IRRIGATION LINE DESIGN		
We have identified existing irrigation lines and continue to coordinate with the Districts for exposure and tie downs.	L&G	80%

A preliminary estimate with quantities, specification list as well as General Notes has been developed. E&Q sheets have been developed.	L&G	80%
Surface utilities have been identified and coordination letters have been sent to all utilities. We have drawn up the utilities and included them in the plan sheets. We continue to coordinate with all utility companies.	L&G	80%
This task has not yet begun.	L&G	0%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,



Robert Macheska, P.E.
Project Manager

Attachment