

SIGN: \_\_\_\_\_  
 REQ# 17376  
 PO# 642518

**Javier Hinojosa Engineering**  
 416 E. Dove Avenue  
 McAllen, TX 78504  
 956/668-1588 Fax: 956/994-8102

Invoice No. 11050

<b>Customer</b>	Date: June 29, 2011
Name: Hidalgo County Precinct No. 3	<b>Project Name: Bentsen Palm Drive Drainage Outfall</b>
Address: 724 N. Breyfogle	
City: Mission State: Texas Zip: 78572	
Attention: Commissioner Joe M. Flores	

**Description**

Engineering services rendered for completion of the Preliminary Phase , Design Phase and towards completion of the Construction Phase for the Bentsen Palm Drive Drainage Improvements from Lobo Drive south to the County's Mission Lateral Drainage Ditch.

P.O.#642518  
 CONTRACT AMT.: \$85,102.50

Scope of Services	Contract Amount	% Completed To Date	Total Due	Less Previous Payments	Amount Due This Request	Balance To Complete
Preliminary Phase 25%	\$21,275.62	100%	\$21,275.62	\$21,275.62	\$0.00	\$0.00
Design Phase 50%	\$42,551.25	100%	\$42,551.25	\$42,551.25	\$0.00	\$0.00
Construction Phase 25%	\$21,275.63	50%	\$10,637.81	\$5,318.91	\$5,318.90	\$10,637.82
<b>TOTAL</b>	<b>\$85,102.50</b>	<b>87%</b>	<b>\$74,464.68</b>	<b>\$69,145.78</b>	<b>\$5,318.90</b>	<b>\$10,637.82</b>

**TOTAL AMOUNT DUE THIS INVOICE:** **\$5,318.90**

*Javier Hinojosa*  
 Submitted By: Javier Hinojosa Engineering

Office Use Only
-----------------

We Appreciate Your Business.

INVOICE RECEIVED BY  
*NDW* ON 6/29/11  
 GOODS/SERVICES RECEIVED BY  
*R. Henry* ON 6/29/11  
 1-1331-431-00-123-084-0-733