



1008 DOHERTY
MISSION, TEXAS 78572

APPLICATION FOR PAYMENT NO. 3 / Final

To: Hidalgo County
From: The 5125 Company (CONTRACTOR)
Contract:
Project: Hidalgo County Primary Care and Substance Abuse Facility Site and Utility Improvements
Project No.:
For Work accomplished through the date of: July 19, 2011

1. Original Contract Price:	\$	219,512.50
2. Net change by Change Orders and Written Amendments (+ or -):	\$	-2,160.00
3. Current Contract Price (1 plus 2):	\$	217,352.50
4. Total completed and stored to date:	\$	217,352.50
5. Retainage (per Agreement):		
<u>5</u> % of completed Work:	\$	10,867.63
<u> </u> % of stored material:		
Total Retainage:	\$	10,867.63
6. Total completed and stored to date less retainage (4 minus 5):	\$	206,484.88
7. Less Previous Application for Payment:	\$	178,317.38
8. DUE THIS APPLICATION:	\$	<u>28,167.50</u>

The 5125 Company (CONTRACTOR)

By: Pat Espericueta
Pat Espericueta / President

Dated 8/23/2011

State of TEXAS
County of HIDALGO

Subscribed and sworn to before me this 23rd day of August, 2011.

Tirzah Ann Rivera
Notary Public
My Commission expires: 01/07/2012



Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

Dated 8-30-11

(ENGINEER)

By: Ellen P.

Contractor: The 5125 Company
 1008 Doherty/Mission, TX 78572
 Project: Hidalgo County Primary Care and Substance Abuse
 Facility Site and Utility Improvements
 Application No.: 3 / Final
 Application Date: 8/23/2011
 Period Thru: 7/19/2011

ITEM NO.	DESCRIPTION OF WORK	CONTRACT AMOUNT	EST. QTY'S.	UNIT	SCHEDULED VALUE	WORK COMPLETED (Current Period)	WORK COMPLETED (Cumulative)	TOTAL COMPLETED	RETAINAGE
I. Water Distribution System (N.A.W.S.C.)									
1	8" P.V.C. DR-18	\$ 14.00	1,670	LF	\$ 23,380.00		1,670	\$ 23,380.00	\$ 1,169.00
2	8" VALVE & BOX	\$ 1,200.00	2	EA	\$ 2,400.00		2	\$ 2,400.00	\$ 120.00
3	8" M.J. 45° BEND	\$ 400.00	13	EA	\$ 5,200.00		11	\$ 4,400.00	\$ 220.00
4	8" X 6" M.J. TEE	\$ 400.00	4	EA	\$ 1,600.00		4	\$ 1,600.00	\$ 80.00
5	6" VALVE & BOX	\$ 900.00	4	EA	\$ 3,600.00		4	\$ 3,600.00	\$ 180.00
6	FIRE HYDRANT	\$ 1,900.00	3	EA	\$ 5,700.00		3	\$ 5,700.00	\$ 285.00
7	8" MUELLER DETECTOR CHECK VALVE VAULT ASSEMBLY (COMPLETE W/ MANHOLE)	\$ 14,936.25	2	EA	\$ 29,872.50		2	\$ 29,872.50	\$ 1,493.63
8	16" P.V.C. CASING	\$ 30.00	350	LF	\$ 10,500.00		314	\$ 9,420.00	\$ 471.00
9	4" P.V.C. DR-18	\$ 10.00	610	LF	\$ 6,100.00		600	\$ 6,000.00	\$ 300.00
10	4" VALVE & BOX	\$ 600.00	2	EA	\$ 1,200.00		2	\$ 1,200.00	\$ 60.00
11	4" M.J. TEE	\$ 300.00	1	EA	\$ 300.00		1	\$ 300.00	\$ 15.00
12	4" M.J. 90° BEND	\$ 300.00	1	EA	\$ 300.00		1	\$ 300.00	\$ 15.00
13	8" P.V.C. CASING	\$ 20.00	132	LF	\$ 2,640.00		132	\$ 2,640.00	\$ 132.00
14	2" SINGLE SERVICE CONNECTION	\$ 1,000.00	1	EA	\$ 1,000.00		1	\$ 1,000.00	\$ 50.00
15	2" FLUSH VALVE	\$ 1,000.00	2	EA	\$ 2,000.00		2	\$ 2,000.00	\$ 100.00
16	2" SENSUS COMP. MASTER METER W/ CONCRETE VAULT (COMPLETE)	\$ 1,000.00	1	EA	\$ 1,000.00		1	\$ 1,000.00	\$ 50.00
17	4" BACKFLOW ASSEMBLY WATTS SERIES 909/909 RPDA (COMPLETE)	\$ 5,000.00	1	EA	\$ 5,000.00		1	\$ 5,000.00	\$ 250.00
18	CUT & REPAIR ASPHALT	\$ 500.00	3	EA	\$ 1,500.00		3	\$ 1,500.00	\$ 75.00
TOTAL WATER DISTRIBUTION SYSTEM:					\$ 103,292.50			\$ 101,312.50	\$ 5,065.63

ITEM NO.	DESCRIPTION OF WORK	CONTRACT AMOUNT	EST. QTY.	UNIT	SCHEDULED VALUE	WORK COMPLETED (Current Period)	WORK COMPLETED (Cumulative)	TOTAL COMPLETED	RETAINAGE
II. Sanitary Sewer Collection System (City of Edinburg)									
1	8" P.V.C. SDR-26	\$ 14.00	650	LF	\$ 9,100.00		540	\$ 7,560.00	\$ 378.00
2	MANHOLE	\$ 2,000.00	5	EA	\$ 10,000.00		5	\$ 10,000.00	\$ 500.00
3	6" SERVICE CONNECTION (LONG)	\$ 500.00	1	EA	\$ 500.00		1	\$ 500.00	\$ 25.00
4	8" PLUG	\$ 250.00	1	EA	\$ 250.00		1	\$ 250.00	\$ 12.50
5	TRENCH SAFETY PROTECTION	\$ 1.00	650	LF	\$ 650.00		540	\$ 540.00	\$ 27.00
6	CUT & REPAIR ASPHALT	\$ 200.00	1	EA	\$ 200.00		1	\$ 200.00	\$ 10.00
7	TIE INTO EXIST MANHOLE	\$ 700.00	1	EA	\$ 700.00		1	\$ 700.00	\$ 35.00
8	16" P.V.C. CASING	\$ 30.00	40	LF	\$ 1,200.00		40	\$ 1,200.00	\$ 60.00
9	BACKFILL & COMPACTION AS PER EDINBURG	\$ 4.00	650	LF	\$ 2,600.00		650	\$ 2,600.00	\$ 130.00
TOTAL SANITARY SEWER COLLECTION SYSTEM (CITY OF EDINBURG)					\$ 25,200.00			\$ 23,550.00	\$ 1,177.50
III. Drainage Improvements									
1	18" R.C.P.	\$ 20.00	700	LF	\$ 14,000.00		652	\$ 13,040.00	\$ 652.00
2	TYPE "A" INLET	\$ 2,000.00	3	EA	\$ 6,000.00		3	\$ 6,000.00	\$ 300.00
3	18" CONCRETE HEADWALL	\$ 2,500.00	1	EA	\$ 2,500.00		1	\$ 2,500.00	\$ 125.00
4	EROSION CONTROL	\$ 5,000.00	1	LS	\$ 5,000.00		1	\$ 5,000.00	\$ 250.00
5	10" P.V.C. BLEEDER LINE	\$ 14.00	1,300	LF	\$ 18,200.00		1,200	\$ 16,800.00	\$ 840.00
6	10" 90° BEND	\$ 250.00	3	EA	\$ 750.00		3	\$ 750.00	\$ 37.50
7	10" CONCRETE RIP-RAP	\$ 500.00	1	EA	\$ 500.00		1	\$ 500.00	\$ 25.00
8	10" 45° BEND	\$ 250.00	1	EA	\$ 250.00		1	\$ 250.00	\$ 12.50
9	10" X 8" REDUCER	\$ 250.00	1	EA	\$ 250.00		1	\$ 250.00	\$ 12.50
10	TIE INTO EXIST TX-DOT INLET	\$ 750.00	1	EA	\$ 750.00		1	\$ 750.00	\$ 37.50
11	6.0' CHAIN LINK FENCE	\$ 15.00	800	LF	\$ 12,000.00		800	\$ 12,000.00	\$ 600.00
12	6.0' CHAIN LINK GATE	\$ 1,000.00	2	EA	\$ 2,000.00		2	\$ 2,000.00	\$ 100.00
TOTAL DRAINAGE IMPROVEMENTS:					\$ 62,200.00			\$ 59,840.00	\$ 2,992.00

ITEM NO.	DESCRIPTION OF WORK	CONTRACT AMOUNT	EST. QTYS.	UNIT	SCHEDULED VALUE	WORK COMPLETED (Current Period)	WORK COMPLETED (Cumulative)	TOTAL COMPLETED	RETAINAGE
IV. Paving Improvements (Parking Lot)									
1	18" CURB & GUTTER	\$ 11.40	2,000	LF	\$ 22,800.00	2,000	2,000	\$ 22,800.00	\$ 1,140.00
2	4.0' CONCRETE VALLEY GUTTER	\$ 39.00	150	LF	\$ 5,850.00	150	150	\$ 5,850.00	\$ 292.50
3	6" P.V.C. CASING	\$ 10.00	400	LF	\$ 4,000.00		400	\$ 4,000.00	\$ 200.00
TOTAL PAVING IMPROVEMENTS (PARKING LOT):					\$ 32,650.00			\$ 32,650.00	\$ 1,632.50
TOTAL CONTRACT AMOUNT WITH CHANGE ORDERS:								\$ 217,352.50	\$ 10,867.63

NOTE: Items highlighted in RED have been changed via Change Orders No. 1 and 2