

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11323927
INVOICE DATE: 09/30/11

SIGN: _____
 REQ# 156841
 PO# 625224

BILL TO: 08
 Hidalgo County Pct. #3
 P.O. Box 607
 Mission, TX 78572

JOB: 090501
 FM 681
 From FM 2221 to SH 107

Contract# C-09-192-06-08 P.O.#625224

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services thru the month of Sept. 2011.						
13002-ROW Map	6,200.00	6,200.00		6,200.00	100.0	
13020-ROW Map/Sub	158,100.00	158,100.00		158,100.00	100.0	
15001-Surv.Plans&Des	677.32	643.45		643.45	95.0	33.87
15010-Field Srvy/Sub	65,748.00	62,460.60		62,460.60	95.0	3,287.40
15050-Outfall Sy Sub	15,204.00	15,204.00		15,204.00	100.0	
15060-Outfall Sy Sub	34,218.00	34,218.00		34,218.00	100.0	
16001-Rdwy Design	365,920.00	358,601.60		358,601.60	98.0	7,318.40
16102-Hydraulic Dsgn	40,000.00	39,200.00		39,200.00	98.0	800.00
16104-Outfall Dsgn	40,000.00	39,200.00		39,200.00	98.0	800.00
16201-Signing	20,000.00	19,600.00		19,600.00	98.0	400.00
16202-Pvmt Marking	16,000.00	15,680.00		15,680.00	98.0	320.00
16230- Signal/Illum	90,000.00	85,500.00		85,500.00	95.0	4,500.00
16302-Traf Cntrl Pln	30,000.00	29,400.00		29,400.00	98.0	600.00
16304-Irrigation	30,000.00	29,400.00		29,400.00	98.0	600.00
16306-Qty Specs	30,000.00	29,400.00		29,400.00	98.0	600.00
16307-Utilities	30,000.00	30,000.00		30,000.00	100.0	
32001-Const. Mgnmt	22,075.47				0.0	22,075.47
60000-Row Acq. Admin	272,852.83	259,210.19		259,210.19	95.0	13,642.64
60100-Title Services	31,800.00	31,800.00		31,800.00	100.0	
60200-Appraisal Srv	37,100.00	29,383.20		29,383.20	79.2	7,716.80
60220-Appr Svc/Sub	106,000.00	84,000.00		84,000.00	79.2	22,000.00
60300-Appraisal Rvw	22,525.00	17,839.80		17,839.80	79.2	4,685.20
60301-Apprais Update	9,500.00				0.0	9,500.00
60330-Appr Rev/Sub	19,875.00	15,750.00		15,750.00	79.2	4,125.00
60400-Parcel Negtion	185,500.00	16,695.00	18,141.90	34,836.90	18.8	150,663.10
60500-Clsng Srvs Fee	10,600.00				0.0	10,600.00
60600-Relocation Srv	12,000.00				0.0	12,000.00
60700-Land	38,716.98	38,716.98		38,716.98	100.0	
TOTALS:	1,740,612.60	1,446,202.82	18,141.90	1,464,344.72	84.1	276,267.88

16002-Rdwy Dsg-2 Set	34,566.98	33,875.64		33,875.64	98.0	691.34
13021-ROW Map/Sub	4,150.00	4,150.00		4,150.00	100.0	
60700-Land	-38,716.98	-38,716.98		-38,716.98	100.0	

Supplemental #1

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11323927
INVOICE DATE: 09/30/11
PAGE: 2

BILL TO: 08
 Hidalgo County Pct. #3
 P.O. Box 607
 Mission, TX 78572

JOB: 090501
 FM 681
 From FM 2221 to SH 107

Contract# C-09-192-06-08 P.O.#625224

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
TOTALS:	1,740,612.60	1,445,511.48	18,141.90	1,463,653.38	84.1	276,959.22

ORIGINAL CONTRACT SUM	\$ 1,740,612.60
CHANGE BY CHANGE ORDER	\$ 0.00
CONTRACT SUM TO DATE	\$ 1,740,612.60
TOTAL COMPLETED TO DATE	\$ 1,463,653.38
LESS PREVIOUS INVOICES	\$ 1,445,511.48
 CURRENT PAYMENT DUE	 \$ 18,141.90


 PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY
Dea ON 10/4/11
 GOODS/SERVICES RECEIVED BY
Com Flow ON 9/30/11

1-135-131-00-123-070-0-841

L & G Consulting Engineers Inc**2100 W. Expressway 83****Mercedes, TX 78570****(956) 565-9813 Fax (956) 565-9018****INVOICE #: 11323928****INVOICE DATE: 09/30/11**

SIGN: _____

REQ# 154846PO# 625925**BILL TO: 08**

Hidalgo County Pct. #3

P.O. Box 607

Mission, TX 78572

JOB: 090502

FM 681 Project

From FM 2221/FM 492:

FM 681 to FM 364

Contract# C-09-192A-06-08 P.O.#625225

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services thru the month of Sept. 2011.						
13020-ROW Map/Sub	99,200.00	99,200.00		99,200.00	100.0	
15001-Surv.Plans&Des	16,611.68	15,781.10		15,781.10	95.0	830.58
15010-Field Srvy/Sub	30,940.00	29,393.00		29,393.00	95.0	1,547.00
15050-Outfall Sy/Sub	7,154.00	7,154.00		7,154.00	100.0	
16001-Rdwy Design	126,800.00	124,264.00		124,264.00	98.0	2,536.00
16102-Hydraulic Dsgn	20,000.00	19,600.00		19,600.00	98.0	400.00
16104-Outfall Dsgn	20,000.00	19,600.00		19,600.00	98.0	400.00
16201-Signing	10,000.00	9,800.00		9,800.00	98.0	200.00
16202-Pvmt Marking	8,000.00	7,840.00		7,840.00	98.0	160.00
16303-Signal/III	8,490.57	7,641.51		7,641.51	90.0	849.06
16230-Signal/III Sub	30,000.00	27,000.00		27,000.00	90.0	3,000.00
16302-Traf Cntrl Pln	15,000.00	14,700.00		14,700.00	98.0	300.00
16304-Irrigation	15,000.00	14,700.00		14,700.00	98.0	300.00
16306-Qty Specs	15,000.00	14,700.00		14,700.00	98.0	300.00
16307-Utilities	15,000.00	14,700.00		14,700.00	98.0	300.00
32001-Const. Mgnmt	14,433.96				0.0	14,433.96
60000-Row Acq. Admin	145,172.17	137,913.56		137,913.56	95.0	7,258.61
60100-Title Services	19,200.00	19,200.00		19,200.00	100.0	
60200-Appraisal Srv	22,400.00	5,600.00		5,600.00	25.0	16,800.00
60220-Appr Svc/Sub	64,000.00	16,000.00		16,000.00	25.0	48,000.00
60300-Appraisal Rvw	13,600.00	3,400.00		3,400.00	25.0	10,200.00
60301-Apprais Update	4,500.00				0.0	4,500.00
60330-Appr Rev/Sub	12,000.00	3,000.00		3,000.00	25.0	9,000.00
60400-Parcel Negtion	112,000.00		23,721.60	23,721.60	21.2	88,278.40
60500-Clsng Srvs Fee	6,400.00				0.0	6,400.00
60600-Relocation Srv	6,000.00				0.0	6,000.00
60700-Land	18,283.02	18,283.02		18,283.02	100.0	
TOTALS:	875,185.40	629,470.19	23,721.60	653,191.79	74.6	221,993.61
16002-Rdwy Design	14,133.02	13,850.36		13,850.36	98.0	282.66
13021-ROW Map/Sub	4,150.00	4,150.00		4,150.00	100.0	
60700-Land	-18,283.02	-18,283.02		-18,283.02	100.0	

Supplemental #1

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11323928
INVOICE DATE: 09/30/11
PAGE: 2

BILL TO: 08

Hidalgo County Pct. #3
P.O. Box 607
Mission, TX 78572

JOB: 090502

FM 681 Project
From FM 2221/FM 492:
FM 681 to FM 364

Contract# C-09-192A-06-08 P.O.#625225

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
TOTALS:	875,185.40	629,187.53	23,721.60	652,909.13	74.6	222,276.27

ORIGINAL CONTRACT SUM	\$	875,185.40
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	875,185.40
TOTAL COMPLETED TO DATE	\$	652,909.13
LESS PREVIOUS INVOICES	\$	629,187.53
CURRENT PAYMENT DUE	\$	23,721.60



PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY
ASU ON 10/4/11
GOODS/SERVICES RECEIVED BY
Car Flores ON 9/30/11

1-1315-451-00-123-071-0-841