

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11323948
INVOICE DATE: 10/31/11

BILL TO: 34
Hidalgo County Pct. #1
902 Joe Stephens
Weslaco, TX 78596

JOB: 071401
FM 493
c/o Hidalgo County
100 E. Cano
Edinburg, TX 78539

Contract #C-07-451-00-00
PO#596375/R233

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of October 2011.						
11006-Design Schem	272,500.00	272,500.00		272,500.00	100.0	
12001-EA Fieldwork	10,000.00	10,000.00		10,000.00	100.0	
12002-EA Documents	57,000.00	51,300.00		51,300.00	90.0	5,700.00
12003-Public Invmt	3,000.00	3,000.00		3,000.00	100.0	
12004-Cul Resc	20,000.00	20,000.00		20,000.00	100.0	
12030-Public Invmt	20,450.00	17,702.50		17,702.50	86.6	2,747.50
13010-Pre1-ROW Map/S	35,000.00	35,000.00		35,000.00	100.0	
15001-Surv.Plans&Des	25,000.00	23,750.00		23,750.00	95.0	1,250.00
15010-Surv.Plan/Sub	105,000.00	105,000.00		105,000.00	100.0	
15070-H&V Control/Su	35,200.00	35,200.00		35,200.00	100.0	
16001-Rdwy Design	252,000.00	126,000.00	25,200.00	151,200.00	60.0	100,800.00
16100-Drainage	168,000.00	92,400.00	8,400.00	100,800.00	60.0	67,200.00
16200-Pavt Mrk & Sig	84,000.00	42,000.00	16,800.00	58,800.00	70.0	25,200.00
16240-Signal Design	44,851.29				0.0	44,851.29
16302-Traf Cntrl Pln	84,000.00	42,000.00	8,400.00	50,400.00	60.0	33,600.00
16304-Irrigation	84,000.00	42,000.00	8,400.00	50,400.00	60.0	33,600.00
16307-Utilities	168,000.00	100,800.00	16,800.00	117,600.00	70.0	50,400.00
16400-Contract Mgmt	100,000.00	65,000.00	5,000.00	70,000.00	70.0	30,000.00
32000-Const. Mgmt	30,948.71				0.0	30,948.71
TOTALS:	1,598,950.00	1,083,652.50	89,000.00	1,172,652.50	73.3	426,297.50

ORIGINAL CONTRACT SUM \$ 1,598,950.00
CHANGE BY CHANGE ORDER \$ 0.00
CONTRACT SUM TO DATE \$ 1,598,950.00
TOTAL COMPLETED TO DATE \$ 1,172,652.50
LESS PREVIOUS INVOICES \$ 1,083,652.50


PROJECT MANAGER'S SIGNATURE


CURRENT PAYMENT DUE \$ 89,000.00

1-1336-431-00-121-049-0-841
PO 596375

INVOICE RECEIVED BY
He Montez on 11-2-11
GOODS/SERVICES RECEIVED BY:
_____ ON _____



M



L&G Engineering

November 1, 2011

Transportation Consultants

The Honorable Joel Quintanilla
 Hidalgo County Commissioner, Pct. #1
 Attn: Noe Montes
 1902 Joe Stevens
 Weslaco, Tx 78596

RE: FM 493 North Work Authorization #1
Contract# C-07-451-12-26/PO# 596375/R233 – L&G Project#071401

Dear Commissioner Quintanilla:

Attached for your approval is our invoice for services rendered during the month of October 2011. The following is attached:

- L & G's Invoice & Subconsultant Invoice (when applicable)
- Exhibit C "Project Schedule"


TASK		% COMPL
FC 11006 – DESIGN SCHEMATICS		
L&G has revised the schematic/matrix based on TxDOT comments and new utility information. A Public Meeting was held on September 16 th . We have revised the final schematic based on comments received at the public meeting and submitted the revised final schematic to TxDOT for approval. Schematic approved on 02/20/09. This task is complete	L&G	100%
FC 12001 – ENVIRONMENTAL FIELD WORK		
This task is complete.	L&G	100%
FC 12002 – ENVIRONMENTAL DOCUMENTS		
L&G is waiting for final comments from ENV in Austin.	L&G	90%
FC 12003 – PUBLIC INVOLVEMENT		
This task is complete.	L&G	100%
FC 12004 – CULTURAL RESOURCES		
L&G has received approval from THC on this project. This task is complete.	L&G	100%
FC 12030 – PUBLIC INVOLVEMENT		
We have met with all affected property owners affected by the roadway design. All buildings and structures along the roadway have been photograph.	L&G	86.6%
FC 13010 – PRELIMINARY RIGHT-OF-WAY MAPPING		
This task is complete.	RODS	100%
FC 15001 – SURVEY PLANS AND DESIGN		
L&G has managed contract development with RODS. We continue to review all work submitted by surveyor. Surveyor has submitted survey, along with preliminary survey control index sheets.	L&G	95%

WJ

TC 1000 - SURVEY PLANS AND DESIGN/SUB		
This task is complete.	RODS	100%
TC 1070 - HORIZONTAL & VERTICAL CONTROL/SUB		
This task is complete.	RODS	100%
TC 1001 - ROADWAY DESIGN		
Typical sections for an 84' roadway have been developed. Intersection layouts have been finalized. We finalized the profile and centerline and are finalizing the design cross sections and earthwork.	L&G	60%
TC 1000 - DRAINAGE		
We are evaluating each proposed outfall. We continue to develop the storm drain and layout storage and discharge curves for the outfalls.	L&G	60%
TC 1200 - PAVEMENT MARKING		
Pavement marking layouts and signing layouts have been finalized. We will be submitting these layouts to the TxDOT traffic section for review.	L&G	70%
TC 1200 - SIGNAL DESIGN/SUB		
This task has not begun.		0%
TC 1200 - TRAFFIC CONTROL		
We have completed the TCP typical sections and overall plan and submitted them to the TxDOT Safety Review Committee for concurrence. The "Sequence of Construction" and "TCP General Notes" have been created. The TCP layout sheets are being finalized.	L&G	60%
TC 1200 - IRRIGATION		
All irrigation crossings have been identified and existing conditions have been drafted. Coordination with the Donna Irrigation District is ongoing. Additional information needed is being obtained from existing project plans. Existing structure details have been verified.	L&G	60%
TC 1200 - UTILITIES		
Major compensable utilities have been identified and adjustment costs have been analyzed and incorporated into the project. We have developed a compensable utility cost estimate and are verifying proof of property interests by each company. Initial letters have been sent to all utilities found within project limits. We are coordinating with North Alamo Water Supply Corp. and Texas Gas on major compensable items. Parallel gas line has been exposed and tied down in the field. We are identifying possible conflict locations to be exposed by the utility companies. Additional utility letters along with preliminary sheets have been sent to all utility companies for comments and mark-up. Some comments have been received.	L&G	70%
TC 1200 - MAINTENANCE		
L&G continues to coordinate and manage the work required and is providing County with updates. Preliminary TCP and cross-sections have been submitted to TxDOT	L&G	70%
TC 1200 - OTHER		
This task has not begun.	L&G	0%

Should you have any questions regarding this submittal, please do not hesitate to call me at (956) 565-9813.

Sincerely,



Robert Macheska, P.E.
Project Manager

Attachment

Evangelina Garcia

From: Noe Montez [noe.montez@co.hidalgo.tx.us]
Sent: Tuesday, November 01, 2011 5:53 PM
To: 'Evangelina Garcia'
Subject: Emailing: L & G inv 11323948 po 596375 fm 493
Attachments: L & G inv 11323948 po 596375 fm 493.pdf

See attached invoice.

Please place on the next CC Agenda for approval for payment\

Thanks

Noe

Your message is ready to be sent with the following file or link attachments:

L & G inv 11323948 po 596375 fm 493

Note: To protect against computer viruses, e-mail programs may prevent sending or receiving certain types of file attachments. Check your e-mail security settings to determine how attachments are handled.