

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11323993
INVOICE DATE: 11/30/11

SIGN: _____
 REQ# 156841
 PO# 625924

BILL TO: 08

Hidalgo County Pct. #3
 P.O. Box 607
 Mission, TX 78572

JOB: 090501

FM 681
 From FM 2221 to SH 107

Contract# C-09-192-06-08 P.O.#625224

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
13002-ROW Map	6,200.00	6,200.00		6,200.00	100.0	
13020-ROW Map/Sub	158,100.00	158,100.00		158,100.00	100.0	
15001-Surv.Plans&Des	677.32	643.45		643.45	95.0	33.87
15010-Field Srvy/Sub	65,748.00	62,460.60		62,460.60	95.0	3,287.40
15050-Outfall Sy Sub	15,204.00	15,204.00		15,204.00	100.0	
15060-Outfall Sy Sub	34,218.00	34,218.00		34,218.00	100.0	
16001-Rdwy Design	365,920.00	358,601.60		358,601.60	98.0	7,318.40
16102-Hydraulic Dsgn	40,000.00	39,200.00		39,200.00	98.0	800.00
16104-Outfall Dsgn	40,000.00	39,200.00		39,200.00	98.0	800.00
16201-Signing	20,000.00	19,600.00		19,600.00	98.0	400.00
16202-Pvmt Marking	16,000.00	15,680.00		15,680.00	98.0	320.00
16230- Signal/Illum	90,000.00	85,500.00		85,500.00	95.0	4,500.00
16302-Traf Cntrl Pln	30,000.00	29,400.00		29,400.00	98.0	600.00
16304-Irrigation	30,000.00	29,400.00		29,400.00	98.0	600.00
16306-Qty Specs	30,000.00	29,400.00		29,400.00	98.0	600.00
16307-Utilities	30,000.00	30,000.00		30,000.00	100.0	
32001-Const. Mgnmt	22,075.47				0.0	22,075.47
60000-Row Acq. Admin	272,852.83	259,210.19		259,210.19	95.0	13,642.64
60100-Title Services	31,800.00	31,800.00		31,800.00	100.0	
60200-Appraisal Srv	37,100.00	33,612.60		33,612.60	90.6	3,487.40
60220-Appr Svc/Sub	106,000.00	96,000.00		96,000.00	90.6	10,000.00
60300-Appraisal Rvw	22,525.00	17,006.37	3,829.26	20,835.63	92.5	1,689.37
60301-Apprais Update	9,500.00				0.0	9,500.00
60330-Appr Rev/Sub	19,875.00	15,000.00	3,375.00	18,375.00	92.5	1,500.00
60400-Parcel Negtion	185,500.00	65,110.50	6,344.10	71,454.60	38.5	114,045.40
60500-Clsng Srvs Fee	10,600.00				0.0	10,600.00
60600-Relocation Srv	12,000.00				0.0	12,000.00
60700-Land	38,716.98	38,716.98		38,716.98	100.0	
TOTALS:	1,740,612.60	1,509,264.29	13,548.36	1,522,812.65	87.5	217,799.95
16002-Rdwy Dsg-2 Set	34,566.98	33,875.64		33,875.64	98.0	691.34
13021-ROW Map/Sub	4,150.00	4,150.00		4,150.00	100.0	
60700-Land	-38,716.98	-38,716.98		-38,716.98	100.0	

Supplemental #1

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11323993
INVOICE DATE: 11/30/11
PAGE: 2

BILL TO: 08

Hidalgo County Pct. #3
P.O. Box 607
Mission, TX 78572

JOB: 090501

FM 681
From FM 2221 to SH 107

Contract# C-09-192-06-08 P.O.#625224

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
TOTALS:	1,740,612.60	1,508,572.95	13,548.36	1,522,121.31	87.5	218,491.29

ORIGINAL CONTRACT SUM	\$ 1,740,612.60
CHANGE BY CHANGE ORDER	\$ 0.00
CONTRACT SUM TO DATE	\$ 1,740,612.60
TOTAL COMPLETED TO DATE	\$ 1,522,121.31
LESS PREVIOUS INVOICES	\$ 1,508,572.95



PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE	\$ 13,548.36
---------------------	--------------

INVOICE RECEIVED BY
WV ON 12/6/11
GOODS/SERVICES RECEIVED BY
Con Flores ON 11/30/11

1-1315-1/31-00-123-070-0-841

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11323994
INVOICE DATE: 11/30/11

SIGN: _____
 REQ# 156898
 PO# 625225

BILL TO: 08
 Hidalgo County Pct. #3
 P.O. Box 607
 Mission, TX 78572

JOB: 090502
 FM 681 Project
 From FM 2221/FM 492:
 FM 681 to FM 364

Contract# C-09-192A-06-08 P.O.#625225

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
13020-ROW Map/Sub	99,200.00	99,200.00		99,200.00	100.0	
15001-Surv.Plans&Des	16,611.68	15,781.10		15,781.10	95.0	830.58
15010-Field Srvy/Sub	30,940.00	29,393.00		29,393.00	95.0	1,547.00
15050-Outfall Sy/Sub	7,154.00	7,154.00		7,154.00	100.0	
16001-Rdwy Design	126,800.00	124,264.00		124,264.00	98.0	2,536.00
16102-Hydraulic Dsgn	20,000.00	19,600.00		19,600.00	98.0	400.00
16104-Outfall Dsgn	20,000.00	19,600.00		19,600.00	98.0	400.00
16201-Signing	10,000.00	9,800.00		9,800.00	98.0	200.00
16202-Pvmt Marking	8,000.00	7,840.00		7,840.00	98.0	160.00
16303-Signal/Ill	8,490.57	7,641.51		7,641.51	90.0	849.06
16230-Signal/Ill Sub	30,000.00	27,000.00		27,000.00	90.0	3,000.00
16302-Traf Cntrl Pin	15,000.00	14,700.00		14,700.00	98.0	300.00
16304-Irrigation	15,000.00	14,700.00		14,700.00	98.0	300.00
16306-Qty Specs	15,000.00	14,700.00		14,700.00	98.0	300.00
16307-Utilities	15,000.00	14,700.00		14,700.00	98.0	300.00
32001-Const. Mgnmt	14,433.96				0.0	14,433.96
60000-Row Acq. Admin	145,172.17	137,913.56		137,913.56	95.0	7,258.61
60100-Title Services	19,200.00	19,200.00		19,200.00	100.0	
60200-Appraisal Srv	22,400.00	11,894.40	3,516.80	15,411.20	68.8	6,988.80
60220-Appr Svc/Sub	64,000.00	34,000.00	10,000.00	44,000.00	68.8	20,000.00
60300-Appraisal Rvw	13,600.00	5,100.00	1,700.00	6,800.00	50.0	6,800.00
60301-Apprais Update	4,500.00				0.0	4,500.00
60330-Appr Rev/Sub	12,000.00	4,500.00	1,500.00	6,000.00	50.0	6,000.00
60400-Parcel Negtion	112,000.00	16,800.00	4,233.60	21,033.60	18.8	90,966.40
60500-Clsng Srvs Fee	6,400.00				0.0	6,400.00
60600-Relocation Srv	6,000.00				0.0	6,000.00
60700-Land	18,283.02	18,283.02		18,283.02	100.0	
TOTALS:	875,185.40	673,764.59	20,950.40	694,714.99	79.4	180,470.41
16002-Rdwy Design	14,133.02	13,850.36		13,850.36	98.0	282.66
13021-ROW Map/Sub	4,150.00	4,150.00		4,150.00	100.0	
60700-Land	-18,283.02	-18,283.02		-18,283.02	100.0	
Supplemental #1						
TOTALS:	875,185.40	673,481.93	20,950.40	694,432.33	79.4	180,753.07

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11323994
INVOICE DATE: 11/30/11
PAGE: 2

BILL TO: 08

Hidalgo County Pct. #3
P.O. Box 607
Mission, TX 78572

JOB: 090502

FM 681 Project
From FM 2221/FM 492:
FM 681 to FM 364

Contract# C-09-192A-06-08 P.O.#625225

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
			ORIGINAL CONTRACT SUM		\$	875,185.40
			CHANGE BY CHANGE ORDER		\$	0.00
			CONTRACT SUM TO DATE		\$	875,185.40
			TOTAL COMPLETED TO DATE		\$	694,432.33
			LESS PREVIOUS INVOICES		\$	673,481.93
			CURRENT PAYMENT DUE		\$	20,950.40



PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY
AS ON 12/6/11
GOODS/SERVICES RECEIVED BY
Comm. Flow ON 11/30/11

1 - 1315-431-00-123-071-0-841