

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11324262**  
**INVOICE DATE: 09/30/12**

SIGN: *[Signature]*  
 REQ# 20883  
 PO# 663765

**BILL TO: 08**  
 Hidalgo County Pct. #3  
 P.O. Box 607  
 Mission, TX 78572

**JOB: 110501**  
 Mile 2 WA#1  
 Moorfield Rd West to SH364

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of September 2012.						
13002-ROW Mapping	14,200.00	14,200.00		14,200.00	100.0	
13003-Utility Adjust	45,878.34	38,996.59		38,996.59	85.0	6,881.75
13020-ROW Map/Sub	27,000.00	25,650.00		25,650.00	95.0	1,350.00
15001-Rdwy Dsgn Srvy	21,600.00	21,600.00		21,600.00	100.0	
15005-Outfall Survey	15,000.00	15,000.00		15,000.00	100.0	
15010-Field Srvy/Sub	15,300.00	14,535.00		14,535.00	95.0	765.00
16001-Rdwy Dsg-PS&E	73,500.00	62,475.00	2,205.00	64,680.00	88.0	8,820.00
16101-Hydro Map	30,000.00	27,000.00		27,000.00	90.0	3,000.00
16201-Signing	11,329.30	10,536.25		10,536.25	93.0	793.05
16202-Pavement Mrkng	6,323.80	5,564.94	126.48	5,691.42	90.0	632.38
16250-Signal Dsg/Sub	12,974.89	4,933.55		4,933.55	38.0	8,041.34
16304-Irrig Design	15,000.00	13,500.00		13,500.00	90.0	1,500.00
32002-Const Mgmt	72,000.00				0.0	72,000.00
60000-Row Acq. Admin	58,500.00	43,875.00		43,875.00	75.0	14,625.00
60100-Title Services	5,400.00				0.0	5,400.00
60200-Appraisal Srvc	6,300.00				0.0	6,300.00
60220-Appraisal/Sub	18,000.00				0.0	18,000.00
60300-Appraisal Rvw	3,825.00				0.0	3,825.00
60330-Appr. Rev/Sub	3,375.00				0.0	3,375.00
60400-Parcel Negtion	32,400.00				0.0	32,400.00
60500-Clsng Srvc Fee	2,700.00				0.0	2,700.00
<b>TOTALS:</b>	<b>490,606.33</b>	<b>297,866.33</b>	<b>2,331.48</b>	<b>300,197.81</b>	<b>61.2</b>	<b>190,408.52</b>

ORIGINAL CONTRACT SUM \$ 490,606.33  
 CHANGE BY CHANGE ORDER \$ 0.00  
 CONTRACT SUM TO DATE \$ 490,606.33  
 TOTAL COMPLETED TO DATE \$ 300,197.81  
 LESS PREVIOUS INVOICES \$ 297,866.33

PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE

\$ 2,331.48

INVOICE RECEIVED BY

*[Signature]* ON 10/2/12

GOODS/SERVICES RECEIVED BY

*[Signature]* ON 9/30/12

2-1312-431-00-123-074-0-731

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11324261**  
**INVOICE DATE: 09/30/12**

SIGN: *Car. m. Flow*  
 REQ# 912312  
 PO# 67276

**BILL TO: 08**  
 Hidalgo County Pct. #3  
 P.O. Box 607  
 Mission, TX 78572

**JOB: 120102**  
 Mile 2 N. WA#2  
 Inspiration to Moorefield Rd  
 PO#672761

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of September 2012.						
13002-ROW Mapping	27,500.00	27,500.00		27,500.00	100.0	
13003-Utility Adjust	57,700.00	49,045.00		49,045.00	85.0	8,655.00
13020-ROW Map/Sub	18,000.00	17,100.00		17,100.00	95.0	900.00
15001-Rdwy Dsgn Srvy	6,700.00	6,700.00		6,700.00	100.0	
15005-Outfall Survey	15,000.00	15,000.00		15,000.00	100.0	
15010-Rdwy Dsgn/Sub	9,700.00	9,215.00		9,215.00	95.0	485.00
16001-Rdwy Dsg-PS&E	40,000.00	34,000.00	1,200.00	35,200.00	88.0	4,800.00
16102-Hydro Design	24,467.42	22,020.68		22,020.68	90.0	2,446.74
16201-Signing	17,645.01	16,409.86		16,409.86	93.0	1,235.15
16202-Pavement Mrkng	14,344.06	12,622.77	286.88	12,909.65	90.0	1,434.41
16205-Signal Design	10,000.00	6,594.98		6,594.98	65.9	3,405.02
16270-Flsh Beacn/Sub	6,487.45	2,466.78		2,466.78	38.0	4,020.67
16304-Irrig Design	25,000.00	22,500.00		22,500.00	90.0	2,500.00
60000-Row Acq. Admin	29,592.00	19,234.80		19,234.80	65.0	10,357.20
60100-Title Services	3,600.00				0.0	3,600.00
60200-Appraisal Srv	4,200.00				0.0	4,200.00
60220-Appraisal/Sub	12,000.00				0.0	12,000.00
60300-Appraisal Rvw	2,100.00				0.0	2,100.00
60302 Aprasal Update	408.00				0.0	408.00
60330-Appr. Rev/Sub	2,700.00				0.0	2,700.00
60400-Parcel Negtion	21,000.00				0.0	21,000.00
60500-Clsng Srvs Fee	1,200.00				0.0	1,200.00
<b>TOTALS:</b>	<b>349,343.94</b>	<b>260,409.87</b>	<b>1,486.88</b>	<b>261,896.75</b>	<b>75.0</b>	<b>87,447.19</b>

**INVOICE RECEIVED BY**  
*NSC* ON *10/2/12*  
**GOODS/SERVICES RECEIVED BY**  
*Car. m. Flow* ON *9/30/12*  
*2-1342-431-00123-099-0-841*

ORIGINAL CONTRACT SUM \$ 349,343.94  
 CHANGE BY CHANGE ORDER \$ 0.00  
 CONTRACT SUM TO DATE \$ 349,343.94  
 TOTAL COMPLETED TO DATE \$ 261,896.75  
 LESS PREVIOUS INVOICES \$ 260,409.87  
 CURRENT PAYMENT DUE \$ 1,486.88

*[Signature]*  
 PROJECT MANAGER'S SIGNATURE

*m*

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11324269**  
**INVOICE DATE: 09/30/12**

SIGN: *C. M. Dow*  
 REQ# 15684  
 PO# 625225

**BILL TO: 08**  
 Hidalgo County Pct. #3  
 P.O. Box 607  
 Mission, TX 78572

**JOB: 090502**  
 FM 681 Project  
 From FM 2221/FM 492:  
 FM 681 to FM 364

Contract# C-09-192A-06-08 P.O.#625225

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of September 2012.						
13020-ROW Map/Sub	99,200.00	99,200.00		99,200.00	100.0	
15001-Surv.Plans&Des	16,611.68	16,611.68		16,611.68	100.0	
15010-Field Srvy/Sub	30,940.00	29,393.00		29,393.00	95.0	1,547.00
15050-Outfall Sy/Sub	7,154.00	7,154.00		7,154.00	100.0	
16001-Rdwy Design	126,800.00	126,800.00		126,800.00	100.0	
16102-Hydraulic Dsgn	20,000.00	20,000.00		20,000.00	100.0	
16104-Outfall Dsgn	20,000.00	20,000.00		20,000.00	100.0	
16201-Signing	10,000.00	10,000.00		10,000.00	100.0	
16202-Pvmt Marking	8,000.00	8,000.00		8,000.00	100.0	
16303-Signal/Ill	8,490.57	8,490.57		8,490.57	100.0	
16230-Signal/Ill Sub	30,000.00	30,000.00		30,000.00	100.0	
16302-Traf Cntrl Pln	15,000.00	15,000.00		15,000.00	100.0	
16304-Irrigation	15,000.00	15,000.00		15,000.00	100.0	
16306-Qty Specs	15,000.00	15,000.00		15,000.00	100.0	
16307-Utilities	15,000.00	15,000.00		15,000.00	100.0	
32001-Const. Mgmt	14,433.96				0.0	14,433.96
60000-Row Acq. Admin	145,172.17	145,172.17		145,172.17	100.0	
60100-Title Services	19,200.00	19,200.00		19,200.00	100.0	
60200-Appraisal Srv	22,400.00	21,011.20		21,011.20	93.8	1,388.80
60220-Appr Svc/Sub	64,000.00	60,000.00		60,000.00	93.8	4,000.00
60300-Appraisal Rvw	13,600.00	12,321.60		12,321.60	90.6	1,278.40
60301-Apprais Update	4,500.00				0.0	4,500.00
60330-Appr Rev/Sub	12,000.00	10,875.00		10,875.00	90.6	1,125.00
60400-Parcel Negtion	112,000.00	73,500.00	4,200.00	77,700.00	69.4	34,300.00
60500-Clsng Srvs Fee	6,400.00	2,580.00	20.00	2,600.00	40.6	3,800.00
60600-Relocation Srv	6,000.00	6,000.00		6,000.00	100.0	
60700-Land	18,283.02	18,283.02		18,283.02	100.0	
<b>TOTALS:</b>	<b>875,185.40</b>	<b>804,592.24</b>	<b>4,220.00</b>	<b>808,812.24</b>	<b>92.4</b>	<b>66,373.16</b>
16002-Rdwy Design	14,133.02	14,133.02		14,133.02	100.0	
13021-ROW Map/Sub	4,150.00	4,150.00		4,150.00	100.0	
60700-Land	-18,283.02	-18,283.02		-18,283.02	100.0	

Supplemental #1

*m*

L & G Consulting Engineers Inc  
 2100 W. Expressway 83  
 Mercedes, TX 78570  
 (956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324269  
 INVOICE DATE: 09/30/12  
 PAGE: 2

**BILL TO: 08**

Hidalgo County Pct. #3  
 P.O. Box 607  
 Mission, TX 78572

**JOB: 090502**

FM 681 Project  
 From FM 2221/FM 492:  
 FM 681 to FM 364

Contract# C-09-192A-06-08 P.O.#625225

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
TOTALS:	875,185.40	804,592.24	4,220.00	808,812.24	92.4	66,373.16

ORIGINAL CONTRACT SUM	\$	875,185.40
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	875,185.40
TOTAL COMPLETED TO DATE	\$	808,812.24
LESS PREVIOUS INVOICES	\$	804,592.24
CURRENT PAYMENT DUE	\$	4,220.00

  
 PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY

ASU ON 10/2/12


GOODS/SERVICES RECEIVED BY

Com Flow ON 7/30/12

2-1315-431-00-123-071-0-841

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11324268**  
**INVOICE DATE: 09/30/12**

SIGN:   
 REQ# 156841  
 PO# 625224

**BILL TO: 08**  
 Hidalgo County Pct. #3  
 P.O. Box 607  
 Mission, TX 78572

**JOB: 090501**  
 FM 681  
 From FM 2221 to SH 107

Contract# C-09-192-06-08 P.O.#625224

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of September 2012.						
13002-ROW Map	6,200.00	6,200.00		6,200.00	100.0	
13020-ROW Map/Sub	158,100.00	158,100.00		158,100.00	100.0	
15001-Surv.Plans&Des	677.32	677.32		677.32	100.0	
15010-Field Srvy/Sub	65,748.00	62,460.60		62,460.60	95.0	3,287.40
15050-Outfall Sy Sub	15,204.00	15,204.00		15,204.00	100.0	
15060-Outfall Sy Sub	34,218.00	34,218.00		34,218.00	100.0	
16001-Rdwy Design	365,920.00	365,920.00		365,920.00	100.0	
16102-Hydraulic Dsgn	40,000.00	40,000.00		40,000.00	100.0	
16104-Outfall Dsgn	40,000.00	40,000.00		40,000.00	100.0	
16201-Signing	20,000.00	20,000.00		20,000.00	100.0	
16202-Pvmt Marking	16,000.00	16,000.00		16,000.00	100.0	
16230- Signal/Illum	90,000.00	90,000.00		90,000.00	100.0	
16302-Traf Cntrl Pln	30,000.00	30,000.00		30,000.00	100.0	
16304-Irrigation	30,000.00	30,000.00		30,000.00	100.0	
16306-Qty Specs	30,000.00	30,000.00		30,000.00	100.0	
16307-Utilities	30,000.00	30,000.00		30,000.00	100.0	
32001-Const. Mgrmt	22,075.47				0.0	22,075.47
60000-Row Acq. Admin	272,852.83	272,852.83		272,852.83	100.0	
60100-Title Services	31,800.00	31,800.00		31,800.00	100.0	
60200-Appraisal Srv	37,100.00	37,100.00		37,100.00	100.0	
60220-Appr Svc/Sub	106,000.00	106,000.00		106,000.00	100.0	
60300-Appraisal Rvw	22,525.00	22,525.00		22,525.00	100.0	
60301-Apprais Update	9,500.00	3,000.00	1,000.00	4,000.00	42.1	5,500.00
60330-Appr Rev/Sub	19,875.00	19,875.00		19,875.00	100.0	
60400-Parcel Negtion	185,500.00	157,500.00	4,900.00	162,400.00	87.5	23,100.00
60500-Clng Srvs Fee	10,600.00	6,580.00	380.00	6,960.00	65.7	3,640.00
60600-Relocation Srv	12,000.00	12,000.00		12,000.00	100.0	
60700-Land	38,716.98	38,716.98		38,716.98	100.0	
<b>TOTALS:</b>	<b>1,740,612.60</b>	<b>1,676,729.73</b>	<b>6,280.00</b>	<b>1,683,009.73</b>	<b>96.7</b>	<b>57,602.87</b>

16002-Rdwy Dsg-2 Set	34,566.98	34,566.98		34,566.98	100.0	
13021-ROW Map/Sub	4,150.00	4,150.00		4,150.00	100.0	
60700-Land	-38,716.98	-38,716.98		-38,716.98	100.0	

Supplemental #1

*m*

L & G Consulting Engineers Inc  
 2100 W. Expressway 83  
 Mercedes, TX 78570  
 (956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324268  
 INVOICE DATE: 09/30/12  
 PAGE: 2

**BILL TO: 08**

Hidalgo County Pct. #3  
 P.O. Box 607  
 Mission, TX 78572

**JOB: 090501**

FM 681  
 From FM 2221 to SH 107

Contract# C-09-192-06-08 P.O.#625224

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
TOTALS:	1,740,612.60	1,676,729.73	6,280.00	1,683,009.73	96.7	57,602.87

ORIGINAL CONTRACT SUM	\$ 1,740,612.60
CHANGE BY CHANGE ORDER	\$ 0.00
CONTRACT SUM TO DATE	\$ 1,740,612.60
TOTAL COMPLETED TO DATE	\$ 1,683,009.73
LESS PREVIOUS INVOICES	\$ 1,676,729.73
CURRENT PAYMENT DUE	\$ 6,280.00

  
 PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY  
*ADW* ON *10/21/12*  
 GOODS/SERVICES RECEIVED BY  
*Car Blue* ON *9/30/12*

*2-1315-431-00-123-070-0-841*

**L & G Consulting Engineers Inc**  
**2100 W. Expressway 83**  
**Mercedes, TX 78570**  
**(956) 565-9813 Fax (956) 565-9018**

**INVOICE #: 11324267**  
**INVOICE DATE: 09/30/12**

SIGN: *Car. m. Dow*  
 REQ# 211011  
 PO# 671613

**BILL TO: 08**  
 Hidalgo County Pct. #3  
 P.O. Box 607  
 Mission, TX 78572

**JOB: 120101**  
 La Homa ROW - WA#1  
 Limits: SH495 to FM 1924  
 PO#671613

DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
32001-Const Mgmt	108,000.00				0.0	108,000.00
60000-Row Acq. Admin	329,000.00	279,650.00	49,350.00	329,000.00	100.0	
60100-Title Services	42,000.00	37,800.00		37,800.00	90.0	4,200.00
60200-Appraisal Srv	49,000.00		11,221.00	11,221.00	22.9	37,779.00
60220-Appraisal Srv	140,000.00		32,000.00	32,000.00	22.9	108,000.00
60300-Appraisal Rvw	24,500.00		3,846.50	3,846.50	15.7	20,653.50
60330-Appraisal Rev	31,500.00		4,950.00	4,950.00	15.7	26,550.00
60400-Parcel Negtion	245,000.00				0.0	245,000.00
60500-Clsng Srvs Fee	14,000.00				0.0	14,000.00
<b>TOTALS:</b>	<b>983,000.00</b>	<b>317,450.00</b>	<b>101,367.50</b>	<b>418,817.50</b>	<b>42.6</b>	<b>564,182.50</b>

ORIGINAL CONTRACT SUM	\$	983,000.00
CHANGE BY CHANGE ORDER	\$	0.00
CONTRACT SUM TO DATE	\$	983,000.00
TOTAL COMPLETED TO DATE	\$	418,817.50
LESS PREVIOUS INVOICES	\$	317,450.00
<b>CURRENT PAYMENT DUE</b>	<b>\$</b>	<b>101,367.50</b>

  
 PROJECT MANAGER'S SIGNATURE

INVOICE RECEIVED BY  
TBC ON 10/2/12  
 GOODS/SERVICES RECEIVED BY  
Car. m. Dow ON 9/30/12

2-1342-431-W-123-045-0-841