



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 East Expressway 83 • Mission, Texas 78572
Tel: (956) 424-7898
Fax: (956) 424-7022

September 28, 2012

Project No: 2012-1118-01

Invoice No: 20121278

Mr. Raul Lozano
Hidalgo County Precinct No. 2
300 West Hall Acres
Suite G
Pharr, TX 78577

Project 2012-1118-01 Dicker Road

Dicker Road Improvements
Contract No. C-12-119-07-31
P.O. Number 679655
Work Authorization No. 1

Professional Services from NTP to August 31, 2012

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Preliminary Engineering Report	154,900.00	10.00	15,490.00	0.00	15,490.00
Drainage Report	29,780.00	10.00	2,978.00	0.00	2,978.00
Traffic Report	46,800.00	10.00	4,680.00	0.00	4,680.00
Survey	109,967.00	60.00	65,980.20	0.00	65,980.20
Environmental Constraints	10,166.00	0.00	0.00	0.00	0.00
Geotechnical and Pavement Design	45,856.00	0.00	0.00	0.00	0.00
Total Fee	397,469.00		89,128.20	0.00	89,128.20

Total Fee 89,128.20

Billing Summary

	Current	Prior	To-Date
Total Billings	89,128.20	0.00	89,128.20
Total Fee			397,469.00
Remaining Fee			308,340.80

Total this Invoice \$89,128.20

INVOICE RECEIVED BY:

Elnorboth Casan 10/12/12

WORKS/SERVICES RECEIVED BY:

Hectorito Palacios 9/28/12

PLEASE REMIT PAYMENT TO:

TEDSI Infrastructure Group
738 Highway 6 South, Suite 430
Houston, Texas 77079

PO #	<i>679655</i>
Req #	<i>220929</i>
<i>2-1200-431-00-122-062-0-731</i>	

Authorized By:

Craig F. Stong
Craig F. Stong, P.E.
Project Manager

Date:

9/28/12



TEDSI

TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 E. Expressway 83 • Mission, Texas 78572
(956) 424-7898

Project Progress Report

TO:

Hidalgo County Precinct No. 2

DATE:

September 28,
2012

FROM:

Mr. Craig F. Stong, P.E., Project Manager

TEDSI PROJECT NO.:

2012-1118-01

REFERENCE:

Dicker Road: 23rd Street to Jackson Road

Progress Report for Invoice No. 20121278, NTP to August 31, 2012

1. 10% complete with the development of the Preliminary Engineering Report
2. Developing initial drainage areas and determining initial hydraulic requirements. Approximately 10% complete.
3. Determining location of traffic counts to be obtained and developing plan for placement of counters – 10% complete
4. Survey – 60% Complete
 - a. Preliminary topographic survey complete
 - b. Locating of existing Right of Way
 - c. Contacting and locating utilities
 - d. Obtaining property ownership information