



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 East Expressway 83 • Mission, Texas 78572
Tel: (956) 424-7898
Fax: (956) 424-7022

October 22, 2012

Project No: 2012-1118-01

Invoice No: 20121327

Mr. Raul Lozano
Hidalgo County Precinct No. 2
300 West Hall Acres
Suite G
Pharr, TX 78577

Project 2012-1118-01 Dicker Road

Dicker Road Improvements
Contract No. C-12-119-07-31
P.O. Number 679655
Work Authorization No. 1

Professional Services from September 01, 2012 to September 30, 2012

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Preliminary Engineering Report	154,900.00	20.00	30,980.00	15,490.00	15,490.00
Drainage Report	29,780.00	10.00	2,978.00	2,978.00	0.00
Traffic Report	46,800.00	50.00	23,400.00	4,680.00	18,720.00
Survey	109,967.00	80.00	87,973.60	65,980.20	21,993.40
Environmental Constraints	10,166.00	50.00	5,083.00	0.00	5,083.00
Geotechnical and Pavement Design	45,856.00	0.00	0.00	0.00	0.00
Total Fee	397,469.00		150,414.60	89,128.20	61,286.40
		Total Fee			61,286.40

Billing Summary	Current	Prior	To-Date
Total Billings	61,286.40	89,128.20	150,414.60
Total Fee			397,469.00
Remaining Fee			247,054.40

Total this Invoice \$61,286.40

Outstanding Invoices

Number	Date	Balance
20121278	10/1/2012	89,128.20
Total		89,128.20

Total Now Due \$150,414.60

INVOICE RECEIVED BY:

Elizabeth Casas ON 10/30/12

GOODS/SERVICES RECEIVED BY:

Hector L. to Palacios ON 10/22/12

PLEASE REMIT PAYMENT TO:
TEDSI Infrastructure Group
738 Highway 6 South, Suite 430
Houston, Texas 77079

PO # <u>679655</u>
<u>2-1200-431-00-122-002-0-731</u>
Req # <u>220229</u>

Authorized By:

Craig F. Stong
Craig F. Stong, P.E.
Project Manager

Date:

10/22/12



TEDI INFRASTRUCTURE GROUP



Consulting Engineers
1201 East Expressway 83 ♦ Mission, Texas 78572
Tel: (956) 424-7898
Fax: (956) 424-7022

Project Progress Report

TO: Hidalgo County Precinct No. 2		DATE: September 28, 2012
FROM: Mr. Craig F. Stong, P.E., Project Manager		TEDI PROJECT NO.: 2012-1118-01
REFERENCE: Dicker Road: 23 rd Street to Jackson Road		
Progress Report for Invoice No. 20121327 September 1 to September 30, 2012		

1. 20% complete with the development of the Preliminary Engineering Report
2. Developing initial drainage areas and determining initial hydraulic requirements. Approximately 10% complete.
3. All traffic counts obtained, preliminary traffic signal warrants have been developed and beginning development of traffic report. – 50% complete
4. Survey – 80% Complete
 - a. Preliminary topographic survey complete
 - b. Locating of existing Right of Way complete
 - c. Contacting and locating utilities 85% complete
 - d. Obtaining property ownership information complete

CD with project documents included for processing of invoice by Auditor.

