



**TEDSI INFRASTRUCTURE GROUP**

**Consulting Engineers**

1201 East Expressway 83 ♦ Mission, Texas 78572

Tel: (956) 424-7898

Fax: (956) 424-7022

November 20, 2012

Project No: 2012-1118-01

Invoice No: 20121353

Mr. Raul Lozano  
Hidalgo County Precinct No. 2  
300 West Hall Acres  
Suite G  
Pharr, TX 78577

Project 2012-1118-01 Dicker Road

**Dicker Road Improvements  
Contract No. C-12-119-07-31  
P.O. Number 679655  
Work Authorization No. 1**

Professional Services from October 1, 2012 to October 31, 2012

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing	Balance Remaining
Preliminary Engineering	154,900.00	50.00	77,450.00	30,980.00	46,470.00	77,450.00
Drainage Report	29,780.00	50.00	14,890.00	2,978.00	11,912.00	14,890.00
Traffic Report	46,800.00	80.00	37,440.00	23,400.00	14,040.00	9,360.00
Survey	109,967.00	80.00	87,973.60	87,973.60	0.00	21,993.40
Environmental Constraints	10,166.00	70.00	7,116.20	5,083.00	2,033.20	3,049.80
Geotechnical and Pavement Design	45,856.00	0.00	0.00	0.00	0.00	45,856.00
<b>Total Fee</b>	<b>397,469.00</b>		<b>224,869.80</b>	<b>150,414.60</b>	<b>74,455.20</b>	<b>172,599.20</b>

**Total this Invoice 74,455.20**

**PLEASE REMIT PAYMENT TO:  
TEDSI Infrastructure Group  
738 Highway 6 South, Suite 430  
Houston, Texas 77079**

Authorized By:   
Craig F. Stong, P.E.  
Project Manager

Date: 11/20/12

INVOICE RECEIVED BY:  
Elizabeth Curcio ON 12/4/12  
GOODS/SERVICES RECEIVED BY:  
Hector Lito Palacios ON 11/20/12

PO # 679655  
2-1200-431-00-122-062-0-731  
Req # 220229

w


**TEDSI INFRASTRUCTURE GROUP**
**TEDSI**
*Consulting Engineers*

 1201 E. Expressway 83 ♦ Mission, Texas 78572  
 (956) 424-7898

# Project Progress Report

<b>TO:</b> Hidalgo County Precinct No. 2	<b>DATE:</b> October 22, 2012
<b>FROM:</b> Mr. Craig F. Stong, P.E., Project Manager	<b>TEDSI PROJECT NO.:</b> 2012-1118-01
<b>REFERENCE:</b> Dicker Road: 23 <sup>rd</sup> Street to Jackson Road	
Progress Report for Invoice No. 20121353, October 1, 2012 to October 31, 2012	

BILLING PHASE	PERCENT COMPLETE	CONSULTANT	REPORT
<b>Preliminary Engineering Report</b>	50%	TEDSI	<ul style="list-style-type: none"> <li>a. Development of the Preliminary Report</li> <li>b. Development of Typical Sections</li> <li>c. Development of Preliminary Plan Views for road side ditches and curb and gutter section</li> <li>d. Development of preliminary vertical profiles</li> <li>e. Evaluation of intersection geometry</li> <li>f. Development of preliminary cross sections</li> </ul>
<b>Drainage Report</b>	50%	TEDSI	Developing initial drainage areas and determining initial hydraulic requirements
<b>Traffic Report</b>	80%	TEDSI	<ul style="list-style-type: none"> <li>a. Traffic counts obtained</li> <li>b. Traffic Signal warrants completed</li> <li>c. Draft traffic report completed.</li> </ul>
<b>Survey</b>	80%	TEDSI RGEC	<ul style="list-style-type: none"> <li>a. Preliminary topographic survey complete</li> <li>b. Locating of existing Right of Wa complete.</li> <li>c. Contacting and locating utilities 85% complete.</li> <li>d. Obtaining property ownership information complete.</li> </ul>
<b>Environmental Contraints</b>	70%	TEDSI RABA	<ul style="list-style-type: none"> <li>a. Develop GIS mapping.</li> <li>b. Determine constraints to be evaluated</li> <li>c. Gather preliminary constraints information.</li> <li>d. Develop of draft report</li> </ul>
<b>Geotechnical and Pavement Design</b>	0%	TEDSI RABA	No work this invoice