



County of Hidalgo Pct. 4

Commissioner Joseph Palacios
1051 N. Doolittle Road
Edinburg Texas 78542-0337

MEMO

DATE: DECEMBER 04, 2012
TO: PURCHASING DEPARTMENT
C/O LETICIA "LETTY" SAENZ CPPB/CONTRACTS MANAGER
FROM: HIDALGO COUNTY PCT. #4
REF: INV.: 11324309, CONTRACT #C-12-126-10-16

HIDALGO COUNTY PRECINCT #4 IS HEREBY REQUESTING THE FOLLOWING INVOICE #11324309 IN THE AMOUNT OF \$67,128.47 FOR L & G CONSULTING ENGINEERS INC. BE PLACED ON THE NEXT COMMISSIONERS' COURT FOR APPROVAL.

FUNDING FOR THIS INVOICE WILL BE FROM PURCHASE ORDER #682998, ACCOUNT: 2-1341-431-00-124-030-0-711 / 731

SHOULD YOU HAVE ANY QUESTIONS, PLEASE CONTACT OUR OFFICE, THANK YOU.

RUMALDO MUNOZ JR
ACCOUNTS PAYABLE SPECIALIST III

CC: COUNTY FILES
ATTACHMENTS:

Inv. # 11324309
P.O. 682998



Purchase Order

COUNTY OF HIDALGO

PO#: 682998

DATE: 10/25/12

Page No 1 Of 1

VENDOR: 280046 REQ:00224606
 FAX (956)565-6746 Email:
 Phone:(956)565-9813
 L & G CONSULTING ENGINEERS, INC.
 2100 W. EXPRESSWAY 83
 MERCEDES TX 78570

BUYER:
 SHIP TO: HIDALGO CO. PCT 4
 1051 N. DOOLITTLE
 EDINBURG TX 78542

Vendor Acct:

CONTACT:
 SITE: COMMISSIONER, PRECINCT 4
 Contract No: C-12-126-10-16

Special Instructions:

PCT. REQ. #1496

VENDOR NOTES

1. DO NOT ADD TO, OR ALTER THIS PURCHASE ORDER. THIS ORDER IS NOT RENEWABLE.
2. TAX EXEMPTION: THIS PURCHASE ORDER MAY BE ACCEPTED IN LIEU OF EXEMPTION CERTIFICATE.
3. THIS ORDER IS ALSO PLACED F.O.B. DESTINATION. VENDOR MUST REPAY ALL SHIPPING COSTS.
4. INVOICE EACH PURCHASE ORDER SINGLY. ORIGINAL INVOICES ARE REQUIRED CUSTOMER COPY MAY BE ACCEPTED OUT-NUMBER MUST APPEAR ON ALL INVOICES, BILLS OF LADING, AND PACKAGES.
5. PAYMENT WILL BE MADE ONLY FOR A BONA FIDE AND FULLY COMPLETED ORDERS, UNLESS OTHERWISE ATTACHED.

QUANTITY	UOM	DESCRIPTION	UNIT PRICE	AMOUNT
		DO NOT DUPLICATE ORDER		
		AS PER CONTRACT C-12-126-10-16		
1	EACH	CC WORK AUTHORIZATION #1 FOR ENGINEER TO PROVIDE ENGINEERING SERVICES REQUIRED FOR THE PREPARATION OF ENVIRONMENTAL ASSESSMENT WITH TxDOT, PUBLIC INVOLVEMENT, SCHEMATIC, DESIGN, ROW MAPPING, COMPENSABLE UTILITY MANAGEMENT FOR THE 10th STREET EXTENSION PROJECT FORM SH 107 TO FM 1925	621,824.10	621,824.10
		UNDER CONTRACT C-12-126-10-16 APPROVED CC OF 10/16/12 UNDER AGENDA ITEM AI-34701		
		REPORT ROAD HAZARDS 1-866-HCR-SAFE OR 1-866-427-7233		
		Total		621,824.10

		For Hidalgo County use only		
		2-1341-431-00-124-030-0-711	227,923.27	
		2-1341-431-00-124-030-0-731	393,900.83	
		Approved _____		

Authorized by:

Martín L. Salazar *meu*

L & G Consulting Engineers Inc
2100 W. Expressway 83
Mercedes, TX 78570
(956) 565-9813 Fax (956) 565-9018

INVOICE #: 11324309
INVOICE DATE: 11/30/12

BILL TO: 84

Hidalgo County Pct #4
 c/o Commission Joseph Palacios
 1051 N. Doolittle Rd.
 Edinburg, TX 78541

JOB: 120901

10th Street Extension Project
 WA#1 - P.O.#682998
 C-12-126-10-16


DESCRIPTION	CONTRACT	PREVIOUS APPLICATIONS	CURRENT COMPLETED	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH
Engineering services for the month of November 2012.						
11005-Ph. I Comp Uti	86,761.53	17,352.31	17,352.30	34,704.61	40.0	52,056.92
11006-Design Schem	118,815.08	23,763.02	23,763.01	47,526.03	40.0	71,289.05
✓ 11007-Prelim ROW	20,017.05	5,004.26	3,002.56	8,006.82	40.0	12,010.23
12001-EA Reports	95,024.83	4,751.24	9,502.48	14,253.72	15.0	80,771.11
12002-Pub Involment	20,019.67	2,001.97	3,002.95	5,004.92	25.0	15,014.75
12008-Engr/Pub Mtgs	20,005.84	2,000.58	3,000.88	5,001.46	25.0	15,004.38
12070-Arch & Hist	23,256.70				0.0	23,256.70
✓ 13002-ROW Mapping	207,906.22				0.0	207,906.22
16101-Hydro Map	30,017.18	4,502.58	7,504.29	12,006.87	40.0	18,010.31
TOTALS:	621,824.10	59,375.96	67,128.47	126,504.43	20.3	495,319.67

ORIGINAL CONTRACT SUM \$ 621,824.10
 CHANGE BY CHANGE ORDER \$ 0.00
 CONTRACT SUM TO DATE \$ 621,824.10
 TOTAL COMPLETED TO DATE \$ 126,504.43
 LESS PREVIOUS INVOICES \$ 59,375.96



 PROJECT MANAGER'S SIGNATURE

CURRENT PAYMENT DUE \$ 67,128.47

2 - 1341 - 431-00-124-030-0- 7/11/12/1
 Pct. # 1496
 Pur. Req. # 224606
 P.O. # 682998 *WA#5*

Invoice Received By: 
 on 12-4-12
 Goods/Services Received By: 
 on 12-4-12

HIDALGO COUNTY PCT.#4
 RECEIVED BY
 DEC 04 2012
 EDINBURG, TEXAS 78542



L&G Engineering

December 3, 2012

Transportation Consultants

HIDALGO COUNTY PCT.#4
RECEIVED BY

DEC 04 2012

EDINBURG, TEXAS 78542

Commissioner Joseph Palacios
Hidalgo County Precinct 4
1051 N. Doolittle Rd
Edinburg, TX 78542

**RE: 10th Street Extension - Work Authorization No. 1 - Limits: SH 107 to FM 1925
PO#682998 - L&G Project#120901**

Dear Commissioner Palacios:

Attached for your approval is our invoice for services rendered for the month of November 2012.

- L & G's Invoice (and sub consultant invoice, if applicable)
- Exhibit C – Work Schedule

This work authorization consists of engineering services required for the preparation of environmental assessment with TxDOT, public involvement, schematic, design, ROW mapping, compensable utilities management oversight, for the 10th Street Extension Project from SH 107 to FM 1925. The following is a narrative of the progress report for this work authorization.

Work Authorization#1

FC 11005 – PHASE I – COMPENSABLE UTILITIES		% Complete
L&G Engineering has identified all of the compensable utilities on the preliminary Schematic of record with the Railroad Commission. We have verified their physical existence on the ground and confirmed them through aerial imagery. We have begun the adjustment coordination process with the Utility Companies (initial correspondence, request for proof of property interest, etc...)	L&G	40%
FC 11006 – DESIGN SCHEMATIC		
L&G Engineers have developed a preliminary horizontal layout of the proposed schematic utilizing the latest aerial images and presented the said schematic to the County Commissioner, TxDOT and the City of Edinburg. In concept everyone is in agreement with the proposed route and proposed typical sections. We continue to develop the schematic and have run a preliminary vertical profile for the roadway.	L&G	40%
FC 11007 – PRELIMINARY RIGHT OF WAY		
L&G Staff have generated all of the property owners along both sides of the project as identified on the appraisal district. From the carson maps and county records we have identified the subdivisions of record and plotted the existing ownership of the existing 10 th extension. The preliminary schematic shows all property owners along the corridor.	L&G	40%
FC 12001 – ENVIRONMENTAL REPORTS		
The Environmental Scoping meeting was held November 28 th at TxDOT and the scoping process is underway. L&G has coordinated with the project sponsor, Hidalgo County, regarding this process. L&G Engineering has begun preparing the related draft environmental documents for review by TxDOT.	L&G	15%

FC 12002 – PUBLIC INVOLVEMENT			
At this time L&G Engineering has presented on numerous occasions the proposed alignments to the County, TxDOT and City of Edinburg staff and administration. All have been in favor of the proposed layouts as presented. We are in the process of scheduling the public meeting.		L&G	25%
FC 12008 – ENGINEER FOR PUBLIC MEETINGS			
The Engineering Staff has generated a number of layouts, Preliminary Schematic, Hydrologic Map, Cost Estimates and existing and proposed Typical Sections for the work done to date. We are finalizing all of the maps in preparation for the upcoming public meeting.		L&G	25%
FC 12070 – ARCHEOLOGICAL & HISTORICAL RESEARCH SUB			
No work has been completed on this task to date.		Amaterra	0%
FC 13002 – RIGHT OF WAY MAPPING			
No work has been completed on this task to date.		L&G	0%
FC 16101 – HYDROLOGICAL MAP			
L&G Engineers have developed a DTM model of the project area and generated a contour map identifying all of the low spots within the project. The limits of the Areas that will be draining into the roadway have been identified and mapped and the needed outfalls have been designated. We have labeled the drainage areas on the Hydrologic map and have preliminary flow rates identified for each area.		L&G	40%

Should you have any questions or require additional information, please do not hesitate to give me a call at (956) 585-1909.

Sincerely,



Robert Macheska, P.E.
Project Manager



