



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 East Expressway 83 • Mission, Texas 78572
Tel: (956) 424-7898
Fax: (956) 424-7022

January 22, 2013

Project No: 2012-1118-01

Invoice No: 20121438

Mr. Raul Silguero, Jr.
Hidalgo County Precinct No. 2
300 West Hall Acres
Suite G
Pharr, TX 78577

Project 2012-1118-01 Dicker Road

Dicker Road Improvements
Contract No. C-12-119-07-31
P.O. Number 679655
Work Authorization No. 1

Professional Services from December 01, 2012 to December 31, 2012

Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Preliminary Engineering Report	154,900.00	90.00	139,410.00	116,175.00	23,235.00
Drainage Report	29,780.00	90.00	26,802.00	22,335.00	4,467.00
Traffic Report	46,800.00	90.00	42,120.00	42,120.00	0.00
Survey	109,967.00	95.00	104,468.65	104,468.65	0.00
Environmental Constraints	10,166.00	100.00	10,166.00	7,116.20	3,049.80
Geotechnical and Pavement Design	45,856.00	77.74	35,648.45	28,751.71	6,896.74
Total Fee	397,469.00		358,615.10	320,966.56	37,648.54
Total Fee					37,648.54

Billing Summary

	Current	Prior	To-Date
Total Billings	37,648.54	320,966.56	358,615.10
Total Fee			397,469.00
Remaining Fee			38,853.90

Total this Invoice **\$37,648.54**

Outstanding Invoices

Number	Date	Balance
20121392	12/13/2012	96,096.76
Total		96,096.76

Total Now Due **\$133,745.30**

INVOICE RECEIVED BY:

Elizabeth Casas ON 1/25/13

WORKS/SERVICES RECEIVED BY:

Hector J. Palacios ON 1/22/13

PLEASE REMIT PAYMENT TO:

TEDSI Infrastructure Group
738 Highway 6 South, Suite 430
Houston, Texas 77079

PO #	<u>679655</u>
<u>3</u> -1200-431-00-122- <u>062</u> -0- <u>731</u>	
Req #	<u>220229</u>

Authorized By:

Craig F. Stong
Craig F. Stong, P.E.
Project Manager

Date:

1/22/13

**TEDSI INFRASTRUCTURE GROUP****TEDSI**

Consulting Engineers
 1201 E. Expressway 83 ♦ Mission, Texas 78572
 (956) 424-7898

Project Progress Report

TO: Hidalgo County Precinct No. 2	DATE: Jan 23, 2013
FROM: Mr. Craig F. Stong, P.E., Project Manager	TEDSI PROJECT NO.: 2012-1118-01
REFERENCE: Dicker Road: 23 rd Street to Jackson Road	
Progress Report for Invoice No. 20121438, December 1, 2012 to December 31, 2012	

BILLING PHASE	PERCENT COMPLETE	CONSULTANT	REPORT
Preliminary Engineering Report	90%	TEDSI	<ul style="list-style-type: none"> a. Development of the Preliminary Report b. Development of Typical Sections c. Development of Preliminary Plan Views for road side ditches and curb and gutter section d. Development of preliminary vertical profiles e. Evaluation of intersection geometry f. Development of preliminary cross sections
Drainage Report	90%	TEDSI	Developing initial drainage areas and determining initial hydraulic requirements
Traffic Report	90%	TEDSI	<ul style="list-style-type: none"> a. Traffic counts obtained b. Traffic Signal warrants completed c. Draft traffic report completed.
Survey	95%	TEDSI RGEC	<ul style="list-style-type: none"> a. Preliminary topographic survey complete b. Locating of existing Right of Wa complete. c. Contacting and locating utilities 95% complete. d. Obtaining property ownership information complete.
Environmental Contraints	100%	TEDSI RABA	<ul style="list-style-type: none"> a. Develop GIS mapping. b. Determine constraints to be evaluated c. Gather preliminary constraints information. d. Develop of draft report
Geotechnical and Pavement Design	77.74%	TEDSI RABA	<ul style="list-style-type: none"> a. Test Hole Drilling Completed b. Drill Logs complete c. Completing engineering analysis d. Developing engineering report