



TEDSI INFRASTRUCTURE GROUP

Consulting Engineers

1201 East Expressway 83 ♦ Mission, Texas 78572
Tel: (956) 424-7898
Fax: (956) 424-7022

June 24, 2013

Project No: 2012-1118-02

Invoice No: 20131589

Mr. Raul Silguero, Jr.
Hidalgo County Precinct No. 2
300 West Hall Acres
Suite G
Pharr, TX 78577

Project 2012-1118-02 Dicker Road W.A. No. 2

Contract No. C-12-119-07-31
P. O. Number 690815
23rd Street to Jackson Road

Professional Services from May 01, 2013 to May 31, 2013

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Environmental Scoping	32,424.75	66.49	21,559.74	12,000.00	9,559.73
Total Fee	32,424.75		21,559.74	12,000.00	9,559.73
Total Fee					9,559.73

Billing Summary	Current	Prior	To-Date
Total Billings	9,559.73	12,000.00	21,559.73
Total Fee			32,424.75
Remaining Fee			10,865.02

Total this Invoice \$9,559.73

Outstanding Invoices

Number	Date	Balance
20131537	5/15/2013	12,000.00
Total		12,000.00

Total Now Due \$21,559.73

INVOICE RECEIVED BY: Mary ON 6/28/13

GOODS/SERVICES RECEIVED BY: Hector Palacios ON 6/24/13

PLEASE REMIT PAYMENT TO:
TEDSI Infrastructure Group, Inc.
738 Highway 6 South
Houston, Texas 77079

PO # 690815
3-1200-431-00-122-062-0-731
Req # 231906

Authorized By: Craig F. Stong
Craig F. Stong, P.E.
Project Manager

Date: 06/27/13



TEDSI INFRASTRUCTURE GROUP
Consulting Engineers
1201 E. Expressway 83 • Mission, Texas 78572
(956) 424-7898

TEDSI

Project Progress Report

TO: Hidalgo County Precinct No. 2		DATE: June 27, 2013
FROM: Mr. Craig F. Stong, P.E., Project Manager		TEDSI PROJECT NO.: 2012-1118-02
REFERENCE: Work Authorization No. 2, Dicker Road: 23 rd Street to Jackson Road		
Progress Report for Invoice No. 20131589, May 1 to May 31, 2013		

BILLING PHASE	PERCENT COMPLETE	CONSULTANT	REPORT
Environmental Scoping	66.49%	TEDSI	Develop preliminary scoping documents and classification letter. Submitted to TxDOT for review. Meeting held on May 21. Updated scoping document and classification letter submitted to TxDOT on May 23.